



GRAPHIC SCALE

OFFSITE SEWER OUTFALL LOCATION - SOUTH(@ LANDBAY C)

SCALE: 1"=100'





ON THE ABOVE DETAIL. 5. THE PERMANENT PROTECTION FENCING DETAIL IS TO BE USED TO PROTECT THE RECOMMENDED WITH ADDITIONAL CARE VULNERABLE EDGES OF WOODLAND CONSERVATION AREAS DURING THE REQUIRED MAINTENANCE PERIOD. AFTER THE MAINTENANCE PERIOD HAS BEEN SATISFACTORILY

FULFILLED, THE PERMNENT PROTECTION FENCE MAY BE REMOVED & REPLACED WITH "POST-TYPE TREE PROTECTION SIGNAGE".

DEPENDANT UPON SITE CONDITIONS: LIEEKLY WATERING IS GREATLY RECOMMENDED FROM MAY THROUGH OCTOBER UNLESS WEEKLY RANFALL EQUALS I TREE PROTECTION FENCE-PERMANENT FENCE The planting and care of trees is most successful when coordinated with the local climatic conditions. This calendar summarizes some of the recommended time frames for basic reforestation and stress reduction activities.

TIME

PLANTING LAYOUT

(AGGREGATE DISTRIBUTION DRIFT THEORY)

SAMPLE PLOT 5 .44 ACRES, ALL 154 PLANTS PLANTS ARE NOT SHOWN ON SKETCH ITO AVOID CONFUSION

O +SHRUB O +TREE A.B.C.+DIFFERENT SPECIES -DRIFT PATTERNS

Application: This does not mean that plants must be in a grid pattern, that drifts of

and the careful consideration of the installer.

PLANTING METHOD

(1-3 gallon container grown stock)

Begin planting upon the completion of site preparation.

2. Dig hole twice the width and no deeper than the actual

size of the root ball. Scarify the sides of the hole to

3. Slice sides of the root ball if pot bound, and place onto

the bottom of the hole. Hole should be the same depth

as the root ball. Do not butterfly root ball, as this method

causes air pockets. Backfill with the existing native soil.

A polymer gel soil moisture enhancer mixed into backfill

soil is optional depending on site conditions.

4. Tamp existing back fill soil around root ball. Avoid

applied during site preparation.

excessive tamping and other soil compacting activities.

5. No fertilizer is necessary at the time of planting because

Mulch with 3" of shredded hardwood mulch, shredded

pinebark mulch or composted woodchips.

site specific fertilizer determined by soil test results was

prevent glazing and to encourage root penetration.

(see planting specifications for site specific preparation

feathers out along the edges.

elongated and tear drop in shape.

Concept:

Example:

Aggregate Drift or Sweep. A cluster type grouping which tapers or

Aggregate massing or drifts are one of the most common vegetation

fistribution patterns occurring in nature. Principle seed bearers are at

the central core of the cluster with seed dispersal outwards, often

windblown with densities thinning out along the fringes or extremities.


Groupings blend through and into other groupings. Imagine the fallout

of windblown milkweed seeds. They often appear as aggregate drifts,

shrubs cannot blend into groupings of trees or that groupings of same

species cannot occur together. It simply means that the installer

should meet the aforementioned forest conservation act criteria at the



NOTE: PRIOR TO CONSTRUCTION OF ANY TRAIL ON LAND TO BE DEDICATED TO MNCPPC, THE PROPOSED LOCATION SHALL BE FIELD LOCATED AND APPROVED BY MNCPPC PARKS DEPARTMENT FOR ALL OTHER TRAILS THE PROPOSED LOCATION SHALL BE FIELD LOCATED AND APPROVED BY ENVIRONMENTAL PLANNING SECTION AND THE DER INSPECTOR.

NOTE: ALL UNDISTURBED AREAS MUST BE FIELD INSPECTED WITH MNCPPC AND THE CONTRACTOR PRIOR TO PLANTING TO DETERMINE BOTH THE NEED FOR AND METHODS OF INVASIVE SPECIES CONTROL, AND THE POSSIBILITY OF REDUCTION IN THE NUMBER OF TREES TO BE PLANTED BASED UPON ANY NATURAL REGENERATION WHICH MAY HAVE OCCURRED WITHIN THE PLANTING AREAS.

TCP-2 LEGEND

KXXXXX

LOCATION OF WETLANDS

FOREST SAVE AREA
(WOODLAND CONSERVATION CREDIT)

EXISTING TREE LINE

PROPOSED TREE LINE

+ + + + + + + + + + + + + + DISTURBED AREAS CONVERTED TO SCRUB/SHRUB AREA

EXISTING 100 YEAR FLOODPLAIN

25' 100 YEAR FLOODPLAIN BRL

PATUXENT MANAGEMENT AREA BUFFERS

TREE PROTECTION FENCE - TEMPORARY TREE PROTECTION FENCE - PERMANENT

LIMIT OF DISTURBANCE

LOCATION OF WATERS OF THE USA

UPLAND AFFORESTATION/REFORESTATION

SELECT CLEAR/TREE SAVE AREA

WOODLAND CONSERVATION SIGN


REFORESTATION/AFFORESTATION SIGN

POST-TYPE TREE PROTECTION SIGN

LABELS FOR TREE SAVE AREAS OUTSIDE WOODLAND CONSERVATION AREAS: TREE SAVE AREA, NOT CLEARED, NOT COUNTED- EXISTING FOREST NOT BE CLEARED BUT NOT COUNTED AS WCA. TREE SAVE, NOT FOREST, NOT CLEARED - EXISTING TREES THAT DO NOT MEET FOREST CRITERIA TO BE SAVED. - EXISTING FOREST WILL BE SAVED, HOWEVER, OWNER HAS RIGHT T CLEAR THESE TREES IN THE FUTURE. AREA COUNTED AS CLEARED EVEN THOUGH THE TREES WILL REMAIN AT THIS TIME. TREES WITHIN RIGHT OF WAY TO BE SAVED - EXISTING TREES WILL BE RETAINED WITHIN RIGHT-OF-WAY AS SHOWN. TREES WITHIN THE WSSC RIGHT-OF-WAY ON THE EAST


SIDE OF CHURCH ROAD WILL BE RETAINED EXCEPT WHERE


DISTURBANCE IS NECESSARY FOR THE CONSTRUCTION OF THE



NOTES: COMBINE SEDIMENT CONTROL AND PROTECTIVE DEVICES.
 RETENTION AREA WILL BE SET AS PART OF THE REVIEW PROCESS.
 BOUNDARIES OF RETENTION AREA SHOULD BE STAKED PRIOR TO INSTALLING DEVICES.
 AVOID ROOT DAMAGE. . MOUND SOIL ONLY WITHIN THE LIMITS OF DISTURBANCE. . PROTECTIVE SIGNAGE IS REQUIRED. . ALL STANDARD MAINTENANCE FOR SEDIMENT CONTROL DEVICES APPLY TO THESE DETAILS.

same time replicating natures aggregate drift patterns (see detail). SOURCE: PRINCE GEORGE'S COUNTY, WARYLAND: MODDLAND CONSERVATION MANUAL ADAPTED FROM MARYLAND STATE FOREST CONSERVATION MANUAL When using this theory to lay out a planting plan the size of the drifts will depend on the quantity of plants allocated, the scale of the site, TREE PROTECTION AND SEDIMENT CONTROL





MINIMUM 2" STEEL "T" CHANNEL 6' IN LENGTH

JNDISTURBED SOIL

DISTURBED SOIL

HEIGHT - 1" LESS THAN -

PLANTING ON SLOPE

WIDTH - 2-5 X ROOTBALL OR CONTAINER DIA.

WIDTH - 2-5 X ROOTBALL OR CONTAINER DIA.

OR CONTAINER DIA.

-15 GAUGE STRAIGHT WIRE

Certification

05-03-04

10-11-06


07-12-13

Date

TREE PIT TO BE FIVE TIMES THE ROOTBALL IS PREFERRED, PARTICULARLY IN POOR SOIL.


TREE PROTECTION/REFORESTATION FENCE

TEMPORARY



| For | | proval see Site Plan Cover Sheet or
Listed Below Apply to this Sheet | Approval Sheet | | |
|--|------------------|---|-----------------------|--|--|
| Approval or Revision # | Approval
Date | Reviewer's Signature | Certification
Date | | |
| | 11-01-07 | RUTH GROVER | 10-13-10 | | |
| 01 | 01-08-15 | | | | |
| | | | | | |
| If this Approvals Block has been duplicated or modified in any by digital or other methods of reproduction, the signature of a licensed engineer, architect or landscape architect below guaranthe plans are the approved certified plans: Signature: | | | | | |

THIS BLOCK IS FOR




TREE CONSERVATION PLAN CERTIFIED BY

Sallie P. Stewart, RLA, ASLA

MD Registered Landscape Architect #612



OR CONDITIONS OF APPROVAL SEE SITE PLAN COVER SHEET OR APPROVAL SHE REVISION NUMBERS MUST BE INCLUDED IN THE PROJECT NUMBER. TCP II - 109-03 - DETAILS SHEET



02/23/15 REVISE PER CONDITIONS OF SDP-0610/01 APPROVAL
07/25/16 UPDATE TO REFLECT CHURCH ROAD DESIGN SPS
01/03/17 REMOVE PARK PARCEL I SPS

OAK CREEK CLUB QUEEN ANNE (7TH) ELECTION DISTRICT PRINCE GEORGE'S COUNTY, MARYLAND



Charles P. Johnson & Associates, Inc. PLANNERS • ENGINEERS • LANDSCAPE ARCHITECTS • SURVEYORS 1751 ELTON ROAD SUITE 300 SILVER SPRING, MARYLAND 20903 Phone:(301)434-7000 E-mail:ss@cpja.com Fax:(301)434-9394

TE PLAN NO: NVR MS CAVALIER OAK CREEK OWNER, LLC SDP 0308 & 0610 MLB RESTON, VA 20190 MLB COPYRIGHT © LATEST DATE HEREON CHARLES P. JOHNSON & ASSOCIATES, INC. MAY 2003 ALL RIGHTS RESERVED, UNAUTHORIZED USE FILE NO: OR REPRODUCTION IS PROHIBITED. 31-102-22.5 D

Dwg: N:\31100\dwg\22-109.03-s02 Xrefs: 21-EA/46-099/T0PO-EA/22-EA/21-APO/21-WE/22-WE

PLANTING PROCEDURES FOR REFORESTATION AREAS (LANDSCAPE AND SEEDLING STOCK)

All tree planting for woodland replacement, reforestation will be completed within 6 months of the completion of final grading, provided that it can be done within the specified planting window. An additional 6 months may be necessary in order to plant during the planting window. Failure to establish the woodland replacement, reforestation or afforestation for the golf course within the described time frame will result in a failure to receive a Use Permit for the golf course and/or a violation of this Plan including the associated \$1.50 per square foot penalty unless a written extension is approved the DER.

DER shall be notified prior to soil preparation or initiation of any tree planting on this site. Results of survival checks for all tree planting shall be reported to DER.

Prior to the issuance of any permits, the contractor responsible for soil preparation, site preparation, tree planting and tree maintenance must be identified.

Business Name Phone Number ____

* Planting window for bare root seedlings — December 1st — April 30th . Planting window for landscape stock - March 1st - December 30th. No planting will occur while the ground is frozen.

* Species List — Based on the native forest association of the area in which Oak Creek Club REFORESTATION MANAGEMENT PLAN Community is located (see "Reforestation Plant Lists").

* Seeding size to be 1/4" to 1/2" caliper with roots not less than 8' long. Landscape stock to range * Spacing and Quantity — See "Reforestation Plant Lists".

* Layout — For seedlings see "Planting Layout" detail. For landscape stock — see TCP—II planting plan. * The designated regulatory agency shall inspect site.

* No tree shelters are to be used for seedlings unless excessive deer browse is evident or adjacent infestations of invasive species are present. Tree shelters increase native cavity nesting bird mortality and inhibit plants' ability to establish root systems.

* Each individual seedling is to be flagged with florescent flagging tape and mulched with 2" of composted wood chips or shredded hardwood mulch for maintenance and monitoring purposes. * Each landscape tree should be mulched with 2-3" of composted shredded hardwood mulch

unless they are in a planting bed where mulch will be spread throughout.

SITE PREPARATION (EXPOSED AND NEWLY GRADED SOILS)

1) Contractor is to perform soil tests in proposed planting areas prior to site preparation, to identify potential nutrient and pH deficiencies.

2) Soils shall be free of contaminants (oil products, concentrated soluble salts, ferrous iron, soluble aluminum and soluble manganese). 3) Apply soil amendments, if specified, prior to tilling, discing, raking, final grading, etc. Soil amendments are to be determined by the University of Maryland Cooperative Extension Service

or a qualified Ecologist based on soil test results. 4) Flat areas and slopes up to 3:1 shall be loose and friable to a depth of at least 6 inches. The top

layer of soil shall be loosened by raking, discing or other acceptable means before seeding. 5) Slopes steeper than 3:1 grade shall have the top 1-3 inches of soil loose and friable before

6) Seed and fertilizer. Seed with a hydroseeder for sites larger than one half acre. Dry seed with a manual centrifugal spreader for sites less than one half acre or that are inaccessible to hydroseeding equipment (see seeding specifications to follow for either method used). Fertilizer is to be incorporated into the hydroseed mix if hydroseeding is performed, or it is to be applied with a manual centrifugal spreader if dry seeding is the method used. Fertilizer type, analysis, and application rate to be determined by University of Maryland Cooperative Extension Service or a qualified Ecologist based on soil test results.

7) Herbicide applications for the control of invasive species after planting will be done as part of the maintenance agreement, only with written permission from Environmental Planning. There will be no use of herbicides within the PMA.

PLANT INSTALLATION METHODS

* Auger planting method is preferred for level areas, as it creates better soil porosity by drilling a hole much larger than the root system and producing tilled backfill, see "Method for Auger Tree

* Hand digging is acceptable in situations where the auger cannot be applied (slopes, wet areas, confined spaces, etc.) See "Planting Methods" detail.

PLANT CRITERIA FOR REFORESTATION AREAS (LANDSCAPE AND SEEDLING STOCK) Plants supplied shall conform in all respects to the current edition of the American Standard for Nursery stock (ANSI Z60.1). They shall be nursery grown in accordance with good horticultural practice and grown under climatic conditions similar to those in the locality of the project. Plant names

shall be those given in the edition of Standard Plant Names, American Joint committee on Horticultural * Prior to planting, protect plants at all times from sun and drying winds. Plants that cannot be planted immediately shall be kept in the the shade, and kept well watered. Plants shall not remain unplanted for more than three (3) calendar days unless adequate irrigation and protection from the elements is provided

* Plants shall not be bound with wire or rope at any time so as to damage the bark or break branches or

* Plants shall be sound, vigorous and healthy. They shall be free of disease and insect pests and shall have healthy, well developed root systems. Trunks and branches shall be free of cuts and abrasions over one inch (1") in any dimension.

* Container-grown plants shall not have roots that encircle the rootball.

* All plants shall be certified pest—free by the Department of Agriculture of the state of origin.

SPECIFICATIONS FOR HYDROSEEDING ALL REFORESTATION AREAS WITH A STABILIZATION SEED MIX (SWM POND AREA EXCLUDED)

Apply seed upon the completion of site preparation (herbicide application, topical or incorporated soil amendment applications grading, etc.)

* Stabilization seed mix to consist of a non—turf building ground cover. . State certified weed free seed (labeled) graded.

the seeding shall be immediate without interruption.

II. Rate - 50 lbs/acre (for disturbed, exposed or newly graded soils and overseeding existing vegetation with less than 60% cover).

Note: For best success rates under drought conditions i.e.; unusually dry seasons, S/W facing slopes, sandy soils etc., the application rate should be reduced to 25-30 lbs/acre III. Apply seed uniformly with a hydroseeder. The slurry includes seed, fertilizer, mulch binder (where applicable) on a firm, moist seedbed. Note: The seed and fertilizer will be mixed on site and Mulch Binder (for 20% or greater exposed soils only).

Utilize only wood cellulose fiber mulch as manufactured by Conwed, or an approved equal. Mulch at the rate of 35 pounds per 1000 square feet. Do not use on sites which have more than 80% existing ground cover as seed will adhere to the vegetation causing it to dry out. On sites where exposed soils and existing ground cover exists, apply mulch binder to exposed soils only after seed has been applied to the entire site.

Type, analysis and application rates previously listed as specified by University of Maryland Cooperative Extension Service and/or a qualified ecologist based on the soil test results.

As necessary provide a water absorbing co-polymer which can absorb up to 400 times its own weight to aid in fluffing the surface soil during application and to provide a lubricant coating to protect the plant when passing through the hydroseeder nozzle.

If soil moisture is deficient, supply new seeding with adequate water for plant growth until they are firmly established. This is especially true when seeding is made in abnormally dry or hot seasons, or on adverse sites.

* REFORESTATION SHOULD BE COMPLETED WITHIN ONE (1) YEAR OF FINAL GRADING.

* The Contractor implementing the reforestation plan is subject to a binding maintenance agreement for the length of 5 years. IPM practices will be employed as needed to control diseased, insects and weeds. The contractor is responsible for the following:

I. Field check the planting area according to the following schedule: Year 1: 3 times (March-April), (July-August), (October-November) Year 2-3: Twice annually (April-May), (September-October).

Years 4-5: Once annually (May-September). If appropriate, remove temporary tree protection fencing at this time. Field Data Forms (Condition check sheets) will be sent to the client after each visit.

based on the soil test results and the UMCP Ext. Service Recommendations.

II. Watering is dependent on rainfall and the mount and frequency will vary. Plants will be watered as needed, during years 1-3, depending on rainfall, time of season, and installation timing. III. Control of invasive species will be achieved by annually mulching individual trees with composted wood chips or shredded hardwood mulch, re-flagging them as needed and spot applications of herbicide applied directly to target species competing with reforestation plants. Be careful not to spray herbicide onto or inside the critical root zone of desirable plants. IV. Fertilizing within the first 3 years of the maintenance period may not be necessary and will be

V. Pest control is to be accomplished by identifying insect and disease, problems and applying appropriate integrated pest management practices as needed.

VI. Perimeter fencing and signage will be removed after five years based on the planting date. VII. The Warranty service obligations are such that at the end of the 5-year period, at (1,000) seedlings per acre or (500) 1" caliper trees per acre plant survivability must be above 75% and at (200) 2 1/2" caliper trees per acre, survivability must be 100%. The applicant will be charged with a mitigation fee to restock the area and it will be levied based on the square footage of the affected area.

Protection of forest areas, as established through the forest conservation process, relies upon adherence to protection and maintenance standards during construction and preservation of these areas as undisturbed open space after construction to ensure their long—term survival. In order to provide for identification of these measures and ensure that they are carried out, refer to this Type

TREE PROTECTION MEASURES

Tree protection fence and signs are to be installed along the perimeter of existing forest and individual trees to remain. It is to be installed outside of the critical root zone of the trees and the root pruning line (if present) and will be smooth wire fencing. It is to be installed before any more grading. If possible, install before sediment control measures. Necessary signage may be determined during the pre-construction meeting. Grounds maintenance staff shall be instructed to avoid disturbance within designated Conservation areas. Root Pruning is to be performed as per TCP—II, typically outside the critical root zone of specified forest edges and specified individual trees to remain. It is to be accomplished by a vibratory plow with a serrated cutting edge or a root cutter with a 36" wheel to a depth of 8". Other stress reduction/tree protection measures for individual trees should be implemented

TREE PROTECTION SEQUENCE

1. Pre-construction meeting: After the boundaries of the limits of disturbance have been staked and flagged, but before any disturbance has taken place on—site, a pre—construction meeting at the construction site shall be held. The developer, contractor, or project manage, all construction personnel, contracted tree professional and appropriate local inspectors shall attend. The purpose of the meeting will be to field verify the limits of clearing as specified on the plan and make any necessary adjustments. They will authorize installation of protection devices and determine location and quantity of Enforcement staff will also discuss the value and importance of the preservation areas, outline responsibilities and discuss violation penalties. An additional inspection may be required after installation

of the protection devices before construction is authorized to begin. 2. Tree protection measures and devices shall be implemented after the pre-construcion meeting and prior to any disturbance or clearing activity including erosion control devices.

3. If pruning is specified, do so before installing fence to avoid damage to fencing.

4. Root prune all designated areas.

5. Install tree protection fence and signs (see detail this page). To be maintained at least through the construction period for retention areas, and through the 2-year maintenance period for reforestation areas unless waived by county inspector.

6. When silt fence is specified, it should be positioned outside of the tree protection fence. In areas where silt fence and tree protection fence are to be used a "combination tree protection silt fence" can be used instead. This determination can be made at the pre-construction meeting (see alternative fence detail this page).

7. Approved clearing will take place after all tree protection measures are completed and will occur outside the tree protection fence.

8. Upon completion of construction, corrective measures may include: Removal of dead or dying trees, pruning of dead or declining limbs, soil aeration, fertilization, watering of specimen tress when specified, and cleanup of retention areas.

9. Inspection and approval by regulatory agency for Prince George's County.

10. Removal of temporary protective measures, such as tree protection fence and signs.

WOODLAND CONSERVATION AREA MANAGEMENT NOTES

Removal of Hazardous Trees or Hazardous Limbs By Developers or Builders

The developer and/or builder is responsible for the complete preservation of all forested areas shown on the approved plan to remain undisturbed. Only trees or parts thereof designated by the Department of Environmental Resources as dead, or hazardous may be removed.

A tree is considered hazardous if a condition is present which leads a Licensed Arborist or a Licensed Tree Expert may proceed without further authorization. The pruning must be done in accordance with the latest edition of the ANSI A-300 Pruning Standards ("Tree, Shrub, and Other Woody Plant Maintenance - Standard Practices").

If a hazardous condition may be alleviated by corrective pruning, the Licensed Arborist or a Licensed Tree Expert may proceed without further authorization. The pruning must be done in accordance with the latest edition of the ANSI A-300 Pruning Standards ("Tree, Shrub, and Other Woody Plant Maintenance - Standard Practices")

Corrective measures requiring the removal of the hazardous tree or portions thereof shall require

authorization by the building or grading inspector if there is a valid grading or building permit for

the subject lost or parcels which the trees are located. Only after approval of the appropriate

thus encouraging decomposition. The smaller materials shall be placed into brush piles that will

inspector may the tree be cut by chainsaw to near the existing ground level. The stump may not be removed or covered with soil, mulch or other materials that would inhibit sprouting. Debris from the tree removal or pruning that occurs within 35 feet of the woodland edge may be removed and properly disposed of by recycling, chipping or other acceptable methods. All debris that is more than 35 feet from the woodland edge shall be cut up to allow contact with the ground,

Removal of Hazardous Trees, Hazardous Limbs, Noxious Plants, Invasive Plants or Non-Native Plants in Woodland Conservation Areas Owned by Individual Homeowners.

serve as wildlife habitat.

If the developer or builder no longer has an interest in the property the homeowner shall obtain a written statement from the Licensed Arborist or Licensed Tree Expert identifying the hazardous condition and the proposed corrective measures prior to having the work conducted. The tree may then be removed by the arborist or tree expert. The stump shall be cut as close to the ground as possible and left in place. The removal or grinding of the stumps in the woodland conservation

The removal of noxious, invasive, and non-natives plant species from the woodland conservation areas may be done with the use of hand-held equipment only such as pruners or a chain saw. These plants may be cut near the ground and the material less than two inches diameter may be removed from the area and disposed of appropriately. All material from these noxious, invasive, and non-native plants greater than two (2) inches diameter shall be cut to allow contact with the ground, thus encouraging decomposition.

The broadcast spraying of herbicides is not permitted. However, the use of herbicides to discourage re-sprouting of invasive, noxious, or non-native plants is permitted if done as an application of the chemical directly to the cut stump immediately following cutting of plant tops. The use of any herbicide shall be done in accordance with the label instructions.

Note: The use of chainsaws is extremely dangerous and should not be conducted with poorly maintained equipment, without safety equipment, or by individuals not trained in the use of this equipment for

Protection of Reforestation and Afforestation Areas by Developers or Builders

the pruning and/or cutting of trees.

Reforestation and afforestation areas shall be planted prior to the occupancy of the nearest building or residence. If planting cannot occur due to planting conditions, the developer or property owner shall install the fencing and signage in accordance with the approved Type II Tree Conservation Plan. Planting shall then be accomplished during the next planting season. I planting is delayed beyond the transfer of the property title, to the homeowner, the developer shall obtain a signed statement from the purchaser indicating that they understand that the reforestation area is located on their property and that reforestation will occur during the next planting season. A copy of that document shall be presented to the Grading Inspector and the Environmental Planning Section.

Reforestation areas shall not to be mowed, however, the management of competing vegetation around individual trees is acceptable.

Protection of Reforestation and Afforestation Areas by Individual Homeowners

Reforestation fencing and signage shall remain in place in accordance with the approved Type II Tree II Tree Conservation Plan or until the trees have grown sufficiently to have crown closure.

Reforestation areas shall not to be mowed, however, the management of competing vegetation around individual trees is acceptable.

Woodland Areas NOT Counted as Part of the Woodland Conservation Requirements

A revised Tree Conservation Plan is required prior to cleaning any woodland area which is not specifically identified to be cleared on the most recently approved Type II Tree Conservation (TCP) on file in the office of the M-NCPPC, Environmental Planning Section located on the 4th flood of the County Administration Building at 14741 Governor Oden Bowie Drive, Upper Marlboro, Maryland 20772, phone 301-952-3650. Additional mitigation will be required for the clearing of all woodlands beyond that reflected on the approved plans. Although clearing may be allowed, it may be subject to additional replacement requirements, mitigation, and fees which must be reflected on TCP revisions approved by the M-NCPPC Environmental Planning Section.

Homeowners or property owners may remove trees less than two (2) inches diameter, shrubs, and vines in woodland areas which are saved but not part of the Woodland Conservation requirements after all pennits have been released for the subject property. This area may not be tilled or have other ground disturbances which would result in damage to the tree roots. Raking the leaves and overseeding with native grasses, native flowers or native groundcover is acceptable. Seeding with invasive grasses including any variety of Kentucky 31 fescue is not acceptable.

PR:\BLOCKS\SI\FCP\Hazardous trees.doc

REFORESTATION INSPECTION AND PLANTING NARRATIVE

1. REFORESTATION INSPECTION SCHEDULE: There shall be five inspections for forest conservation. A. The first inspection shall occur after flagging/staking of the L.O.D. and/or stream buffers and prior to any clearing, grading, or sediment control measures. This inspection is to address the issues of tree protection and sediment control. The developer and representatives from M-NCPPC and MCDEP will meet to walk the proposed limits of disturbance and determine the final locations of sediment control devices and tree

B. The second inspection shall occur after placement of sediment control devices and tree protection devices and prior to clearing and grading. This inspection is to determine the completion and adequacy of protective measures.

C. The third inspection shall occur prior to planting in reforestation areas. The pre-planting inspection is to make final decisions regarding the best implementation of the Planting Plan, including, but not limited to the final placement and selection of plant species, determination of the regeneration potential of existing plants to remain, and a determination of the best edge planting treatment. The purchase and delivery of plant materials should not be made unit after this inspection, since a determination may be made in the field to alter the choice of plant material. D. The fourth inspection shall occur immediately following the completion of the reforestation planting. This inspection is to determine the

E. The fifth and final inspection shall occur at the completion of the two—year maintenance program. The purpose of this inspection is to determine the success and adequacy of the maintenance program (and deer management program). Final determination will be made at this time as to whether additional plantings and a further maintenance program are necessary.

2. PRE-PLANTING CONSIDERATIONS

completion and adequacy of the planting.

A. In areas with substantial growth of invasive groundcover species, measures shall be taken to remove and control invasives. The infested area should be mown prior to commencement of planting. Necessary weed control measure should be determined during the pre-planting inspection, including, but not limited to mulching, periodic mowing around the reforestation plantings, and fabric coverings. The use of chemical weed controls will be limited to extreme cases, and only with prior written approval by MNCPPC staff. Where periodic mowing will occur as a weed control measure, the typical tree planting distribution pattern should be modified so as to allow access by moving equipment without damage to

B. A soils analysis will be conducted prior to commencement of reforestation on land where extensive agricultural use has occurred in the past. Test pits will be dug in areas of undisturbed soil to determine if a gragipan layer is present. If fragipan is present, it should be pierced by auguring and planting. Holes should be dug to twice the normal diameter for the material planted.

C. Soils should be treated by incorporating natural mulch within the top 12 inches or mulch or leaf mold compost are preferred.

D. If fill material is used at the planting site, it should be clean fill with 12 inches of native soil. Stockpiling of native top soils must be done in such a way that the height of the pile does not damage the seed bank.

ADDITIONAL NOTES (FOR ALL SHEETS IN THIS SET):

1. Cutting or clearing of woodland not in conformance with this Plan or without the expressed written consent of the Planning Director or designee shall be subject to a \$1.50 per square foot mitigation fee.

2. The Site Development Inspector must be contacted at (301) 731-8790 prior to the start of any work on the site to address implementation of Tree Conservation measures shown on this Plan. 3. Property owners shall be notified by the Developer or Contractor of any Forest Conservation Areas (Forest Save Areas, Reforestation Areas, Afforestation Areas, or Selective Clearing Areas) located on their lot or parcel of land and the associated fines for unauthorized disturbances to these areas. Upon the sale of the property, the owner/developer or owners representative shall notify the

purchaser of the property of any Forest Conservation Areas. 4. All appropriate bonds will be posted with M-NCPPC prior to the issuance of any permits. These bonds will be retained as surety by M-NCPPC until all required activities have been satisfied. 5. All existing trash and impervious areas shown on the plan to be removed must be removed and any disturbed soil must be stabilized and seeded. It may be necessary to scarify and/or aerate the

soil. Four inches of topsoil will be added if none exists after the impervious area is removed. 6. All plant installation shall follow the latest edition of the M-NCPPC publication "A Technical Manual for Woodland Conservation Development in Prince George's County". 7. Plants shall be inspected by the contractor, and any material that is either damaged or which has root ball compaction, j-rooted or kinked root systems will be replaced. No plants will be stored on

site. Plants will be planted immediately once received from the nursery. 8. Stock will be planted in random order to reflect natural growth of the forest. (See planting layout detail this sheet) 9. Planting hole should be limited to 2.5 X root ball diameter. Native soil material will be used to backfill planting site and area will be packed to remove air pocket. Rake soil evenly over the

planting field and cover hole with three inches of mulch. Water to settle soil and provide moisture 10. The need for deer protection and specific measures necessary to be determined as part of the preconstruction meeting

11. The services of licensed arborist shall be retained to evaluate the appropriate measures necessary to ensure the survival of the large and specimen trees proposed to be preserved whose critical root zone will be impacted by construction.

2. The number of trees planted may be adjusted, depending on the size of stock used, during later

FOREST MAINTENANCE SCHEDULE:


stages of the FCP approval process.

1. Forest planting to commence at the initial stages of development. Forest planting areas are to be covered by a five-year maintenance program, with a two-year bond. The landscape contractor will inspect all planted areas every six months after planting for two years. At the end of the two year inspection, the contractor will request M-NCPPC inspection and will ensure that 75% of the original stocking level is live and vigorous. Thereafter, maintenance measures will continue until completion of the inspections at the end of the 3rd, 4th, and 5th years, beyond the bonding period. 2. In years one and two each forest planting area will be maintained by either mowing or chemical

Div. at 301-952-3650 for approval prior to application of chemicals. . During each inspection following planting, the contractor will evaluate the need for additional watering, additional fertilizer or lime, and any additional steps to control competing vegetation. The contractor will also assess any disease potential, or if any outside influences are having a deleterious affect on the mitigation sites.

treatment. Control of exotic and invasive species is to be done without the use of herbicides as

much as possible. If use of chemical is unavoidable, contact M-NCPPC, Environmental Planning



INVASIVE PLANTS TO BE REMOVED FOR 10' ON BOTH SIDES OF THE TRAIL. (SEE LIST OF INVASIVE SPECIES & METHODS FOR REMOVAL). MAINTENANCE FOR THIS VEGETATIVE MANAGEMENT AREA SHALL OCCUR EVERY ONCE CLEARING FOR PATH IS COMPLETE, HAZARDOUS TREES ALONG THE EDGE OF THE CLEARING SHALL BE REMOVED (SEE NOTE ON HAZARDOUS TREES). SEE DETAIL FOR BOARDWALK AND BRIDGE TO BE USED ALONG HIKER/BIKER TRAIL OVER WETLANDS, WATERS OF THE US AND OTHER SENSITIVE AREAS. THE M-NCPPC PARKS DEPT. WILL APPROVE THE EXACT

LOCATION AND TYPE OF STRUCTURE (EITHER BRIDGE OR BOARDWALK) FOR THESE AREAS.

Cutting or clearing of woodland not in conformance with this Plan or without the expressed written consent of the Planning director or designee shall be subject to a \$ 1.50 / square foot mitigation fee.

Standard Type II Tree Conservation Plan Notes

The Department of Environmental Resources, (DER) must be contacted prior to the start of any work on the site to address implementation of Tree Conservation measures shown on this Plan.

Property owners shall be notified by the Developer or Contractor of any Woodland Conservation Areas, (Tree Save Areas, Reforestation Areas, Aforestation Areas or selective Clearing Areas,) located on their lot or parcel of land and the associated fines for unauthorized disturbances to these areas. Upon the sale of the property, the Owner/Developer or Owner Representative shall notify the Purchaser of the property of any Woodland Conservation Areas.

All appropriate bonds will be posted with the Building Official prior to the issuance of any permits. These bonds will be posted with the Building Official until all required activities have

The location of all Tree Protective Devices, (TPDs,) shown on this Plan shall be flagged or staked in the field prior to the pre-construction meeting with the Sediment and Erosion Control Inspector from DER. Upon approval of the flagged or staked TPD locations by the Inspector, installation of the TPDs may begin. TPD installation shall be completed prior to installation of initial sediment Controls. No cutting or clearing of trees may begin before final approval of TPD installation.

Since work on this project will be initiated in several phase, all TPDs required for a given phase shall be installed prior to any disturbance within that phase of work.

The DER Inspector shall be notified prior to soil preparation or initiation of any tree planting on

Woodland conservation - Tree Save areas and/or Reforestation Areas shall be posted as shown at the same time as Tree Protective Device installation and/or start of reforestation activities.

Results of survival checks for all tree plantings shall be reported to the DER Inspector for that site.

Prior to issuance of any permits, the Contractor responsible for soil preparation, site preparation, tree planting and tree maintenance must be identified.

R. Blocks St. PCP TCP II Notes, doc

05-03-04

10-11-06

07-11-07

07-12-13

M.N.C.P.P.C. APPROVALS

For Conditions of Approval see Site Plan Cover Sheet or Approval Sheet

Reviewer's Signature

RUTH GROVER

RUTH GROVER

RUTH GROVER

EPS

this Approvals Block has been duplicated or modified in any wo

by digital or other methods of reproduction, the signature of a

the plans are the approved certified plans:

licensed engineer, architect or landscape architect below guarantee

SDP-0308

The Revision Listed Below Apply to this Sheet

OAK CREEK CLUB

PROJECT NAME:

PROJECT NUMBER:

11-10-03

02 10-10-06

03 07-11-07

06 06-26-13

THIS BLOCK IS FOR OFFICIAL USE ONLY OR LABEL CERTIFIES THAT THIS PLAN MEETS ONDITIONS OF FINAL PROVAL BY THE PLANNIN OARD, ITS DESIGNEE OR HE DISTRICT COUNCIL. M-NCPPC **APPROVAL**



PROJECT NAME: OAK CREEK CLUB-PH 1 PROJECT NUMBER: SDP-0308-07 FOR CONDITIONS OF APPROVAL SEE SITE PLAN COVER SHEET OR APPROVAL SHEE REVISION NUMBERS MUST BE INCLUDED IN THE PROJECT NUMBER.

| PROJECT NAME: OAK CREEK CLUB | | | | | |
|------------------------------|------------------|---|-----------------------|--|--|
| PROJECT N | IUMBER: | SDP-0610 | | | |
| For | | pproval see Site Plan Cover Sheet or Ap
1 Listed Below Apply to thi s Sheet | proval Sheet | | |
| Approval or
Revision # | Approval
Date | Reviewer's Signature | Certification
Date | | |
| | 11-01-07 | RUTH GROVER | 10-13-10 | | |
| 01 | 01-08-15 | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |

| | Prince George's County Planning Department, M—NCPPC Environmental Planning Section TYPE 2 TREE CONSERVATION PLAN APPROVAL TCPII — 109—03 | | | | | | |
|----|--|----------|-------------|---|--|--|--|
| | Approved by | Date | DRD # | Reason for Revision | | | |
| 00 | JOHN MARKOVICH | 04/15/04 | SDP-0308 | Approval of Landbays A, B, C, I & J | | | |
| NA | | 03/18/15 | SDP-0308-01 | Fencing, tot lots; staff level approval | | | |
| 01 | K. FINCH | 10/10/06 | SDP-0308-02 | Remove A-44 R/W, Malboro clay | | | |
| 02 | K. FINCH | 07/10/07 | SDP-0308-03 | Revise PMA in Landbay "J" | | | |
| NA | | 04/17/08 | SDP-0308-04 | Architectural revision; staff level | | | |
| NA | | 02/04/09 | SDP-0308-05 | Urban Design revisions; staff level | | | |
| 03 | K. FINCH | 10/07/10 | SDP-0610 | Add Landbays D and E | | | |
| 04 | K. FINCH | 07/11/13 | SDP-0308-06 | Slip lane to GC, Sewer outfall in D & E | | | |
| 05 | KIFMUL | 2/28/17 | SDP-0308-07 | Revisions to LOD for Trail & bridge | | | |





QUEEN ANNE (7TH) ELECTION DISTRICT PRINCE GEORGE'S COUNTY, MARYLAND


OAK CREEK CLUB





Charles P. Johnson & Associates, Inc. PLANNERS • ENGINEERS • LANDSCAPE ARCHITECTS • SURVEYORS 1751 ELTON ROAD SUITE 300 SILVER SPRING, MARYLAND 20903 Phone:(301)434-7000 E-mail:ss@cpia.com Fax:(301)434-9394


IMINARY PLAN NO: SITE PLAN NO: CLIENT: NVR MS CAVALIER OAK CREEK OWNER, LLC SDP 0308 & 0610 11700 PLAZA AMERICA DR. SUITE 310 MLB **RESTON, VA 20190** MLB COPYRIGHT © LATEST DATE HEREON CHARLES P. JOHNSON & ASSOCIATES, INC. MAY 2003 ALL RIGHTS RESERVED, UNAUTHORIZED USE OR REPRODUCTION IS PROHIBITED. CALE AS SHOWN 31-102-22.5 D


8' HIKER/BIKER TRAIL BRIDGE AND BOARDWALK DETAILS TO BE USED TO ASSURE DRY PASSAGE ON TRAILS - PEDESTRIAN BRIDGES WILL HAVE 54" RAILINGS - GOLF CART BRIDGES WILL HAVE ±10" CURBS

















Plotted: Feb. 9, 2017

