

TCP2 GENERAL NOTES

Revision#

Column C

Floodplain

(1:1)

Bond amount: \$ 4,051.08

Change Since

Number (-01) | Last Approval

Fee amount:

Revision

23.03 Ac.

4.05 Ac.

2.58 Ac.

1.47 Ac.

1.65 Ac.

0.00 Ac.

2.51 Ac.

2.51 Ac.

Remove

Preserve

Remove

Preserve Preserve

Preserve

Preserve (off-site)

Remove

Remove

Remove

Preserve

Remove

Remove

Remove

Remove

Preserve (off-site)

Preserve (off-site)

Preserve (off-site)

Cleared Net | Cleared

Woodland | Woodland | Tract (C- | Floodplain | Cleared Off- | Preservation | n Area | Credit Area | Not Credited | Cleared (WR-

(C-FP) Site (C-OS) Area (WPA) (WRA) (LCA) (WR-NC) AC)

Off-Site

Impacts (1:1)

WOOD PROPERT

Column A Column B

1.47 acres

0.00 acres

0.00 acres

0.00 acres

Approval

23.03 Ac.

2.58 Ac.

1.47 Ac.

1.78 Ac.

1.65 Ac.

0.00 Ac.

2.51 Ac.

2.51 Ac.

COMMON NAME DBH CONDITION PROP. DISPOSITION

39 Good

41 Fair

SPECIMEN TREE LIST

White Oak

White Oak

White Oak

Red Maple

Red Maple

White Oak

White Oak

Chestnut Oak

Northern Red Oal

Northern Red Oak

Northern Red Oak

Eastern White Pine

1.78 acres

Net Tract


- This plan is submitted to fulfill the woodland conservation requirements for Detailed Site Plan #DSP-22014. If Detailed Site Plan #DSP-22014 expires, then this TCP2 also expires and is no
- Cutting or clearing of woodland not in conformance with this plan or without the expressed written consent of the Planning Director or designee shall be subject to a \$9.00 per square foot mitigation fee.
- A pre-construction meeting is required prior to the issuance of grading permits. The Department of Public Works and Transportation or the Department of Environmental Resources, as appropriate, shall be contacted prior to the start of any work on the site to conduct a pre-construction meeting where implementation of woodland conservation measures shown on this plan will be discussed in detail.
- The developer or builder of the lots or parcels shown on this plan shall notify future buyers of any woodland conservation areas through the provision of a copy of this plan at time of contract signing. Future property owners are also subject to this requirement. The owners of the property subject to this tree conservation plan are solely responsible for conformance to the requirements
- contained herein. The property is within the Developing Tier and is zoned M-X-T.
- The property is not adjacent to a roadway designated as scenic,


historic, a parkway, or a scenic byway.

- The property is adjacent to Pennsylvania Avenue (MD Route 4) which is classified as a divided highway/ freeway, but directly accessed by a service road.
- This plan is not grandfathered in by CB-27-2010, Section 25-119(g). Woodlands preserved, planted, or regenerated in fulfillment of woodland conservation requirements on-site have been placed in a woodland and wildlife habitat conservation easement recorded in the Prince George's County Land Records in Book: 49707, Page: 483. Revisions to this TCP2 may require a revision to the recorded

GENERAL NOTES

- For more detailed information of existing conditions see NRI-051-16-01, approved 6/22/22.
- Any existing invasive species must be removed on site prior to certification in accordance with Section 1.5. Certification of Installation of Plant Materials.
- Disturbance shall not occur within the Primary Management Area (PMA) as shown on this TCP plan and on NRI-051-16-01,
- 4.94 acres of land has been previously dedicated to State Highway Administration; recorded in the Prince George's County Land Records at Book: 39302 Page: 555.





SHEET INDEX		
SHEET No. DESCRIPTION		
1 COVER SHEET/ TREE CONSERVATION P		
2 ADDITIONAL NOTES		
3-6	PLAN SHEETS	
7	TREE PROTECTION & PLANTING DETAILS	

Map copyright Kappa Map Group LLC, (800) 829-6277.
Used with permission.

	TCP 2 LEGEND	
<u>EXISTING</u>		<u>PROPOSE</u>
	 PROPERTY LINE 	
	- RIGHT-OF-WAY	
	- PAVEMENT	
	CONTOURS	
	TREE LINE	
(sŤ-1)	SPECIMEN TREE	
	SPECIMEN TREE TO BE REMOVED	
	- INTERMITTENT STREAM	
— wв —	25' WETLAND BUFFER	
PMA	- PRIMARY MANAGEMENT AREA	4
SVB	- 75' STREAM BUFFER	
	EXISTING SLOPES, 15% OR GREATER	
	WETLAND	
	BIOSWALE/ STORMWATER MANAGEMENT AREA	47.147.147 24.747.147.147.147.147.147.147.147.147.14
	WOODLAND PRESERVATION AREA (WPA)	
	WOODLAND REFORESTATION/	

AFFORESTATION AREA (WRA)

TREE PROTECTION FENCE

PERMANENT

ROOT PRUNING

WOODLAND PRESERVATION

REFORESTATION/AFFORESTATION

LIMIT OF DISTURBANCE —LOD——LOD—

TREE PROTECTION FENCE — PPF—— PPF—

— RP — RP —

SPECIMEN TREES WITH CRITICAL ROOT ZONE IMPACTS					
SCIENTIFIC NAME	COMMON NAME	DBH	CONDITION	PERCENTAGE OF CRZ	
				TO BE IMPACTED	
Quercus rubra	Northern Red Oak	32	Good	5%	
Quercus alba	White Oak	30	Good	31%	
Liquidambar styraciflua	Sweetgum	45	Good	18%	
Quercus alba	White Oak	50	Fair	4%	
Quercus prinus	Chestnut Oak	33	Fair	26%	
	SCIENTIFIC NAME Quercus rubra Quercus alba Liquidambar styraciflua Quercus alba	SCIENTIFIC NAME COMMON NAME Quercus rubra Northern Red Oak Quercus alba White Oak Liquidambar styraciflua Sweetgum Quercus alba White Oak	SCIENTIFIC NAMECOMMON NAMEDBHQuercus rubraNorthern Red Oak32Quercus albaWhite Oak30Liquidambar styracifluaSweetgum45Quercus albaWhite Oak50	SCIENTIFIC NAMECOMMON NAMEDBHCONDITIONQuercus rubraNorthern Red Oak32GoodQuercus albaWhite Oak30GoodLiquidambar styracifluaSweetgum45GoodQuercus albaWhite Oak50Fair	

		Prince Georg	je's County Planninç	g Department, M—NCPPC	
			Environmental Plann	ning Section	
		TYPE 2	2 TREE CONSERVATIO	N PLAN APPROVAL	
			TCP2-002-20	22-01	
	Approved by	Date	DRD #	Reason for Revision	
00	Alexander Kirchhof	5/21/2024	N/A	Rough Grading	
01	Alexander Kirchhof	6/5/2024	DSP 22014	N/A	
02					
03					
04					
05					
06					

COLOR FEATURE CAPTION PLAN COVER SHEET TCP2-002-2022-01

TYPE 2 TREE CONSERVATION PLAN WOOD PROPERTY 15TH ELECTION DISTRICT PRINCE GEORGE'S COUNTY, MARYLAND

SEAL NOT VALID WITHOUT SIGNATURE

TREE CON	SERVATION PLAN CER	RTIFICATION
	IPLIES WITH THE CURRENT OF SUBTITLE 25 AND THE	THE OF MARY
WOODLAND AND TECHNICAL MAN	WILDLIFE CONSERVATION	S T SOMM
	5/ILI	
		*
06/04/2024	amy J. Sommer	0/2025 No. 4234 CONTROL OF THE ARCHITECTURE ARCHITECT
DATE	AMY T. SOMMER	0/2025 No. 4234 CONTRACTOR OF ARCHITECTURE ARCHITECTU
	MD #4234 EXPIRES: 10/10 1751 ELTON ROAD, SUITE 300	
	SILVER SPRING, MD 20903	
	(301) 434-7000 ASOMMER@	CPJA.COM

CLIENT: CBWPG II, LLC

DT	Charles P. Johnson & Associates, Inc.
	Civil and Environmental Engineers \cdot Planners \cdot Landscape Architects \cdot Surveyors
tes J	1751 Elton Rd., Ste. 300 Silver Spring, MD 20903 301-434-7000 Fax: 301-434-9394
Silver Sprin	ng, MD • Gaithersburg, MD • Annapolis, MD • Greenbelt, MD • Frederick, MD • Fairfax, VA

206SE08 90-C2 & 90-C3 6290 MONTROSE ROAD ROCKVILLE, MD 20852 301-692-4000 COPYRIGHT © LATEST DATE HEREON CHARLES P. JOHNSON & ASSOCIATES, INC. ALL RIGHTS RESERVED, JUNE 2022 UNAUTHORIZED USE OR REPRODUCTION IS 2021-1420-22-01

Last Saved 5/29/2024 Last Plotted 6/4/2024 10:59 AM Sheet N:\2021-1420\DWG\22-01-COLOR IMAGE CAPTURE

TREE PRESERVATION AND RETENTION NOTES

- a. All woodlands designated on this plan for preservation are the responsibility of the property owner. The woodland areas shall remain in a natural state. This includes the canopy trees and understory vegetation. A revised tree conservation plan is required prior to clearing woodland areas that are not specifically identified to be cleared on the approved TCP2.
- Tree and woodland conservation methods such as root pruning shall be conducted as noted on this plan.
- c. The location of all temporary tree protection fencing (TPFs) shown on this plan shall be flagged or staked in the field prior to the pre-construction meeting. Upon approval of the locations by the county inspector, installation of the TPFs may begin.
- d. All temporary tree protection fencing required by this plan shall be installed prior to commencement of clearing and grading of the site and shall remain in place until the bond is released for the project. Failure to install and maintain temporary or permanent tree protective devices is a violation of this TCP2.
- e. Woodland preservation areas shall be posted with signage as shown on the plans at the same time as the temporary TPF installation. These signs must remain in perpetuity.

REMOVAL OF HAZARDOUS TREES OR LIMBS BY DEVELOPERS OR **BUILDERS**

- f. The developer and/or builder is responsible for the complete preservation of all forested areas shown on the approved plan to remain undisturbed. Only trees or parts thereof designated by the county as dead, dying, or hazardous shall be removed.
- g. A tree is considered hazardous if a condition is present which leads a Certified Arborist or Licensed Tree Expert to believe that the tree or a portion of the tree has a potential to fall and strike a structure, parking area, or other high use area and result in personal injury or property
- h. During the initial stages of clearing and grading, if hazardous trees are present, or trees are present that are not hazardous but are leaning into the disturbed area, the permitee shall remove said trees using a chain saw. Corrective measures requiring the removal of the hazardous tree or portions thereof shall require authorization by the county inspector. Only after approval by the inspector may the tree be cut by chainsaw to near the existing ground level. The stump shall not be removed or covered with soil, mulch or other materials that would inhibit sprouting.
- i. If a tree or trees become hazardous prior to bond release for the project, due to storm events or other situations not resulting from an action by the permitee, prior to removal, a Certified Arborist or a Licensed Tree Expert must certify that the tree or the portion of the tree in question has a potential to fall and strike a structure, parking area, or other high use area and may result in personal injury or property damage. If a tree or portions thereof are in imminent danger of striking a structure, parking area, or other high use area and may result in personal injury or property damage then the certification is not required and the permitee shall take corrective action immediately. The condition of the area shall be fully documented through photographs prior to corrective action being taken. The photos shall be submitted to the inspector for documentation of the damage.

If corrective pruning may alleviate a hazardous condition, the Certified Arborist or a Licensed Tree Expert may proceed without further authorization. The pruning must be done in accordance with the latest edition of the appropriate ANSI A-300 Pruning Standards. The condition of the area shall be fully documented through photographs prior to corrective action being taken. The photos shall be submitted to the inspector for documentation of the damage.

Debris from the tree removal or pruning that occurs within 35 feet of the woodland edge may be removed and properly disposed of by recycling, chipping or other acceptable methods. All debris that is more than 35 feet from the woodland edge shall be cut up to allow contact with the ground, thus encouraging decomposition. The smaller materials shall be placed into brush piles that will serve as wildlife habitat.

Tree work to be completed within a road right-of-way requires a permit from the Maryland Department of Natural Resources unless the tree removal is shown within the approved limits of disturbance on a TCP2. The work is required to be conducted by a Licensed Tree

If development is proposed to be completed in phases:

Work on this project will be initiated in several phases. All temporary TPFs required for a given phase shall be installed prior to any disturbance within that phase of work.

If debris piles are noted on the FSD and located in preservation areas

k. Debris piles shown in woodland preservation areas shall be removed by hand without the use of mechanical equipment within the preservation area. Chains may be used to pull debris out of the preservation areas. Caution must be used not to damage remaining vegetation.

AFFORESTATION AND REFORESTATION NOTES

- a. All afforestation and reforestation bonds, based on square footage, shall be posted with the county prior to the issuance of any permits. These bonds will be retained as surety until all required activities have been satisfied or the required timeframe for maintenance has passed, whichever is longer.
- b. Because of building permits are adjacent to proposed areas of afforestation or reforestation, the planting of afforestation or reforestation areas shall be completed prior to the issuance of the first building permit. Seedling planting is to occur from November through May only. No planting shall be done while ground is frozen. Planting with larger caliper stock or containerized stock may be done at any time provided a detailed maintenance schedule is provided.
- c. If planting cannot occur due to planting conditions, the developer or property owner shall install the fencing and signage in accordance with the approved Type 2 Tree Conservation Plan. Planting shall then be accomplished during the next planting season. If planting is delayed beyond the transfer of the property title to the homeowner, the developer or builder shall obtain a signed statement from the purchaser indicating that they understand that the reforestation area is located on their property and that reforestation will occur during the next planting season. A copy of that document shall be presented to the Grading Inspector and the county.
- d. Reforestation areas shall not be moved. The management of competing vegetation around individual trees and the removal of noxious, invasive, and non-native vegetation within the reforestation areas is acceptable.
- e. All required temporary tree protection fencing shall be installed prior to the clearing and grading of the site and shall remain in place until the permanent tree protection fencing is installed with the required planting. The temporary fencing is not required to be installed if the permanent fencing is installed prior to clearing and grading of the site. Failure to install and maintain temporary or permanent tree protective fencing is a violation of this TCP2.
- f. Afforestation/reforestation areas shall be posted with notification signage, as shown on the plans, at the same time as the permanent protection fencing installation. These signs shall remain in perpetuity.
- g. The county inspector shall be notified prior to soil preparation or initiation of any tree
- h. At time of issuance of the first permit, the following information shall be submitted to the M-NCPPC Planning Department regarding the contractor responsible for implementation of this plan: contractor name; business name (if different); address; and phone number. Results of annual survival checks for each of the required four years after tree planting shall be reported to the M-NCPPC, Planning Department.
- i. Failure to establish the afforestation or reforestation within the prescribed time frame will result in the forfeiture of the reforestation bond and/or a violation of this plan including the associated \$9.00 per square foot penalty unless the county inspector approves a written

PLANTING SPECIFICATION NOTES

1. Quantity: (See Plant Schedule)

- 2. Type: (See Plant Schedule)
- 3. Plant Quality Standards: The plants selected shall be healthy and sturdy representatives of their species. Seedlings shall have a minimum top growth of 18". The diameter of the root collar (the part of the root just below ground level) shall be at least 3/8". The roots shall be well developed and at least 8" long, No more than twenty –five percent (25%) of the root system (both primary and auxiliary/fibrous roots shall be present.
- Plants that do not have an abundance of well developed terminal buds on the leaders and branches shall be rejected.
- Plants shall be shipped by the nursery immediately after lifting from the field or removal from the green house, and planted immediately upon receipt by the landscape contractor.
- If the plants cannot be planted immediately after delivery to the reforestation site, they shall be stored in the shade with their root masses protected from direct exposure to sun and wind by the use of straw, peat moss, compost, or other suitable material and shall be

maintained through periodic watering, until the time of planting.

- 4. Plant Handling: the quantity of seedlings taken to the field shall not exceed the quantity that can be planted in a day. Seedlings, once removed from the nursery or temporary storage area shall be planted immediately.
- 5. Timing of Planting: The best time to plant seedlings is while they are dormant, prior to spring budding. The most suitable months for planting are March and April, when the soil is moist, but may be planted from March through November. No planting shall be done while ground is frozen. Planting shall occur within one growing season of the issuance of grading /building permits and/or reaching the final grades and stabilization of planting areas.
- 6. Seedling Planting: Tree seedlings shall be hand planted using a dibble bar or sharp-shooter shovel. It is important that the seedling be placed in the hole so that the roots can spread out naturally; they should not be twisted, balled up or bent. Moist soil should then be packed firmly around the roots. Seedlings should be planted at a depth where their roots lie just below the ground surface. Air pockets should not be left after closing the hole which would allow the roots to dry out. See planting details for further explanation. If the contractor wishes to plant by another method, the preparer of this tree conservation plan must be contacted and give his approval before planting may begin.
- 7. Spacing: See Plant Schedule and/or Planting Plan for spacing requirements. Also refer to the Planting Layout detail for a description of the general planting theory.
- 8. Soil: Upon the completion of all grading operations, a soil test shall be conducted to determine what soil preparation and soil amendments, if any, are necessary to create good tree growing conditions. Soil samples shall be taken at a rate that provides one soil sample for each area that appears to have a different soil type (if the entire area appears uniform, then only one sample is necessary), and submitted for testing to a private company. The company of choice shall make recommendations for improving the existing soil. The soil will be tested and recommended for corrections of soil texture, pH, magnesium, phosphorus, potassium, calcium
- 9. Soil Improvement Measures: the soil shall then be improved according to the recommendations made by the testing company.
- 10. Fencing and Signage: Final protective fencing shall be placed on the visible and/or development side of planting areas. The final protective fence shall be installed upon completion of planting operations unless it was installed during the initial stages of development. Signs shall be posted per the signage detail on this sheet.
- 11. Planting method: Consult the Planting Detail(s) shown on this plan.
- 12. Mulching: Apply two-inch thick layer of woodchip or shredded hardwood mulch (as noted) to each plating site (see detail shown on this plan).
- 13. Groundcover Establishment: the remaining disturbed area between seedling planting sites shall be seeded and stabilized with white clover seed at the rate of 5 lbs/acre.
- 14. Mowing: No mowing shall be allowed in any planting area.
- 15. Survival Check for Bond Release: The seedling planting is to be checked at the end of each year for four years to assure that no less than 75% of the original planted quantity survives. If the minimum number has not been provided the area must be supplemented with additional seedlings to reach the required number at time of planting.
- 16. Source of Seedlings: state name, address, and phone number of nursery or supplier.

FOUR-YEAR MANAGEMENT PLAN FOR RE/AFFORESTATION AREAS

Control of undesirable vegetation as needed (1 x in June and 1 x in September min.)

Field check the re/afforestation area according to the following schedule:

Year 1: Site preparation and Tree Planting Survival check once annually (September-November) see Note 1) Watering is needed (2 x month)

Year 2-3: Reinforcement planting is needed (See Note 2)

Survival check once annually (September-November) Control of undesirable vegetation if needed (1 x in May and 1 x in August min.)

Year 4: Reinforcement planting if needed. (See Note 2) Survival check (September –November)

- 1. Survival Check: Check planted stock against plant list (or as- built) by walking the site and taking inventory. Plants must show vitality. Submit field data forms (Condition Check Sheets) to owner after each inspection. Remove all dead plants.
- 2. Reinforcement Planting: Replace dead or missing plants in sufficient quantity to bring the total number of live plants to at least 75% of the number originally planted. If a particular species suffers unusually high mortality, replace with an alternative plant type.
- 3. Miscellaneous: Fertilization or watering during years 1 through 3 will be done on an as needed basis. Special return operations or recommendations will be conducted on an as needed basis.

When off-site woodland conservation is proposed:

Prior to the issuance of the first permit for the development shown on this TCP2, all off site woodland conservation required by this plan shall be identified on an approved TCP2 plan and recorded as an off-site easement in the land records of Prince George's County. Proof of recordation of the off-site conservation shall be provided to the M-NCPPC, Planning Department prior to issuance of any permit for the associated plan.

When invasive plant species are to be removed by the permittee:

- a. Invasive plant removal shall be completed prior to rough grading and conform to the recommendations of the invasive plant removal plan prepared by a qualified professional.
- b. The removal of noxious, invasive, and non-natives plant species shall be done with the use of hand-held equipment only such as pruners or a chain saw. These plants may be cut near the ground and the material less than two inches diameter may be removed from the area and disposed of appropriately. All material from these noxious, invasive, and non-native plants greater than two (2) inches diameter shall be cut to allow contact with the ground, thus encouraging decomposition.
- The use of broadcast spraying of herbicides is not permitted. However, the use of herbicides to discourage re-sprouting of invasive, noxious, or non-native plants is permitted if done as an application of the chemical directly to the cut stump immediately following cutting of plant tops. The use of any herbicide shall be done in accordance with the label instructions and be applied by a certified pesticide applicator.

When virginia pines are present within 40 feet of the limit of disturbance in a preservation area:

- a. The subject property contains Virginia pines (Pinus virginiana) that are subject to wind throw. All Virginia pines greater than 6 inches in diameter within 40 feet of the final proposed limit of disturbance or the boundary of the property shall be cut down by hand during the clearing of the
- After the Virginia pines have been removed, the contractor responsible for implementation of this TCP2 shall submit an evaluation of the stocking levels for the residual stand, management techniques to be applied to the residual stand, and supplemental planting requirements to the M-NCPPC Planning Department. This evaluation shall be submitted prior to the issuance of the first building permit to ensure that all high risk trees have been removed. A planting schedule and/or details for the management of natural regeneration to fully restock the site must be shown on the plan.

POST DEVELOPMENT NOTES

When woodlands and/or specimen, historic or champion trees are to remain:

a. If the developer or builder no longer has an interest in the property and the new owner desires to remove a hazardous tree or portion thereof, the new owner shall obtain a written statement from a Certified Arborist or Licensed Tree Expert identifying the hazardous condition and the proposed corrective measures prior to having the work conducted. After proper documentation has been completed per the handout "Guidance for Prince George's County Property Owners, Preservation of Woodland Conservation Areas", the arborist or tree expert may then remove the tree. The stump shall be cut as close to the ground as possible and left in place. The removal or grinding of the stumps in the woodland conservation area is not permitted.

If a tree or portions thereof are in imminent danger of striking a structure, parking area, or other high use area and may result in personal injury or property damage then the certification is not required and the permittee shall take corrective action immediately. The condition of the area shall be fully documented through photographs prior to corrective action being taken. The photos shall be submitted to the inspector for documentation of the damage.

Tree work to be completed within a road right-of-way requires a permit from the Maryland Department of Natural Resources unless the tree removal is shown within the approved limits of disturbance on a TCP2. The work is required to be conducted by a Licensed Tree Expert.

- The removal of noxious, invasive, and non-native plant species from any woodland preservation area shall be done with the use of hand-held equipment only (pruners or a chain saw). These plants may be cut near the ground and material less than two inches diameter may be removed from the area and disposed of appropriately. All material from these noxious, invasive, and non-native plants greater than two (2) inches diameter shall be cut to allow contact with the ground, thus encouraging decomposition.
- The use of broadcast spraying of herbicides is not permitted. However, the use of herbicides to discourage re-sprouting of invasive, noxious, or non-native plants is permitted if done as an application of the chemical directly to the cut stump immediately following cutting of plant tops. The use of any herbicide shall be done in accordance with the label instructions.
- The use of chainsaws is extremely dangerous and should not be conducted with poorly maintained equipment, without safety equipment, or by individuals not trained in the use of this equipment for the pruning and/or cutting of trees.

PROTECTION OF REFORESTATION AND AFFORESTATION AREAS BY INDIVIDUAL HOMEOWNERS

- a. Reforestation fencing and signage shall remain in place in accordance with the approved Type 2 Tree Conservation Plan.
- Reforestation areas shall not be mowed; however, the management of competing vegetation and removal of noxious, invasive, and non-native vegetation around individual trees is acceptable.

		Prince Georg	je's County Planning	g Department, M—NCPPC	
			Environmental Planr	ning Section	~
		TYPE 2	TREE CONSERVATION	DN PLAN APPROVAL	
			TCP2-002-20	022-01	
	Approved by	Date	DRD #	Reason for Revision	-
00	Alexander Kirchhof	5/21/2024	N/A	Rough Grading	
01	Alexander Kirchhof	6/5/2024	DSP 22014	N/A	-
)2					-
)3					(
)4					-
)5					
)6					
		•			


UPDATES/REVISIONS ADDRESS PARK AND PLANNING COMMENTS 07-20-2022 05-09-2023 ADDRESS SDRC COMMENTS REVISIONS FOR CERTIFICATION <u>12-19-2023</u>

ADDITIONAL NOTES

hereby acknowledge that we are aware of this Type 2 Tree Conservation Plan (TCP2) and that we understand the requirements as set forth in

TCP2-002-2022-01 TYPE 2 TREE CONSERVATION PLAN FOR ROUGH GRADING WOOD PROPERTY

15TH ELECTION DISTRICT PRINCE GEORGE'S COUNTY, MARYLAND



1 17 2042

That Charles P. Johnson & Associates, Inc. Civil and Environmental Engineers • Planners • Landscape Architects • Surveyors Associates / 1751 Elton Rd., Ste. 300 Silver Spring, MD 20903 301-434-7000 Fax: 301-434-9394

IENT: CBWPG II, LLC 206SE08 90-C2 & 90-C3 6290 MONTROSE ROAD ROCKVILLE, MD 20852 301-692-4000 ATS COPYRIGHT © LATEST DATE HEREON CHARLES P. JOHNSON & ASSOCIATES, INC. ALL RIGHTS RESERVEI JUNE 2022

UNAUTHORIZED USE OR REPRODUCTION IS PROHIBITED. 2021-1420-22-01 NOT TO SCA SEAL NOT VALID WITHOUT SIGNATUR Last Saved 5/29/2024 Last Plotted 6/4/2024 10:59 AM Sheet N:\2021-1420\DWG\22-01-COLOR IMAGE CAPTURE


WOODLAND AND WILDLIFE CONSERVATION TECHNICAL MANUAL. 06/04/2024 Amy J. Somme AMY T. SOMMER MD #4234 EXPIRES: 10/10/2025 1751 ELTON ROAD, SUITE 300 SILVER SPRING, MD 20903


(301) 434-7000 ASOMMER@CPJA.COM


TREE CONSERVATION PLAN CERTIFICATION


THIS PLAN COMPLIES WITH THE CURRENT REQUIREMENTS OF SUBTITLE 25 AND THE


Property Owners Awareness Certificate











NOTES: (MUST BE INCLUDED WITH DETAIL)


2. RETENTION AREA WILL BE SET AS PART OF THE REVIEW PROCESS. 3. BOUNDARIES OF RETENTION AREA SHOULD BE STAKED AND FLAGGED PRIOR TO INSTALLING DEVICES.

4. AVOID ROOT DAMAGE WHEN PLACING ANCHOR POSTS.

5. DEVICE SHOULD BE PROPERLY MAINTAINED DURING CONSTRUCTION


6. PROTECTIVE SIGNAGE IS ALSO REQUIRED.


TEMPORARY TREE PROTECTION FENCE SECTION SCALE: NTS




1. ATTACHMENT OF SIGNS TO TREES IS PROHIBITED. 2. SIGNS SHOULD BE PROPERLY MAINTAINED.
3. AVOID INJURY TO ROOTS WHEN PLACING POSTS FOR THE SIGNS.
4. SIGNS SHOULD BE POSTED TO BE VISIBLE TO ALL CONSTRUCTION 5. SIGNS SHOULD BE INSTALLED AT SAME TIME AS TREE PROTECTION DEVICE.
6. LOCATE SIGNS APPROXIMATELY EVERY 50 FEET ALONG FENCING.
7. SIGNS SHOULD BE IN PLACE IMMEDIATELY FOLLOWING STAKE OUT OF L.O.D., AND REMAIN IN PLACE IN PERPETUITY.


AFFORESTATION/REFORESTATION SIGNAGE







7. Water all plants at the time of initial planting.









1. ATTACHMENT OF SIGNS TO TREES IS PROHIBITED. 2. SIGNS SHOULD BE PROPERLY MAINTAINED.
3. AVOID INJURY TO ROOTS WHEN PLACING POSTS FOR THE SIGNS.
4. SIGNS SHOULD BE POSTED TO BE VISIBLE TO ALL CONSTRUCTION 5. SIGNS SHOULD BE INSTALLED AT SAME TIME AS TREE PROTECTION DEVICE.
6. LOCATE SIGNS APPROXIMATELY EVERY 50 FEET ALONG FENCING.
7. SIGNS SHOULD BE IN PLACE IMMEDIATELY FOLLOWING STAKE OUT OF L.O.D., AND REMAIN IN PLACE IN PERPETUITY.

FENCE WIRE

SILT FENCE— (SEE NOTES)

NOTES:

1. SILT FENCE TO BE HEELED INTO SOIL.

2. WIRE, SNOW FENCE, ETC. FOR TREE PROTECTION ONLY.

THE TREE CONSERVATION PLAN REVIEW PROCESS.

5. AVOID ROOT DAMAGE WHEN PLACING ANCHOR POSTS.

PRIOR TO INSTALLING DEVICE.

DETAIL

7. PROTECTION SIGNS ARE ALSO REQUIRED. 8. LOCATE FENCE OUTSIDE THE CRITICAL ROOT ZONE.

3. BOUNDARIES OF RETENTION AREA WILL BE ESTABLISHED AS PART OF


6. DEVICE SHOULD BE PROPERLY MAINTAINED THROUGHOUT CONSTRUCTION.

TREE PROTECTION/ SEDIMENT CONTROL FENCE

SCALE: NTS

4. BOUNDARIES OF RETENTION AREA SHOULD BE STAKED AND FLAGGED

WOODLAND PRESERVATION AREA SIGN DETAIL SCALE: NTS



1. RETENTION AREAS TO BE ESTABLISHED AS PART OF THE FOREST CONSERVATION PLAN REVIEW PROCESS. 2. BOUNDARIES OF RETENTION AREAS SHOULD BE STAKED, FLAGGED AND/OR

FENCED PRIOR TO TRENCHING. 3. EXACT LOCATION OF TRENCH SHOULD BE IDENTIFIED. 4. TRENCH SHOULD BE IMMEDIALTEY BACKFILLED WITH SOIL REMOVED OR OTHER HIGH ORGANIC SOIL 5. ROOTS SHOULD BE CLEANLY CUT USING VIBRATORY KNIFE OR OTHER ACCEPTABLE

SCALE: NTS

8 ROOT PRUNING DETAIL

DETAIL DETAIL

4"x3" SPLIT RAILS FINISHED GRADE

BLAZE ORANGE PLASTIC MESH —

NOTES: (MUST BE INCLUDED WITH DETAIL)

AVOID ROOT DAMAGE WHEN PLACING ANCHOR POSTS.
 DEVICE SHOULD BE PROPERLY MAINTAINED DURING CONSTRUCTION 6. PROTECTIVE SIGNAGE IS ALSO REQUIRED.

HIGHLY VISIBLE FLAGGING

→ 8 FEET MAXIMUM --

Anchor Posts must be installed to a depth of NO LESS than 1/3 of the total weight of the Post.

FOREST PROTECTION DEVICE ONLY.
 RETENTION AREA WILL BE SET AS PART OF THE REVIEW PROCESS,
 BOUNDARIES OF RETENTION AREA SHOULD BE STAKED AND FLAGGED PRIOR TO INSTALLING DEVICES.

TEMPORARY TREE PROTECTION FENCE


USE 2"x4" LUMBER FOR CROSS BRACING

SCALE: NTS


NOTES: 1. POSTS SHALL STAND PLUMB. 2. RAILS SHALL BE HUNG WITH UNIFORM HEIGHT AND SPACING.


3, REFORESTATION SIGNS TO BE ATTACHED TO WOOD POSTS EVERY 50 FEET., 4. TOP OF SIGN TO BE FLUSH WITH TOP OF WOOD POST.

 SIGNS TO BE ATTACHED USING 2 GALVANIZED WOOD SCREWS EACH WITH A GALVANIZED WASHER. PERMANENT SPLIT RAIL TREE PROTECTION FENCE



 Activities during November through February depend on ground conditions.
 No fall planting of oaks and pines. The planting and care of trees is most successful when coordinated with the local conditions. This calendar summarizes some of the recommended time frames for basic reforestation and stress reduction activities.





TREE PROTECTION & PLANTING DETAILS TYPE 2 TREE CONSERVATION PLAN FOR ROUGH GRADING

ADDRESS SDRC COMMENTS

REVISIONS FOR CERTIFICATION

WOOD PROPERTY 15TH ELECTION DISTRICT PRINCE GEORGE'S COUNTY, MARYLAND

Prince George's County Planning Department, M-NCPPC

Environmental Planning Section

TYPE 2 TREE CONSERVATION PLAN APPROVAL

TCP2-002-2022-01

Alexander Kirchhof

UPDATES/REVISIONS

07-20-2022

05-09-2023

04-09-2024

Alexander Kirchhof 6/5/2024

Reason for Revision

Revision for DSP 22014

Rough Grading

Charles P. Johnson & Associates, Inc. Civil and Environmental Engineers • Planners • Landscape Architects • Surveyors Associates 1751 Elton Rd., Ste. 300 Silver Spring, MD 20903 301-434-7000 Fax: 301-434-9394 ww.cpja.com • Silver Spring, MD • Gaithersburg, MD • Annapolis, MD • Greenbelt, MD • Frederick, MD • Fairfax, VA CLIENT: CBWPG II, LLC 6290 MONTROSE ROAD 206SE08 90-C2 & 90-C3

ROCKVILLE, MD 20852 301-692-4000 ATS COPYRIGHT © LATEST DATE HEREON CHARLES P. JUNE 2022 JOHNSON & ASSOCIATES, INC. ALL RIGHTS RESERVED, UNAUTHORIZED USE OR REPRODUCTION IS PROHIBITED. ALE NOT TO SCA 2021-1420-22-01

TREE PLANTING SCHEDULE

WRA-1					
0.29 acres at 350 3/4"-1" cal. trees/acre = 102 trees					
Qty.	Common Name	Scientific Name	Size	Spacing	
16	Red Maple	Acer rubrum	3/4" - 1" cal.	20' o.c.	
15	Sweetgum	Liquidambar styraciflua	3/4" - 1" cal.	20' o.c.	
15	Tulip Poplar	Liriodendron tulipifera	3/4" - 1" cal.	20' o.c.	
15	White Oak	Quercus alba	3/4" - 1" cal.	20' o.c.	
16	Northern Red Oak	Quercus rubra	3/4" - 1" cal.	20' o.c.	
15	American Holly	Ilex opaca	6' - 8'	8' o.c.	
10	White Pine	Pinus strobus	6' - 8'	8' o.c.	

WRA-2	NRA-2						
0.02 acres at 350 3/4"-1" cal. trees/acre = 7 trees							
Qty.	Common Name	Scientific Name	Size	Spacing			
2	Red Maple	Acer rubrum	3/4" - 1" cal.	20' o.c.			
1	Sweetgum	Liquidambar styraciflua	3/4" - 1" cal.	20' o.c.			
2	White Oak	Quercus alba	3/4" - 1" cal.	20' o.c.			
2	American Holly	llex opaca	6' - 8'	8' o.c.			