



Doctors Hospital, Inc.
8118 Good Luck Road
Lanham, MD. 20708
Atten. Mr. Phil Down, Jr.
Phone: 301-552-8085


BOHLER

Signed
Matthew T. Wright
Forest Conservation Act- Qualified Professional
via COMAR 06.19.06.01

8.31.2013

NORTH

DS P12010

**APPROVED
PLAN**

MD. NAT'L. CAP. PK. & PL. COM.
PRINCE GEORGE'S COUNTY
DECEMBER
SEP 20 2012

RECEIVED
COUNTY WIDE PLANNING DIVISION
ENVIRONMENTAL PLANNING SECTION

TYPE II-TREE

CONSERVATION PLAN

**MAGNOLIA CENTER
PROPERTY**

Prince George's County, Maryland

SCALE: 1"=40'

DATE: 8.13.2013

JOB #: 12-01


DESIGNED: MTW

DRAWN: MTW















CHECKED: GMJ

SHEET: 1 OF 2

ENTRANCE EXHIBIT



LEGEND

- | | | | |
|---|---|---|----------------------------------|
|  | Property Boundary |  | Cleared Off-site Area |
|  | Existing Soils |  | Woodland Retained - Not Credited |
|  | Specimen Tree (ST-#) and Critical Root Zone |  | Storm-Water Management Facility |
|  | Specimen Tree (ST-#) and Critical Root Zone To Be Removed |  | Woodland Preservation Sign |
|  | Existing Treeline |  | Woodland Reforestation Sign |
|  | Temporary Tree Protection Fencing" | | |
|  | Permanent Tree Protection Fencing" | | |
|  | Woodland Preservation Area | | |
|  | Woodland Reforestation Area | | |
- SPECIMEN TREES**

* Temporary and Permanent Tree Protection Fencing will be installed along the boundaries of the Forest Conservation Areas. Locations shown on this plan are for graphical purposes only.

SPECIMEN TREES

ST # 1 - 39" Willow Oak (*Quercus phellos*) - POOR- TO BE REMOVED
ST # 2 - 38" Northern Red Oak (*Quercus rubra*)- FAIR- TO BE REMOVED

WOODLAND CONSERVATION SUMMARY TABLE		
CLEARING:		
Grass/Woodland Clearing	304,494 sq.ft.	(8.99 acres)
Offsite Woodland Clearing	8,898 sq.ft.	(0.20 acres)
CLEARING TOTAL	313,392 sq.ft.	(7.19 acres)
ONSITE WOODLAND PRESERVATION		
WOODLAND RETAINED - NOT CREDITED	55,827 sq.ft.	(1.28 acres)
WOODLAND RETAINED - CREDITED	11,087 sq.ft.	(0.25 acres)
ONSITE WOODLAND RE-RESTORATION		
Reforestation Area#1	15,007 sq.ft.	(0.37 acres)
Reforestation Area#2	6,970 sq.ft.	(0.16 acres)
Reforestation Area#3	9,088 sq.ft.	(0.22 acres)
TOTAL	32,563 sq.ft.	(0.75 acres)
OFFSITE CREDITS - TCEP-018-07/08	98,446 sq.ft.	(2.26 acres)
OFFSITE CREDITS- FOREST BANK	5,237 sq.ft.	(0.12 acres)

Site Statistics Table	
Site Statistics	Total
Gross tract area	10.35 ac.
Existing 100-year floodplain	0.00 ac.
Net tract area	10.35 ac.
Existing woodland in the floodplain	0.00 ac.
Existing woodland not tract	8.92 ac.
Existing woodland total	8.92 ac.
Existing PMA	0 of
Removable columns (linear feet of centerline)	0 ft

Woodland Conservation Worksheet for Non-Governmental Projects

Zone:	R-30	Owner:	Dodders Hospital, Inc.
Gross Tract:	10.32 acres	Address:	8110 Grand Ledge Road
Headright:	0.00 acres		Lanham, Maryland 20706
Previously		Phone:	201-652-6110
Dedicated Land:	0.00 acres	Map:	Map 30
Net Tract:	10.32 acres	Tax Map:	
Subzone/Block/Lot:	None/None/None	Parcell #:	

Woodland Conservation Calculations	Net Trust (acres)	Penetration (acres)	Offset (acres)
Existing Woodland	4	0.00	
WCTV (20% of Net Trust)**	0.8	0.00	
Boundary of 4 or 8	0.0	0.00	
Woodland above WCTV (4-8) 0.0	0.0	0.00	
Woodland	0.0	0.00	
Boundary of 4 or 8	0.0	0.00	
Clearing below WCTV (4-8) 0.0	0.0	0.00	
Offset (1 x 0.0)	0.0	0.00	
Offset (2 x 0.0)	0.0	0.00	
after offsetting (if applicable)			
Net Trust = 3.2 - 0.0 =	3.2		

Unit Price (\$/cu yd) @ 0.00	5.46
Woodland Conservation Required: $(0.0+0.0)+0.0=0.0$	0.00
Woodland Conservation Provided:	1.25
Woodland Preservation	0.70
Reforestation / Replant	0.00
Reforestation	0.00
Area prepared for fire-dr-btu	0.00
On-site Grading-TCPD-15-07-96	0.13
On-site Vegetation Erosion	0.00
Woodland Conservation Provided (must equal or exceed sum "m" above)	2.05
Additional woodlands required but not met of new requirements:	0.00 acres

Plan Certified by: **Norma MATTHEW T. WRIGHT**
Address: **American Land Concepts**
236 S Main Street
Rothersburg, MD 21136

* WET is the Wetland Conservation Threshold as shown in Part B of the Prince George's County Wetland Conservation and Tree Preservation Policy Document.

** All entries in parentheses are mathematical formulas.

(1) The removal of two specimen trees (Section 25-122(b)(1)(B)): Numbered ST-1 and ST-2

SEP 1952

AM
238
REIS
PHO
FAX:

AMERICAN LAND CONCEPTS
236 B MAIN STREET
REISTERSTOWN, MARYLAND 21136
PHONE: (410)-526-2688
FAX: (410)-526-2970

TYPE II TREE CONSERVATION NOTES:

1. This plan is submitted to fulfill the woodland conservation requirements for DSP-12012.

2. Cutting or clearing of woodland not in conformance with this plan or without the expressed written consent of the Planning director or designee shall be subject to a \$9.00 per square foot mitigation fee.

3. A pre-construction meeting is required prior to issuance of grading permits. The Department of Public Works and Transportation or the department of Environmental resources, as appropriate, shall be contacted prior to the start of any work on the site to conduct a pre-construction meeting where implementation of woodland conservation measures shown on this plan will be discussed in detail.

4. The developer or builder of the lots or parcels shown on this plan shall notify future buyers of any woodland conservation areas through the provision of a copy of this plan at time of contract signing. Future property owners are also subject to this requirement.

5. The owners of the property subject to this tree conservation plan are solely responsible for conformance to the requirements contained herein.

6. The property is within the Developing Tier and is zoned R-50.

7. The site is not adjacent to a roadway designated as scenic, historic, a parkway or a scenic byway.

8. The property is not adjacent to a roadway classified as arterial or greater.

9. This plan is not grandfathered under CB-27-2010, Section 25-117(g).

10. All woodlands designated on this plan for preservation are the responsibility of the property owner. The woodland areas shall remain in a natural state. This includes the canopy trees and understory vegetation. A revised tree conservation plan is required prior to clearing woodland areas that are not specifically identified to be cleared on the approved TCP-II.

11. Tree and woodland conservation methods such as root pruning shall be conducted as noted on this plan.

12. The location of all temporary tree protection fencing (TPFs) shown on this plan shall be flagged or staked in the field prior to the pre-construction meeting. Upon approval of the locations by the county inspector, installation of the TPFs may begin.

13. All temporary tree protection fencing required by this plan shall be installed prior to the commencement of clearing and grading of the site and shall remain in place until the bond is released for the project. Failure to install and maintain temporary or permanent tree protective devices is a violation of this TCP-II.

14. Woodland preservation areas shall be posted with signage as shown on the plans at the same time as the temporary TPF installation. These signs must remain in perpetuity.

15. The developer and/or builder is responsible for the complete preservation of all forested areas shown on the approved plan to remain undisturbed. Only trees or parts thereof designated by the county as dead, dying, or hazardous may be removed.

16. A tree is considered hazardous if a condition is present which leads a Certified Arborist or Licensed Tree Expert to believe that the tree or a portion of the tree has a potential to fall and strike a structure, parking area, or other high use area and result in personal injury or property damage.

17. During the initial stages of clearing and grading, if hazardous trees are present, or trees are present that are not hazardous but are leaning into the disturbed area, the permittee shall remove said trees using a chain saw. Corrective measures regarding the removal of the hazardous tree or portions thereof shall require authorization by the county inspector. Only after approval by the inspector may the tree be cut by chainsaw near the existing ground level. The stump shall not be removed or covered with soil, mulch or other materials that would inhibit sprouting.

18. If a tree or trees become hazardous prior to bond release for the project, due to storm events or other situations not resulting from an action by the permittee, prior to removal, a Certified Arborist or a Licensed Tree Expert must certify that the tree or the portion of the tree in question has a potential to fall and strike a structure, parking area, or other high use area and may result in personal injury or property damage. If a tree or portions thereof are in imminent danger of striking a structure, parking area, or other high use area an may result in personal injury or property damage then the certification is not required and the permittee shall take corrective action immediately. The condition of the area shall be fully documented through photographs prior to corrective action being taken. The photos shall be submitted to the inspector for documentation of damage.

19. If corrective pruning may alleviate a hazardous condition, the Certified Arborist or a Licensed Tree Expert may proceed without further authorization. The pruning must be done in accordance with the latest edition of the appropriate ANSI A-300 Pruning Standards. The condition of the area shall be fully documented through photographs prior to corrective action being taken. The photos shall be submitted to the inspector for documentation of the damage.

20. Debris from the tree removal or pruning that occurs within 35 feet of the woodland edge may be removed and properly disposed of by recycling, chipping or other acceptable methods. All debris that is more than 35 feet from the woodland edge shall be cut up to allow contact with the ground, thus encouraging decomposition. The smaller materials shall be placed into brush piles that will serve as wildlife habitat.

21. Tree work to be completed within a road right-of-way requires a permit from the Maryland Department of Natural Resources unless the tree removal is shown within the approved limits of disturbance on a TCP-II. The work is required to be conducted by a Licensed Tree Expert.

22. All afforestation and reforestation bonds, based on square footage, shall be posted with the county prior to the issuance of any permits. These bonds will be retained as surety until all required activities have been satisfied or the required timeframe for maintenance has passed, whichever is longer.

23. The planting of afforestation or reforestation areas shall be completed prior to the issuance of the first building permit. Seeding planting is to occur from November through May only. No planting shall be done while ground is frozen. Planting with larger caliper stock or containerized stock may be done at any time provided a detailed maintenance schedule is provided.

24. If planting cannot occur due to planting conditions, the developer or property owner shall install the fencing and signage in accordance with the approved Type 2 Tree Conservation Plan. Planting shall then be accomplished during the next planting season. If transfer of the property occurs prior to planting, the developer shall obtain a signed statement from the purchaser indicating that they understand that the reforestation area is located on their property and that reforestation will occur during the next planting season. A copy of that document shall be presented to the Grading Inspector and the county.

25. Reforestation areas shall not be moved. The management of competing vegetation around individual trees and the removal of noxious, invasive, and non-native vegetation within the reforestation areas is acceptable.

26. All required temporary tree protection fencing shall be installed prior to the clearing and grading of the site and shall remain in place until the permanent tree protection fencing is installed with the required planting. The temporary fencing is not required to be installed if the permanent fencing is installed prior to clearing and grading of the site. Failure to install and maintain temporary or permanent tree protective fencing is a violation of the TCP-II.

27. Afforestation/reforestation areas shall be posted with notification signage, as shown on the plans, at the same time as the permanent protection fencing installation. These signs shall remain in perpetuity.

28. The county inspector shall be notified prior to soil preparation or initiation of any tree planting onsite.

29. At time of issuance of the first permit, the following information shall be submitted to the MNCPPC Planning Department regarding the contractor responsible for implementation of this plan as well as the source of the plant materials: Contractor Name; Business name (if different); Address and Phone Number; Nursery Name; Contact; Address; Phone Number. Results of annual survival checks for each of the required four years after tree planting shall be reported to the MNCPPC Planning Department.

30. Failure to establish the afforestation or reforestation within the prescribed time frame will result in the forfeiture of the reforestation bond and/or a violation of this plan including the associated \$9.00 per square foot penalty unless the county inspector approves a written extension.

31. Woodlands preserved, planted, or regenerated in fulfillment of woodland conservation requirements on-site have been placed in a woodland and wildlife habitat conservation easement recorded in the Prince George's County Land Records at Liber 25059, folio 314. Revisions to this TCP-II may require a revision to the recorded easement.

PLANTING SPECIFICATION NOTES

1. Plant Quality Standards: The plants selected shall be healthy and sturdy representatives of their species. Seedlings shall have a minimum top growth of 18". The diameter of the root collar (the part of the root just below ground level) shall be at least 3/8". The roots shall be well developed and at least 8" long. No more than twenty-five (25%) percent of the root system (both primary and auxiliary/fibrous roots shall be present).

a. Plants that do not have an abundance of well developed terminal buds on the leaders and branches shall be rejected.

b. Plants shall be shipped by the nursery immediately after lifting from the field or removal from the green house, and planted immediately upon receipt by the landscape contractor.

c. If the plants cannot be planted immediately after delivery to the reforestation site, they shall be stored in the shade with their root masses protected from direct exposure to sun and wind by the use of straw, peat moss, or compost, or other suitable material and shall be maintained through periodic watering, until the time of planting.

2. Plant Handling: the quantity of seedlings taken to the field shall not exceed the quantity that can be planted in a day. Seedlings, once removed from the nursery or temporary storage area shall be immediately planted.

3. Timing of Planting: The best time to plant seedlings is while they are dormant, prior to spring budding. The most suitable months for planting are March and April, when soil is moist, but may be planted from March through November. No planting shall be done while the ground is frozen. Planting shall occur within one growing season of the issuance of grading/building permits and/or reaching the final grades and stabilization of planting areas.

4. Seeding Planting: Tree seedlings shall be hand planted using a dibble bar or sharp-shooter shovel. It is important that the seedling be placed in the hole so that the roots can spread out naturally; they should not be twisted, balled up or bent. Moist soil should be packed firmly around the roots. Seedlings should be planted at a depth where their roots lie just below the ground surface. Air pockets should not be left after closing the hole which would allow the roots to dry out. See planting details for further information. If the contractor wishes to plant by another method, the preparer of this tree conservation plan must be contacted and give approval before planting may begin.

5. Spacing: See Planting Schedule and/or Planting Plan for spacing requirements. Also refer to the planting layout detail for a description for general planting theory.

6. Soil: Planting areas are proposed for enhancement of existing vegetated, non-forested areas and no soil amendments are proposed.

7. Fencing and Signage: Final protective fencing shall be placed on the visible and/or development side of planting areas. The final protective fence shall be installed upon completion of planting operations unless it was installed during the initial stages of development. Signs shall be posted per the signage detail on this sheet.

8. Planting method: Consult Details on this plan.

9. Mulching: Apply two-inch thick layer of woodchip or shredded hardwood mulch to each planting site as per detail.

10. Groundcover Establishment: The remaining disturbed area between seedling planting sites shall be seeded and stabilized with white clover seed at the rate of 5lbs/acre.

11. Mowing: No mowing shall be allowed in any planting area.

12. Survival Check and Bond Release: The seedling planting is to be checked at the end of each year for four years to ensure that no less than 75% of the original planted quantity survives. If the minimum number has not been provided the area must be supplemented with additional seedlings to reach the required number at time of planting.

OFF-SITE WOODLAND CONSERVATION

1. Prior to the issuance of the first permit for the development shown on this TCP-II, all off-site woodland conservation required by this plan shall be identified on an approved TCP-II plan and recorded as an off-site easement in the land records of Prince Georges County. Proof of recordation of the off-site conservation shall be provided to the MNCPPC Planning Department prior to issuance of any permit for the associated plan.

INVASIVE SPECIES

1. Removal of invasive species is proposed for the planting/enhancement areas. Invasive plant removal shall be completed prior to planting.

2. The removal of noxious, invasive, and non-native plant species shall be done with the use of hand-held equipment only such as pruners and chainsaws. These plants may be cut near the ground and the material less than two inches in diameter may be removed from the area and disposed of properly. All material from these noxious, invasive, and non-native plants greater than two (2) inches in diameter shall be cut to allow contact with the ground, thus encouraging decomposition.

3. The use of broadcast spraying of herbicides is not permitted. However, the use of herbicide to discourage re-sprouting of invasive, noxious, or non-native plants is permitted if done as an application of chemical directly to the cut stump immediately following cutting of plant tops. The use of any herbicide shall be done in accordance with the label instructions and applied by a certified pesticide applicator.

VIRGINIA PINE

1. The subject property contains Virginia Pine (*Pinus virginiana*) that are subject to wind throw. All Virginia Pine greater than 6 inches in diameter within 40 feet of the final proposed limit of disturbance or the boundary of the property shall be cut down by hand during the clearing of the site.

2. After the Virginia Pines have been removed, the contractor responsible for implementation of this TCP-II shall submit an evaluation of the stocking levels for the residual stand, management techniques to be applied to the residual stand, and supplemental planting requirements to the MNCPPC Planning Department. This evaluation shall be submitted prior to issuance of the first building permit to ensure that all risk trees have been removed. A planting schedule and/or details for the management of natural regeneration to fully restock the site must be shown on the plan.

FOUR YEAR MANAGEMENT PLAN

Field check the re-afforestation area according to the following schedule

YEAR 1: Site Preparation and Tree Planting
Survival check once annually (Sept-Nov) see Note 1
Watering as Needed (2x per month)
Control of undesirable vegetation as needed (1x in June and 1x in Sept. min.)

YEAR 2-3: Reinforcement planting as needed (see note 2)
Survival check once annually (September-November)
Control of undesirable vegetation if needed (1x in May and 1x in August min.)

YEAR 4: Reinforcement Planting if needed (See note 2)
Survival check (Sept-Nov)


1. Survival Check: check planted stock against plant list (or as-built) by walking the site and taking inventory. Plants must show vitality. Submit field data forms (Condition Check Sheets) to owner after each inspection. Remove all dead plants.

2. Reinforcement Planting: Replace dead or missing plants in sufficient quantity to bring the total number of live plants to at least 75% of the number originally planted. If a particular species suffers unusually mortality, replace with an alternative plant type.


3. Miscellaneous: Fertilizer or watering during years 1 through 3 will be done on an as needed basis. Special return operations or recommendations will be conducted on an as needed basis.

AFFORESTATION/REFORESTATION AREA

The area proposed as afforestation/reforestation shall be cleared of any and all invasives and woody vines as noted on this plan. All of the plant materials necessary to meet the required stocking rate of 800 seedling equivalents per acre as indicated in the plant schedule shall be installed and the area shall be monitored and maintained as an afforestation area. Adjustments may be made to the quantity of proposed plant materials to be installed based on sampling performed after the removal of invasives which demonstrates natural regeneration successfully occurring in the area. Any adjustment to woodland conservation planting requirements shall be handled as a revision to the TCP-II.




WOODLAND PRESERVATION AREA SIGN




REFORESTATION AREA SIGN

PERMANENT (SPLIT RAIL) TREE PROTECTION FENCE FOR REFORESTATION AREAS



NOTES:

- POSTS SHALL STAND PLUMB.
- RAILS SHALL BE HUNG WITH UNIFORM HEIGHT AND SPACING.
- REFORESTATION SIGNS TO BE ATTACHED TO WOOD POSTS EVERY 50 FEET
- TOP OF SIGN TO BE FLUSH WITH TOP OF WOOD POST.
- SIGNS TO BE ATTACHED USING GALVANIZED WOOD SCREWS EACH WITH A GALVANIZED WASHER.




TYPE 1 (TEMPORARY) TREE PROTECTION FENCE DETAIL FOR WOODLAND PRESERVATION AREAS

Tasks	Months
Site Preparation	Mar, Apr, May, Jun, Jul, Aug, Sep, Oct, Nov, Dec
Planting	Mar, Apr, May, Jun, Jul, Aug, Sep, Oct, Nov, Dec
Maintenance	Mar, Apr, May, Jun, Jul, Aug, Sep, Oct, Nov, Dec

Tree Planting and Maintenance Calendar

Site	Number/Required per Acre	Approximate Spacing feet on center	Survivability Requirement At the end of the second growing season
Bare Root Seedlings or Whips	700	8 x 8	75% 800
Container Grown Seedling Types (1.5" x 1			

Site Stocking



Container Grown and Bare Root Planting Techniques

PLANNING & ENGINEERING:

BOHLER

8.13.2013

Signed: *Matthew T. Wright* Date: 8.13.2013

Matthew T. Wright
Forest Conservation Act- Qualified Professional
via COMAR 08.19.06.01

APPROVED PLAN

Reforestation Planting Schedule

REFORESTATION AREA #1 - 15,905 (0.37 acres)

Minimum Stocking: 400 Plants/acre @ 18' x 18' spacing = 144 trees/acre

QTY.	COMMON NAME	BOTANICAL NAME	Size
50	RED MAPLE	<i>Acer rubrum</i>	1/2" - 3" CAL - B&B
50	NORTHERN RED OAK	<i>Quercus rubra</i>	1/2" - 3" CAL - B&B
50	WHITE OAK	<i>Quercus alba</i>	1/2" - 3" CAL - B&B
50	SWIFT OAK	<i>Liquidambar styraciflua</i>	1/2" - 3" CAL - B&B
50	BLACK OAK	<i>Quercus sp.</i>	1/2" - 3" CAL - B&B
TOTAL	150 Plants		

REFORESTATION AREA #2 - 12,866 (0.30 acres)

Forest Conservation/Landscape Buffer* - 0.980 (0.18 acres)

Minimum Stocking: 100 Plants/acre @ 30' x 30' spacing = 36 trees/acre

QTY.	COMMON NAME	BOTANICAL NAME	Size
10	RED MAPLE	<i>Acer rubrum</i>	1/2" - 3" CAL - B&B
10	SWIFT OAK	<i>Liquidambar styraciflua</i>	1/2" - 3" CAL - B&B
10	WHITE OAK	<i>Quercus alba</i>	1/2" - 3" CAL - B&B
10	SWAMP WHITE OAK	<i>Quercus bicolor</i>	1/2" - 3" CAL - B&B
10	YELLOW OAK	<i>Quercus phellos</i>	1/2" - 3" CAL - B&B
TOTAL	50 Plants		


* Repeat details of these trees can be found on the approved landscape plan.

REFORESTATION AREA #3 - 9,868 (0.22 acres)

Minimum Stocking: 400 Plants/acre @ 18' x 18' spacing = 144 trees/acre

QTY.	COMMON NAME	BOTANICAL NAME	Size
10	RED MAPLE	<i>Acer rubrum</i>	1/2" - 3" CAL - B&B
10	NORTHERN RED OAK	<i>Quercus rubra</i>	1/2" - 3" CAL - B&B
10	WHITE OAK	<i>Quercus alba</i>	1/2" - 3" CAL - B&B
10	SWIFT OAK	<i>Liquidambar styraciflua</i>	1/2" - 3" CAL - B&B
10	BLACK OAK	<i>Quercus sp.</i>	1/2" - 3" CAL - B&B
TOTAL	50 Plants		

* Repeat details of these trees can be found on the approved landscape plan.



Container Planting Detail

Not to Scale

Mesh Tube

Bamboo Stake

Backfill

Mulch

Reforestation Area

18\"/>

18\"/>

18\"/>

18\"/>

18\"/>

18\"/>

18\"/>

18\"/>

18\"/>

18\"/>

18\"/>

18\"/>

18\"/>

18\"/>

18\"/>

18\"/>

18\"/>

18\"/>

18\"/>

18\"/>

18\"/>

18\"/>

18\"/>

18\"/>

18\"/>

18\"/>

18\"/>

18\"/>