






August 2010

















Prior to the issuance of the first permit for the development shown on this TCP2, all off site woodland conservation required by this plan shall be identified on an approved TCP2 plan and recorded as an off-site easement in the land records of Prince George's County. Proof of recordation of the off-site conservation shall be provided to the M-NCP&PC, Planning Department prior to issuance of any



COMBINATION SILT FENCE & TREE PROTECTION

August 2010






FOR REFORESTATION AREAS

August 2010 A-4, DET-7			Off-site Woodland Conservation = 3.63 Acres			
MAP UNIT SYMBOL	MAP UNIT NAME	K-FACTOR (Whole Soil)	HYDRIC RATING	HYDRIC SOIL GROUP	DRAINAGE CLASS	
CnB	Collingwood-Wist complex, 2 - 5 % slopes	0.17	Not Hydric	В	Well Drained	
CnE	Collingwood-Wist complex, 15 - 25 % slopes	0.17	Not Hydric	В	Well Drained	
СоВ	Collingwood-Wist complex, 2 - 5 % slopes	0.20	Not Hydric	В	Well Drained	
MnC	Marr-Dodon complex, 5 - 15% slopes	0.20	Not Hydric	В	Well Drained	
MoD	Marr-Dodon complex, 5 - 15% slopes	0.20	Not Hydric	В	Well Drained	
SnB	Sassafras-Urban Land Complex, 0 - 5% slopes	0.24	Not Hydric	В	Well Drained	
SnD	Sassafras-Urban Land Complex, 5 - 15% slopes	0.15	Not Hydric	Α	Well Drained	
WE	Widewater and Issue soils, frequently flooded	0.37	Hydric	C/D	Poorly Drained	
	Property Owners Awareness Certificate			Prince G	eorge's County Planning	

		Environmental Planning Section TREE CONSERVATION PLAN APPROVAL					
			Prince G	eorge's County Planning D	epartment, M-NCPPC		
d	0.37	Hydric	C/D	Poorly Drained			
es	0.15	Not Hydric	A	Well Drained			
es	0.24	Not Hydric	В	Well Drained	Mrudula84@gmail.con		
	0.20	Not Hydric	В	Well Drained	Phone # 410-736-0450		
	0.20	Not Hydric	В	Well Drained	Laurel, MD 20723		
	0.20	Not Hydric	В	Well Drained	11455 Harding Road		
5	0.17	Not Hydric	В	Well Drained	Addison Overlook LLC		
	0.17	Not Hydric	В	Well Drained			
	(Whole Soil)	HYDRIC RATING	GROUP	DRAINAGE CLASS	OWNER:		
	K-FACTOR		HYDRIC SOIL]			

permit for the associated plan.



	ł	INEE	ONSERVAI	IONILANAI	INOVAL	
			TCF	2-012-16		
e 2		Approved by	Date	DRD#	Reason for Revision	
	00	Hed Doll	1/28/16	105876005		THIS BLOCK IS FOR OFFICIAL USE ONLY
-	01		•			QR label certifies that this plan meets conditions of final approval by the Planning Board, its designee or the District Council.
	02					M-NCPPC
orge's 5 and	03				· · · · · · · · · · · · · · · · · · ·	APPROVAL
	04	······································				PROJECT NAME:
	05					PROJECT NUMBER:
	06	,				For Conditions of Approval see ! Revision numbers must b




1" = 30'


F-3


MARCH 28, 2016


02		by the Planning Board, its designed or the District Council.	
02		M-NCPPC	### W I
03		APPROVAL	
04		PROJECT NAME:	ADDISON OVERLOOK
05		PROJECT NUMBER:	DSP# 16005
06		For Conditions of Approval s Revision numbers mu	ee Site Plan Cover Sheet or Approval Sheet ist be included in the Project Number
	Project Title ADDISON OVERLOO	OK Drawn By DBP	Project ID
adara	(SECTION ONE, PLAT ONE		Scale 1" = 30'

0/40/0040		Post _{Mode}		ADDISON OVERLOOK (SECTION ONE, PLAT ONE WALKER MILL TOWNE) SEAT PLEASANT (18TH) ELECTION DISTR
	PER MNCPPC REVIEW AND SITE PLAN REV. PER MNCPPC REVIEW AND SITE PLAN REV.	•		PRINCE GEORGE'S COUNTY, MD
	PER MNCPPC REVIEW PER MNCPPC REVIEW	10725 SANTA ANITA TERRACE	301-968-7214	TREE CONSERVATION PL
Date	Revision Notes	DAMASCUS, MD 20872	INFO@POSTMODERN-LA.COM	









Post Development Notes:

- If the developer or builder no longer has an interest in the property and the new owner desires to remove a hazardous tree or portion thereof, the new owner shall obtain a written statement from a Certified Arborist or Licensed Tree Expert identifying the hazardous condition and the proposed corrective measures prior to having the work conducted. After proper documentation has been completed per the handout "Guidance for Prince George's County Property Owners, Preservation of Woodland Conservation Areas", the arborist or tree expert may then remove the tree. The stump shall be cut as close to the ground as possible and left in place. The removal or grinding of the stumps in the woodland conservation area is not permitted.
- 2. If a tree or portions thereof are in imminent danger of striking a structure, parking area, or other high use area and may result in personal injury or property damage then the certification is not required and the permitee shall take corrective action immediately. The condition of the area shall be fully documented through photographs prior to corrective action being taken. The photos shall be submitted to the inspector for documentation of the damage.
- Tree work to be completed within a road right-of-way required a permit from the Maryland Department of Natural Resources unless the tree removal is shown within the approved limits of disturbance on at TCP2. The work is required to be conducted by a Licensed Tree Expert.
- 4. The removal of noxious, invasive, and non-native plant species from any woodland preservation area shall be done with the use of hand-held equipment only (pruners or a chain saw). These plants may be cut near the ground and materials less than two inches diameter may be removed from the area and is disposed of appropriately. All material from these noxious, invasive, and non-native plants greater than two (2) inches diameter shall be cut to allow contact with the ground, thus encouraging
- The use of broadcast spraying of herbicides is not permitted. However, the use of herbicides to discouraged re-sprouting of invasive, noxious, non-native plants is permitted if done as an application of the chemical directly to the cut stump immediately following cutting of plant tops. The use of any herbicide shall be done in accordance with he label instructions.
- 6. The use of chain saws is extremely dangerous and should not be conducted with poorly maintained equipment, without safety equipment, or by individuals not trained in the use of this equipment for the pruning and/or cutting of trees.

Standard Type 2 Tree Conservation Plan Notes

- This plan is submitted to fulfill the woodland conservation requirements for DSP #16005. If DSP #16005 expires, then this TCP2 also expires and is no longer valid. Cutting or clearing of woodland not in conformance with this plan or without the expressed written consent of the
- Planning Director or designee shall be subject to a \$9.00 per square foot mitigation fee. A pre-construction meeting is required prior to the issuance of grading permits. The Department of Permitting, Inspections and Enforcement (DPIE), as appropriate, shall be contacted prior to the start of any work on the site to conduct a pre-construction meeting where implementation of woodland conservation measures shown on this plan will be discussed in
- The developer of builder of the lots or parcels shown on this plan shall notify future buyers of any woodland conservation areas through the provision of a copy of this plan at time of contract signing. Future property owners are also subject to this
- 5. The owners of the property subject to this tree conservation plan are solely responsible for conformance to the requirements contained herein.
- The property is within the Environmental Strategy Area 1 of the Regulated Environmental Protecton Areas Map as designated by Plan Prince George;s 2035 Approved General Plan.
- The site is not adjacent to a roadway designated as scenic, historic, a parkway, or a scenic byway. The site is adjacent to a roadway classified as arterial or greater.
- The plan is not grandfathered by CB-27-2010, Section 25-117(g) All woodlands designated on this plan for preservation are the responsibility of the property owner. The woodland areas
- shall remain in a natural state. This includes the canopy trees and understory vegetation. A revised tree conservation plan is required prior to clearing woodland areas that are not specifically identified to be cleared on the approved TCP2. Tree and woodland conservation methods such as root pruning shall be conducted as noted on this plan.
- The location of all temporary tree protection fencing (TPFs) shown on this plan shall be flagged or staked in the field prior to the pre-construction meeting. Upon approval of the locations by the county inspector, installation of the TPFs may begin. 13. All temporary tree protection fencing required by this plan shall be installed prior to commencement of clearing and grading of the site and shall remain in place until the bond is released for the project. Failure to install and maintain temporary or permanent tree protective devices is a violation of this TCP2.
- Woodland preservation areas shall be posted with signage as shown on the plans at the same time as the temporary TPF installation. These signs must remain in perpetuity.
- 15. The developer and/or builder is responsible for the complete preservation of all forested areas shown on the approved plan to remain undisturbed. Only trees or parts thereof designated by the county as dead, dying, or hazardous may be removed. 16. A tree is considered hazardous if a condition is present which leads a Certified Arborist or Licensed Tree Expert to believe that the tree or a portion of the tree has a potential to fall and strike a structure, parking area, or other high use area and result in personal injury or property damage.
- 17. During the initial stages of clearing and grading, if hazardous trees are present, or trees are present that are not hazardous but are leaning into the disturbed area, the permitee shall remove said trees using a chain saw. Corrective measures requiring the removal of the hazardous tree or portions thereof shall require authorization by the bounty inspector. Only after approval by the inspector may the tree be cut by chainsaw to near the existing ground level. The stump shall not be removed or covered with soil, mulch or other materials that would inhibit sprouting.
- 18. If a tree or trees become hazardous prior to bond release for the project, due to storm events or other situations not resulting from an action by the permitee, prior to removal, a Certified Arborist or a Licensed Tree Expert must certify that the tree or the portion of the tree in question has a potential to fall and strike a structure, parking area, or other high use areas and may result in personal injury or property damage. If a tree or portions thereof are in imminent danger of striking a structure, parking area, or other high use area and may result in personal injury or property damage then the certification is not required and the permitee shall take corrective action immediately. The condition of the area shall be fully documented through photographs prior to corrective action being taken. The photos shall be submitted to the inspector for documentation of the damage.
- 19. If corrective pruning may alleviate a hazardous condition, the Certified Arborist or a Licensed Tree Expert may proceed without further authorization. The pruning must be done in accordance with the latest edition of the appropriate ANSI A-300 Pruning Standards. The condition of the area shall be fully documented through photographs prior to corrective action being taken. The photos shall be submitted to the inspector for documentation of the damage.
- 20. Debris from the tree removal or pruning that occurs within 35 feet of the woodland edge may be removed and properly disposed of by recycling, chipping, or other acceptable methods. All debris that is more than 35 feet from the woodland edge shall be cut up to allow contact with the ground, thus encouraging decomposition. The smaller materials shall be placed into brush piles that will serve as wildlife habitat.
- 21. Debris piles shown in woodland preservation areas shall be removed by hand without the use of mechanical equipment within the preservation area. Chains may be used to pull debris out of the preservation areas. Caution must be used not to damage remaining vegetation.
- 22. All afforestation and reforestation bonds, based on square footage, shall be posted with the county prior to the issuance of the first building permits. These bonds will be retained as surety until all required activities have been satisfied or the required
- timeframe for maintenance has passed whichever is longer. 23. The planting of afforestation or reforestation areas shall be completed prior to the issuance of the first building permit. 24. No planting shall be done while ground is frozen. Planting with larger caliper stock or containerized stock may be done at any time provided a detailed maintenance schedule is provided.
- 25. If planting cannot occur due to planting conditions, the developer or property owner shall install the fencing and signage in accordance with the approved Type 2 Tree Conservation Plan. Planting shall then be accomplished during the next planting season. If planting is delayed beyond the transfer of the property title to the homeowner, the developer or builder shall obtain a signed statement from the purchaser indicating that they understand that the reforestation area is located on their property and that reforestation will occur during the next planting season. A copy of that document shall be presented to the Grading Inspector
- 26. Reforestation areas shall be mowed. The management of competing vegetation around individual trees and the removal Year 2-3: of noxious, invasive, and non-native vegetation within the reforestation areas is acceptable. 27. All required temporary tree protection fencing shall be installed prior to the clearing and grading of the site and shall
- remain in place until the permanent tree protection fencing is installed with the required planting. The temporary fencing is not required to be installed if the permanent fencing is installed prior to clearing and grading of the site. Failure to install and maintain Year 4: Reinforcement planting (if necessary - See Note 2) temporary or permanent tree protective fencing is a violation of this TCP2.
- 28. Afforestation/reforestation areas shall be posted with notification signage, as shown on the plans, at the same time as the permanent protection fencing installation. These signs shall remain in perpetuity. 29. The county inspector shall be notified prior to soil preparation or initiation of any tree planting on this site.
- 30. At the time of issuance of the first permit, the following information shall be submitted to the M-NCP&PC Planning Department regarding the contractor responsible for implementation of this plan; contactor name, business name (if different), address, and phone number. 31. Results of annual survival checks for each of the required four years after tree planting shall be reported to the
- M-NCP&PC, Planning Department. 32. Failure to establish the afforestation or reforestation within the prescribed time frame will result in the forfeiture of the reforestation bond and/or violation of this plan including the associated \$9.00 per square foot penalty unless the county inspector operation s or recommendations will be conducted on an as needed basis. approves a written extension.

Planting Specification Notes

- Quantity: (See Plant Schedule)
- Type: (See Plant Schedule)
- Plant Quality Standards: The plants selected shall be healthy and sturdy representatives of their species. Seedlings shall have a minimum top growth of 18 inches. The diameter of the root collar (the part of the root just below ground level) shall be at least 3/8 inches. The roots shall be well developed and at least 8 inches long, no more than twenty-five percent (25%) of the root system (both primary and auxiliary/fibrous roots shall be present.
- Plants that do not have an abundance of well developed terminal buds on the leaders and branches shall be rejected. Plants shall be shipped by the nursery immediately after lifting from the field or removal from the green house, and
- planted immediately upon receipt by the landscape contractor. If the plants cannot be planted immediately after delivery to the reforestation site, they shall be stored in the shade with their root masses protected from direct exposure to the sun and wind by use of straw, peat moss, compost, or other suitable
- material and shall be maintained through periodic watering, until the time of planting. Plant Handling: the quantity of seedlings taken to the field shall not exceed the quantity that can be planted in a day. Seedlings, once removed from the nursery or temporary storage area shall be planted immediately.
- Timing of Planting: The best time to plant seedlings is while they are dormant, prior to spring budding. The most suitable months for planting are March and April, when the soil is moist, but may be planted from March through November. No planting shall be done while ground is frozen. Planting shall occur within one growing season of the issuance of grading/building permits and/or reaching the final grades and stabilization of planting areas.
- Spacing: See Plant Schedule and/or Planting Plan for spacing requirements. Also refer to the Planting Layout detail for a description of the general planting theory.
- Soil: Upon the completion of all grading operations, a soil test shall be conducted to determine what soil preparation and soil amendments, if any, are necessary to create good tree growing conditions. Soil samples shall be taken at a rate that provides one soil sample for each area that appears to have a different soil type (if the entire area appears uniform, then only one sample is necessary), and submitted for testing to private company. The company of choice shall make recommendations for improving the existing soil. The soil will be tested and recommended for corrections of soil texture, pH, magnesium, phosphorus, potassium, calcium and organic matter. Topsoil shall be spread to a minimum
- Soil Improvement Measures: the soil shall then be improved according to the recommendations made by the testing
- Fencing and Signage: Final protective fencing shall be placed on the visible and/or development side of planting areas. The final protective fence shall be installed upon completion of planting operations unless it was installed during the initial stage of development. Signs shall be posted per the signage detail on this sheet.
- Planting Method: Consult the Planting Detail(s) shown on this plan.
- Mulching: Apply two-inch thick layer of woodchip or shredded hardwood mulch to each planting site (see detail shown on
- Groundcover Establishment: the remaining disturbed area between seedling planting sites shall be seeded and stabilized with white clover seed at the rate of 5 lbs/acre.
- Mowing: No mowing shall be allowed in any planting area.
- Survival Check for Bond Release: The seeding planting is to be checked at the end of each year for four years to assure that no less than 75% of the original planted quantity survives. If the minimum number has not been provided, the area must be supplemented with additional seedlings to reach the required number at time of planting.
- Source of Seedlings: state name, address, and phone number of nursery or supplier.

Four-Year Management Plan for Re/Afforestation Areas

- Field check the re-afforestation area according to the following schedule:
- Year 1: Site preparation and Tree Planting Survival check one annually (September-November) see Note 1 Watering is needed (2 x monthly)
- Control of undesirable vegetation as needed (1 x June and 1 x September) Reinforcement planting is needed (See Note 2)
- Survival check one annually (September-November) Control of undesirable vegetation (if needed 1 x May and 1 x August)

Survival check (September-November)

- Survival Check: Check planted stock against plant list (or as-built) by walking the site and taking inventory. Plants must show vitality. Submit field data forms (Condition Check Sheets) to owner after each inspection. Remove all dead plants.
- Reinforcement Planting: Replace dead or missing plants in sufficient quantity to bring the total number of live plants to at least 75% of the number originally planted. If a particular species suffers unusually high mortality, replace with an alternative
- Miscellaneous: Fertilization or watering during years 1 through 3 will be done on an as needed basis. Special return

Category	ID	Quantity	Latin Name	Common Name	Scheduled Size	Notes
Trees - Forest Understory	ССН	19	Carpinus caroliniana	American Hornbeam	1" CAL.	B&B OR 7 GAL. CONTAINER, 15' O.C
Trees - Forest Understory	CCR	19	Cercis canadensis	Eastern Redbud	1" CAL.	B&B OR 7 GAL.CONTAINER
Trees - Forest Canopy	AR	19	Acer rubrum	Red Maple	1" CAL.	B&B OR 7 GAL. CONTAINER, 15' O.C.
Trees - Forest Canopy	LT	19	Liriodendron tulipifera	Tulip Poplar	1" CAL.	B&B OR 7 GAL. CONTAINER, 15' O.C.
Trees - Forest Canopy	QPC	9	Quercus prinus	Chestnut Oak	1" CAL.	B&B OR 7 GAL. CONTAINER
Shrubs	VDF	22	Viburnum dilatatum	Linden Viburnum	1-3 GAL.	CONTAINER, 12' O.C.
Evergreen - Forest	PVF	15	Pinus virginiana	Virginia Pine	3 GAL.	CONTAINER, 12' O.C.

Category	ID	Quantity	Latin Name	Common Name	Scheduled Size	Notes
		0				
Trees - Forest Understory	ССН	12	Carpinus caroliniana	American Hornbeam	1" CAL.	B&B OR 7 GAL. CONTAINER, 15' O.C.
Trees - Forest Understory	CCR	12	Cercis canadensis	Eastern Redbud	1" CAL.	B&B OR 7 GAL.CONTAINER
Trees - Forest Canopy	AR	12	Acer rubrum	Red Maple	1" CAL.	B&B OR 7 GAL. CONTAINER, 15' O.C.
Trees - Forest Canopy	LT	12	Liriodendron tulipifera	Tulip Poplar	1" CAL.	B&B OR 7 GAL. CONTAINER, 15' O.C.
Trees - Forest Canopy	QPC	6	Quercus prinus	Chestnut Oak	1" CAL.	B&B OR 7 GAL. CONTAINER
Shrubs	VDF	14	Viburnum dilatatum	Linden Viburnum	1-3 GAL.	CONTAINER, 12' O.C.
Evergreen - Forest	PVF	9	Pinus virginiana	Virginia Pine	3 GAL.	CONTAINER, 12' O.C.


WOODLAND CONSERVATION SUM	MAR	Υ						
CREDITS								
STREET TREE CREDIT (10 TREES 3"-3.5" CAL.)	10	Х	250	S.F.	2,500	S.F.	0.057	AC.
LANDSCAPE CREDIT:								
SHADE TREES (2.5"-3" CAL.)	102	Х	200	S.F.	19,600	S.F.	0.45	AC.
ORMNAMENTAL TREES (1"-1.5")	105	Х	75	S.F.	11,175	S.F.	0.257	AC.
EVERGREEN TREES	60	Х	75	S.F.	4,800	S.F.	0.11	AC.
TOTAL LANDSCAPE CREDITS:					35,575	S.F.	0.817	AC.

Property Owners Awareness Certificate

OWNER:

Addison Overlook LLC 11455 Harding Road Laurel, MD 20723 Phone # 410-736-0450 Mrudula84@gmail.com

1) We <u>ADDISON</u> OVERU Tree Conservation Plan (TCP2) and	OOK LLC hereby acknowled that we understand the require	edge that we are aware of this Type 2 ments as set forth in this TCP2.
MEMBER Owner or Owners Representative	Mendula	12-[01]2016 Date



		Environme E CONSERVA	Planning Departmen ntal Planning Section TION PLAN AI P2-012-16	
	Approved by	Date	DRD #	Reason for Revisi
00	OF DI	11/28/16	DSR-11-005	E in garage
01				
02				
03				
04				
0.5				

THIS BLOCK IS FOR OFFICIAL USE ONLY QR label certifies that this plan meets conditions of final approval by the Planning Board, its designee or the District Council M-NCPPC APPROVAL

PROJECT NAME: ADDISON OVERLOOK DSP# 16005 PROJECT NUMBER:

For Conditions of Approval see Site Plan Cover Sheet or Approval Sheet

Revision numbers must be included in the Project Number

4 3 2 1	9/23/2016 6/06/2016	PER MNCPPC REVIEW AND SITE PLAN REV. PER MNCPPC REVIEW AND SITE PLAN REV. PER MNCPPC REVIEW PER MNCPPC REVIEW	
No		Revision Notes	DAMASCUS, MD 20872 INFO@POSTMODERN-LA.C

ADDISON OVERLOOK	Drawn By DBP	Project ID
(SECTION ONE, PLAT ONE WALKER MILL TOWNE)		Scale 1" = 30'
SEAT PLEASANT (18TH) ELECTION DISTRICT PRINCE GEORGE'S COUNTY, MD		Drawing No.
Drawing Title	Date MARCH 28, 2016	5 , 5
TREE CONSERVATION PLAN 2	CAD File Name	or