

- TREE CONSERVATION PLAN II GENERAL NOTES**
1. THIS PLAN IS SUBMITTED TO FULFILL THE WOODLAND CONSERVATION REQUIREMENTS FOR 55-4663. IF 55-4663 EXPIRES, THEN THIS TYPE ALSO EXPIRES AND IS NO LONGER VALID.
  2. CUTTING OR CLEARING OF WOODLAND NOT IN CONFORMANCE WITH THIS PLAN OR WITHOUT THE EXPRESSED WRITTEN CONSENT OF THE PLANNING DIRECTOR OR DESIGNEE SHALL BE SUBJECT TO A \$4,000 PER SQUARE FOOT MITIGATION FEE.
  3. A PRE-CONSTRUCTION MEETING IS REQUIRED PRIOR TO THE ISSUANCE OF GRADING PERMITS. THE DEPARTMENT OF PUBLIC WORKS AND TRANSPORTATION OR THE DEPARTMENT OF ENVIRONMENTAL RESOURCES, AS APPROPRIATE, SHALL BE CONTACTED PRIOR TO THE START OF ANY WORK ON THE SITE TO CONDUCT A PRE-CONSTRUCTION MEETING WHERE IMPLEMENTATION OF WOODLAND CONSERVATION MEASURES SHOWN ON THIS PLAN WILL BE DISCUSSED IN DETAIL.
  4. THE DEVELOPER OR BUILDER OF THE LOTS OR PARCELS SHOWN ON THIS PLAN SHALL NOTIFY FUTURE BUYERS OF ANY WOODLAND CONSERVATION AREAS THROUGH THE PROVISION OF A COPY OF THIS PLAN AT TIME OF CONTRACT SIGNING. FUTURE PROPERTY OWNERS ARE ALSO SUBJECT TO THIS REQUIREMENT.
  5. THE OWNERS OF THE PROPERTY SUBJECT TO THIS TREE CONSERVATION PLAN ARE SOLELY RESPONSIBLE FOR CONFORMANCE TO THE REQUIREMENTS CONTAINED HEREIN.
  6. THE PROPERTY IS WITHIN THE RURAL TIER AND IS ZONED O-5.
  7. THE PROPERTY IS ADJACENT TO BRYAN POINT ROAD WHICH IS A DESIGNATED SCENIC AND HISTORIC ROADWAY.
  8. THE SITE IS NOT ADJACENT TO A ROADWAY CLASSIFIED AS ARTERIAL OR GREATER.
  9. THIS PLAN IS NOT GRANDFATHERED UNDER CB-21-2010, SECTION 25-117 (b).

- SITE STATISTICS**
1. TOTAL SITE AREA: 120.09 ACRES
  2. TOTAL FOREST AREA (FOR THE ENTIRE SITE): 112.79 ACRES
  3. STAND 1: 2.48 ACRES
  4. STAND 2: 10.49 ACRES
  5. REMAINING FOREST NOT INCLUDED IN SIMPLIFIED FOREST STAND DELINEATION: 15.00 ACRES
  6. TOTAL FOREST AREA OUTSIDE CHESAPEAKE BAY CRITICAL AREA: 104.29 ACRES
  7. TOTAL FLOODPLAIN AREA (WITHIN LIMITS OF STUDY AREA): 28.09 ACRES
  8. TOTAL FLOODPLAIN AREA OUTSIDE CHESAPEAKE BAY CRITICAL AREA: 11.91 ACRES
  9. TOTAL FORESTED FLOODPLAIN AREA (WITHIN LIMITS OF STUDY AREA): 11.91 ACRES
  10. TOTAL FORESTED FLOODPLAIN AREA OUTSIDE CHESAPEAKE BAY CRITICAL AREA: 6.46 ACRES
  11. TOTAL CHESAPEAKE BAY CRITICAL AREA: 1.89 ACRES
  12. TOTAL CHESAPEAKE BAY CRITICAL AREA (WITHIN LIMITS OF STUDY AREA): 1.89 ACRES

**EXISTING CONDITIONS LEGEND:**

- LIGHT POLE  
⚡ POWER POLE  
Ⓜ GAS VALVE  
Ⓜ SIGN  
--- LIMITS OF 100-YEAR FLOODPLAIN  
--- FLOODPLAIN EASEMENT  
--- EXISTING TREE LINE  
--- OVER HEAD WIRES  
--- INTER 2' CONTOUR  
--- INDEX 10' CONTOUR  
--- BUILDING/SHEDS  
--- FENCE LINE  
--- WETLAND (FIELD LOCATED)  
--- 25' WETLAND BUFFER  
--- STREAM CENTERLINE  
--- STREAM BANK  
--- EXISTING ROAD EDGE OF PAVEMENT  
--- EXISTING EDGE OF GRAVEL DRIVEWAY  
--- EXISTING BUILDINGS  
--- EXISTING EASEMENT  
Ⓢ FIELD LOCATED SPECIMEN TREE TO REMAIN  
Ⓢ SURVEYED SPECIMEN TREE  
--- WETLAND (SURVEY LOCATED)
- FOREST STAND BOUNDARY  
--- 50' STREAM BUFFER  
--- 100' STREAM BUFFER  
--- EXPANDED STREAM BUFFER  
--- CHESAPEAKE BAY CRITICAL AREA LIMITS  
--- SPECIAL EXCEPTION BOUNDARY  
--- SOL DIVISION  
--- SOL TYPE "GROUP"

Standard Woodland Conservation Worksheet for Prince George's County				
SECTION I: Establishing Site Information (Enter areas for each acre)				
Forest Tract	58			
Floodplain	23.74			
Previously Dedicated Land	2.00			
Net Tract (TOTAL)	88.42			
SECTION II: Determining Requirements (Enter areas for each corresponding column)				
TCF Number	Column A: WCT/AF %	Column B: Net Tract	Column C: Floodplain	Column D: Off-site
Property Description or Subdivision Name				
Is this site subject to the 1989 Ordinance (Yes/No)	N			
Is this site (1) single family lot? (Yes/No)	N			
Are there any TCF parcels which include a combination of this lot? (Yes/No)	N			
Is any portion of the property in a WCT Bank?	N			
Break-even Point (Preservation) =	53.05			
Clearing permitted with reforestation =	35.37			
SECTION III: Calculating the Requirements				
Woodland Preservation	57.92			
Reforestation/Reforestation	0.00			
Reforestation/Reforestation	0.00			
Special Historic Tree Credit (CRZ area "2.0")	0.00			
Forest Enhancement Credit (area "2.0")	0.00			
Area approved for fee-in-lieu/PFA	0.00			\$0.00
Circle 80 off-site Conservation on another property	0.00			\$0.00
Off-site WCA (Preservation) being provided on this property	0.00			
Off-site WCA (Reforestation) being provided on this property	0.00			
Total Woodland Conservation Provided	57.92			
Area of woodland not cleared	87.82			
Net forest woodland retained not part of requirements	8.90			
100 foot buffer woodland retained	16.42			
Off-site woodland conservation provided	87.82			
On-site woodland retained not cleared	16.42			

**Andropogon Associates, Ltd.**  
Prepared by: *[Signature]*  
Signed: *[Signature]* Date: 12/8/2012

**REVISION**



DATE	DESCRIPTION	DRAWING PHASE
2012-03-19	PIER MKPFC - ENVIRONMENTAL SECTION	SCALE: 1"=100'
2012-03-19	PIER MKPFC - ENVIRONMENTAL SECTION	BRW/MW
2012-03-19	PIER MKPFC - ENVIRONMENTAL SECTION	APPROVED BY: JA
2012-12-06	PIER MKPFC - ENVIRONMENTAL SECTION	DATE: 2012-03-26
2013-11-17	PIER MKPFC - ENVIRONMENTAL SECTION	PROJECT NUMBER: 1122.00

**DRAWING TITLE**  
TYPE II TREE CONSERVATION PLAN

**DRAWING #**  
TCI

Copyright 2012 Andropogon Associates, Ltd.






The drawing consists of two parts: a cross-section and a plan view. The cross-section, labeled 'SECTION', shows a U-shaped channel with a depth of 2'-0" and a pointed bottom. The plan view, labeled 'PLAN', shows the channel's layout with a width of 2'-0" and a 90-degree corner. The channel is shown in profile, with a pointed bottom and a depth of 2'-0". The plan view shows the channel's layout, including a 90-degree corner and a width of 2'-0".

3 WOOD TREE GUARD  
T62 NTS

andropogon  
landscape architecture  
ecological planning & design





119	American sycamore	Platanus occidentalis	38	Good	To remain	
120	American sycamore	Platanus occidentalis	36	Good	To remain	* crown die back
121	American sycamore	Platanus occidentalis	31	Poor	To remain	* leaning
122	American sycamore	Platanus occidentalis	33	Poor	To remain	* rotting trunk
123	American sycamore	Platanus occidentalis	38	Fair	To remain	* split trunk
124	River birch	Betula nigra	32	Poor	To remain	* vine coverage
125	American sycamore	Platanus occidentalis	45	Good	To remain	
126	American sycamore	Platanus occidentalis	44	Good	To remain	
127	American sycamore	Platanus occidentalis	59	Fair	To remain	
128	American sycamore	Platanus occidentalis	94	Good	To remain	
129	American sycamore	Platanus occidentalis	30	Good	To remain	
130	American sycamore	Platanus occidentalis	40	Good	To remain	

M-SOCCN  
Primer George's County Planning Department  
Environmental Planning Section  
APPROVAL  
TREE CONSERVATION PLAN  
TCPI / 17 / 12  
Approved by: Robert G. Goff 2/2/13  
2/2/13  
01. Robert G. Goff 2/2/13  
02. Robert G. Goff 2/2/13  
03. Robert G. Goff 2/2/13  
04. Robert G. Goff 2/2/13  
05. Robert G. Goff 2/2/13

Qty	Species	Size	Notes
1	Cornus	8"	
1	Cornus	8"	
1	Ilex	12"	
5	Aspen	12"	
1	Liquidambar	24"	
1	Liquidambar	20"	
1	Liquidambar	15"	
2	Liquidambar	14"	
3	Liquidambar	12"	
1	Liquidambar	10"	
1	Liquidambar	8"	
2	Liquidambar	8"	
1	Prunus	15"	
2	Quercus	18"	
1	Unknown	30"	Dead/dying
1	Unknown	30"	Dead/dying
1	Unknown	21"	Dead/dying
2	Unknown	18"	Dead/dying
1	Unknown	12"	Dead/dying
1	Unknown	10"	Dead/dying
2	Unknown	10"	Dead/dying
93	Total		

[illegible]



APPENDIX - A:

POTOMAC WATERSHED STUDY COMPLEX	
SECTION 01 56 39	
TEMPORARY TREE AND PLANT PROTECTION	
PART 1 - GENERAL	
1.1	RELATED DOCUMENTS
A.	Drawings and general provisions of the Contract, including General and Supplementary Conditions and other Division 01 Specification Sections, apply to this Section.
1.2	SUMMARY
A.	Section includes general protection and pruning of existing trees and plants that are affected by excavation of the Work, whether temporary or permanent construction.
B.	Related Sections:
1.	Section 01000 "Temporary Facilities and Controls" for temporary site fencing.
2.	Section 311000 "Site Clearing" for removing existing trees and shrubs.
1.3	LEED AND LIVING BUILDING CHALLENGE (LBC) CERTIFICATION
A.	Related Sections:
1.	Section 017410 "Construction Waste Management and Disposal."
2.	Section 018113 "Sustainable Design Requirements - LEED."
B.	The project is seeking both LEED Platinum certification and LBC certification. Comply with the most stringent requirements, as interpreted by the Architect, when LEED and LBC requirements differ or conflict.
1.4	DEFINITIONS
A.	Caliper: Diameter of a trunk measured by a diameter tape or the average of the smallest and largest diameters at 6 inches above the ground for trees up to, and including, 4-inch size; and 12 inches above the ground for trees larger than 4-inch size.
B.	Tree-Protection Zone: Area surrounding individual trees or groups of trees to be protected during construction, and indicated on Drawings.
C.	Vegetation: Trees, shrubs, groundcovers, grass, and other plants.

01 56 39 - 1 TEMPORARY TREE AND PLANT PROTECTION

POTOMAC WATERSHED STUDY COMPLEX	
1.5	ACTION SUBMITTALS
A.	Product Data: For each type of product indicated.
B.	LBC Submittals:
1.	Permeable Film: Product data to confirm that no red list ingredients are in the materials. Use checklist included in section "Sustainable Design Requirements" and the Appendix.
2.	Permeable Film: Product data to confirm that product is manufactured and new materials are sourced within 310 mile radius of project location.
3.	Permeable Film: Packaging materials must be diverted from landfill. Include statement on how packaging materials can be recycled and coordinate with subcontractor to make sure requirement is met during construction.
C.	LEED Submittals:
1.	Data for Credit MR 2.2: For management of construction waste.
2.	Coordinate submittal information with Living Building Challenge requirements.
D.	Samples for Verification: For each type of the following:
1.	Protection-Zone Signage: Full-size Samples of each size and text, ready for installation.
E.	Tree Pruning Schedule: Written schedule detailing scope and extent of pruning of trees to remain that interfere with or are affected by construction.
1.	Species and size of tree.
2.	Location on site plan. Include unique identifier for each.
3.	Reason for pruning.
4.	Description of pruning to be performed.
5.	Description of maintenance following pruning.
F.	Root Protection Report: Written report from arborist recommending measures to be taken by Contractor to protect roots of specimen trees.
1.	Species and size of tree.
2.	Location on site plan. Include unique identifier for each.
3.	Reason for pruning.
4.	Description of pruning to be performed.
5.	Description of maintenance following pruning.
G.	Maintenance Recommendations: From arborist, for care and protection of trees affected by construction during and after completing the Work.
D.	Existing Conditions: Documentation of existing trees and plantings indicated to remain, which establishes preconstruction conditions that might be misinterpreted as damage caused by construction activities.

01 56 39 - 2 TEMPORARY TREE AND PLANT PROTECTION

POTOMAC WATERSHED STUDY COMPLEX	
1.	Use sufficiently detailed photographs or videotape.
2.	Include plans and sections to indicate specific wounds and damage conditions of each tree or other plants designated to remain.
1.7	QUALITY ASSURANCE
A.	Arborist Qualifications: Certified Arborist as certified by ISA.
B.	Preconstruction Conference: Conduct conference at Project site.
1.	Review methods and procedures related to temporary tree and plant protection including, but not limited to, the following:
a.	Construction schedule. Verify availability of materials, personnel, and equipment needed to meet program and avoid delays.
b.	Enforcing requirements for protection zones.
c.	Arborist's responsibilities.
d.	Field quality control.
1.8	PROJECT CONDITIONS
A.	The following practices are prohibited within protection zones:
1.	Storage of construction materials, debris, or excavated material.
2.	Parking vehicles or equipment.
3.	Foot traffic.
4.	Erection of sheds or structures.
5.	Impediment of water.
6.	Excavation or other digging unless otherwise indicated.
7.	Attachment of signs to or wrapping materials around trees or plants unless otherwise indicated.
B.	Do not direct vehicle or equipment exhaust toward protection zones.
C.	Prohibit hot sources, flames, gunfire, incense, and smoking within or near protection zones and organic matter.
PART 2 - PRODUCTS	
2.1	MATERIALS

01 56 39 - 3 TEMPORARY TREE AND PLANT PROTECTION

POTOMAC WATERSHED STUDY COMPLEX	
A.	Topsoil: Stockpiled topsoil from location shown on Drawings.
B.	Tree/Plant Protection Fencing (Type 1): Moveable and meeting the following requirements: Previously used materials may be used when approved by Architect.
1.	Chain-Link Fencing: Galvanized-steel fencing fabricated from minimum 2-inch opening, 0.148-inch diameter wire chain-link fabric with pipe posts, minimum 2 3/8-inch OD line posts, and 2-7/8-inch OD corner and pull posts, with 0.177-inch diameter top tension wire and 0.177-inch diameter bottom tension wire, with tie wires, hog ring ties, 10" x 30" stands made of 1-3/8" diameter tubing and other accessories for a complete fence system.
a.	Height: As indicated on Drawings.
b.	Location: As indicated on Drawings.
C.	Tree/Plant Protection Fencing (Type 2): Fixed in position and meeting the following requirements: Previously used materials may be used when approved by Architect.
1.	Chain-Link Fencing: Galvanized-steel fencing fabricated from minimum 2-inch opening, 0.148-inch diameter wire chain-link fabric with pipe posts, minimum 2 3/8-inch OD line posts, and 2-7/8-inch OD corner and pull posts, with 0.177-inch diameter top tension wire and 0.177-inch diameter bottom tension wire, with tie wires, hog ring ties, and other accessories for a complete fence system.
a.	Height: As indicated on Drawings.
b.	Location: As indicated on Drawings.
C.	Cable: Double swing access gates matching material and appearance of fencing, to allow for maintenance activities within protection zones, leaf width As indicated.
D.	Tree/Plant Protection Fencing (Type 3): Fixed in position and meeting the following requirements: Previously used materials may be used when approved by Architect.
1.	Plastic Fencing: Plastic construction fencing constructed of high-density extruded and stretched polyethylene fabric with 2-inch minimum opening in pattern and weighing a minimum of 0.6 lb/ft, remaining flexible from minus 60 to plus 200 deg F, meets most chemicals and acids, minimum tensile yield strength of 2000 psi and ultimate tensile strength of 2600 psi, secured with plastic ties and supported by 2x2" TSC Certified wood stakes spaced not more than 1 foot apart.
a.	Height: As indicated on Drawings.
b.	Color: High-visibility orange, weathering.
c.	Location: As indicated on Drawings.
E.	Protection-Zone Signage: Shop-fabricated, rigid plastic or metal sheet with attachment holes, prepunched and reinforced, legibly printed with nonfading lettering and as follows:

01 56 39 - 4 TEMPORARY TREE AND PLANT PROTECTION

POTOMAC WATERSHED STUDY COMPLEX	
1.	Size and Text: Approximately 15 by 18 inches with text as shown on Drawings.
2.	Lettering: 2-inch high minimum, contrasting color on white background.
PART 3 - EXECUTION	
3.1	EXAMINATION
A.	Erosion and Sedimentation Control: Examine the site to verify that temporary erosion and sedimentation controls measured below the end of the conditions listed or are damaged during construction operations that Architect determines are incapable of restoring to normal growth pattern.
B.	For the record, prepare written report, endorsed by arborist, listing conditions detrimental to tree and plant protection.
3.2	PREPARATION
A.	Locate and clearly identify trees, shrubs, and other vegetation to remain. Flag each tree trunk at 54 inches above the ground.
B.	Protect tree root systems from damage caused by runoff or spillage of materials materials while mixing, placing, or curing construction materials. Protect root systems from pumping, aerating, or excessive wetting caused by dewatering operations.
3.3	TREE AND PLANT PROTECTION ZONES
A.	Tree/Plant Protection Fencing: Install fencing along edges of protection zones before materials or equipment are brought on the site and construction operations begin in a manner that will prevent people and animals from safely entering protection area except by entrance gates. Construct fencing so as not to obstruct safe passage or visibility of vehicle intersections where fencing is located adjacent to pedestrian walkways or in close proximity to street intersections, drives, or other vehicular circulation.
1.	Chain-Link Fencing: Install to comply with ASTM F 854 and with manufacturer's written instructions.
2.	Plastic: Set at 54 inches to depth indicated on drawings without concrete footings. Where a post is located on existing paving or concrete to remain, provide appropriate means of post support acceptable to Architect.
3.	Access Gates: Install where indicated; adjust to operate smoothly, easily, quickly, free of binding, with excessive deflection, distortion, misalignment, misplacement, dislocation, or malfunction throughout entire operational range. Confirm that latches and locks engage accurately and securely without forcing or binding.
B.	Protection-Zone Signage: Install protection-zone signage in visibly prominent locations in a manner approved by Architect. Install one sign spaced approximately every 35 feet on protection-zone fencing, but no fewer than four signs with each facing a different direction.
C.	Maintain protection zones free of weeds and trash.
D.	Repair or replace trees, shrubs, and other vegetation indicated to remain or be relocated that are damaged by construction operations, in a manner approved by Architect.
E.	Maintain protection-zone fencing and signage in good condition as acceptable to Architect and remove when construction operations are complete and equipment has been removed from the site.
1.	Do not remove protection-zone fencing, even temporarily, to allow deliveries or equipment access through the protection zone.
2.	Temporary access is permitted subject to preapproval in writing by arborist if a root buffer effective against soil compaction is constructed as directed by arborist. Maintain root buffer as long as access is permitted.
3.4	EXCAVATION
A.	General: Excavate at edge of protection zones and for trenches indicated within protection zones according to requirements in Section 31000 "Earth Moving."
B.	Tree/Plant Protection Specimen Trees: Where utility trenches are required within protection zones of specimen trees where indicated on Drawings, air shovels to expose main lateral roots before proceeding with excavation. Review with Arborist who will make recommendations for root protection and root pruning, and will submit report of recommendations to Architect.
1.	If recommended by Arborist, hand excavate under or around tree roots or tunnel under the roots by drilling, auger boring, or pipe jacking. Do not cut main lateral tree roots or basals; cut only smaller roots that interfere with installation of utilities. Cut roots as required for root pruning.
C.	Do not allow exposed roots to dry out before placing permanent bedrock. Provide temporary earth cover or pack with peat moss and wrap with burlap. Monitor and maintain in a moist condition. Temporarily support and protect roots from damage until they are permanently relocated and covered with soil.
3.5	ROOT PRUNING
A.	Prune roots that are affected by temporary and permanent construction. Prune roots as follows:
1.	Cut roots manually by digging a trench and cutting exposed roots with sharp pruning instruments; do not break, tear, chop, or start the cuts. Do not use a chainsaw or other equipment that risks tears, or pulls roots.
2.	Cover exposed roots with burlap and water regularly.

01 56 39 - 5 TEMPORARY TREE AND PLANT PROTECTION

POTOMAC WATERSHED STUDY COMPLEX	
1.	Use sufficiently detailed photographs or videotape.
2.	Include plans and sections to indicate specific wounds and damage conditions of each tree or other plants designated to remain.
1.7	QUALITY ASSURANCE
A.	Arborist Qualifications: Certified Arborist as certified by ISA.
B.	Preconstruction Conference: Conduct conference at Project site.
1.	Review methods and procedures related to temporary tree and plant protection including, but not limited to, the following:
a.	Construction schedule. Verify availability of materials, personnel, and equipment needed to meet program and avoid delays.
b.	Enforcing requirements for protection zones.
c.	Arborist's responsibilities.
d.	Field quality control.
1.8	PROJECT CONDITIONS
A.	The following practices are prohibited within protection zones:
1.	Storage of construction materials, debris, or excavated material.
2.	Parking vehicles or equipment.
3.	Foot traffic.
4.	Erection of sheds or structures.
5.	Impediment of water.
6.	Excavation or other digging unless otherwise indicated.
7.	Attachment of signs to or wrapping materials around trees or plants unless otherwise indicated.
B.	Do not direct vehicle or equipment exhaust toward protection zones.
C.	Prohibit hot sources, flames, gunfire, incense, and smoking within or near protection zones and organic matter.
PART 2 - PRODUCTS	
2.1	MATERIALS

01 56 39 - 6 TEMPORARY TREE AND PLANT PROTECTION




POTOMAC WATERSHED STUDY COMPLEX	
3.	Bedrock as seen as possible according to requirements in Section 31200 "Earth Moving."
B.	Root Pruning within Protection Zone: Clear and excavate by hand to the depth of the required excavation to minimize damage to root systems. Use remove-the-sprouting force, come soil to expose roots, and clearly cut roots as close to excavation as possible.
3.6	CROWN PRUNING
A.	Prune branches that are affected by temporary and permanent construction. Prune branches as follows:
1.	Pruning Standards: Prune trees according to ANSI A300 (Part 1) and the following:
a.	Type of Pruning: Raising (to permit construction activities).
2.	Cut branches with sharp pruning instruments; do not break or chop. Do not apply pruning paint to wounds.
B.	Chip removed branches and stockpile in areas approved by Owner.
3.7	REGRAIDING
A.	Lowering Grade within Protection Zone: Where new finish grade is indicated below existing grade around trees, slope grade away from trees as recommended by arborist unless otherwise indicated.
1.	Root Pruning: Prune tree roots exposed by lowering the grade. Do not cut main lateral roots or taproots; cut only smaller roots. Cut roots as required for root pruning.
B.	Minor Fill within Protection Zone: Place topsoil in a single uncompacted layer and hand grade to required finish elevations.
3.8	FIELD QUALITY CONTROL
A.	Inspection: Engage a qualified arborist to direct tree-protection measures in the vicinity of trees, shrubs, and other vegetation indicated to remain and to prepare inspection reports.
3.9	REPAIR AND REPLACEMENT
A.	General: Repair or replace trees, shrubs, and other vegetation indicated to remain or be relocated that are damaged by construction operations, in a manner approved by Architect.

01 56 39 - 7 TEMPORARY TREE AND PLANT PROTECTION


POTOMAC WATERSHED STUDY COMPLEX	
1.	Submit details of proposed root cutting and tree and shrub repairs.
2.	Have arborist perform the root cutting, branch pruning, and damage repair of trees and shrubs.
3.	Test damaged trunks, limbs, and roots according to arborist's written instructions.
4.	Perform repairs within 24 hours.
5.	Replace vegetation that cannot be repaired and restored to full-growth status, as determined by Architect.
B.	Tree: Remove and replace trees indicated to remain that are more than 86 percent dead or in an unhealthy condition below the end of the conditions listed or are damaged during construction operations that Architect determines are incapable of restoring to normal growth pattern.
1.	Provide one new tree of 6-inch caliper size for each tree being replaced that measures more than 8 inches in caliper size.
a.	Species: Species selected by Architect.
2.	Plant and maintain new trees as specified in Section 31000 "Plants."
C.	Soil Aeration: Where directed by Architect, waste surface soil compacted during construction. Aerate 10 feet beyond drip line and to a depth of 36 inches to two trunks. D 3/4-inch diameter holes a minimum of 12 inches deep at 24 inches o.c. Backfill holes with an equal mix of aerated soil and sand.
3.10	DISPOSAL OF SURPLUS AND WASTE MATERIALS
A.	Disposal: Remove excess excavated material, displaced trees, trash and debris, and legally dispose of them off Owner's property, as specified in Section 317410 "Construction Waste Management and Disposal."

01 56 39 - 8 TEMPORARY TREE AND PLANT PROTECTION

APPENDIX - B:



M-2000	
Prince George's County Planning Department	
Environmental Planning Section	
APPROVAL	
TREE CONSERVATION PLAN	
TCPII / 17 / 112	
Approved by	Date
Michael K. Bator	3/2/13
01	
02	
03	
04	
05	

<div>andropogon</div> <div>landscape architecture ecological planning &amp; design</div>	<div>LANDSCAPE ARCHITECTS</div> <div>ANDROPOGON ASSOCIATES LTD.</div> <div>10 SHURE LANE,</div> <div>PHILADELPHIA, PA 19127</div> <div>TEL: 215 487 0720</div> <div>FAX: 215 483 7320</div>	<div>ARCHITECTS</div> <div>m2 ARCHITECTURE &amp; RE: VISION ARCHITECTURE</div> <div>131 GRAPE STREET</div> <div>PHILADELPHIA, PA 19127</div> <div>TEL: 215 482 1131</div> <div>E-FAK 208 441 6964</div>	<div>OWNER</div> <div>ALICE FERGUSON FOUNDATION</div> <div>2201 BRYAN POINT ROAD</div> <div>ACCOCKEY, MD 20607</div> <div>TEL: 301 292 5665</div> <div>FAX: 301 292 1070</div>	<div>POTOMAC WATERSHED</div> <div>STUDY COMPLEX</div> <div>2001 BRYAN POINT ROAD, ACCOKEE,</div> <div>PRINCE GEORGE'S COUNTY, MD 20607</div>	<div>SEAL:</div> <div></div> <div>JOSE MARIA ALAMINNA</div> <div>LANDSCAPE ARCHITECT - LICENSE NO. 3474</div>	<table><thead><tr><th>REVISION</th><th>DESCRIPTION</th><th>DRAWING PHASE</th></tr></thead><tbody><tr><td>2012-03-19</td><td>PER ANCPCC - ENVIRONMENTAL SECTION</td><td>SCALE AS-SHOWN</td></tr><tr><td>2012-05-23</td><td>PER ANCPCC - ENVIRONMENTAL SECTION</td><td>DRAWN BY DLD</td></tr><tr><td>2012-09-13</td><td>PER ANCPCC - ENVIRONMENTAL SECTION</td><td>APPROVED BY JA</td></tr><tr><td>2012-12-06</td><td>PER ANCPCC - ENVIRONMENTAL SECTION</td><td>DATE 2010-02-09</td></tr><tr><td>2013-1-17</td><td>PER ANCPCC - ENVIRONMENTAL SECTION</td><td>PROJECT NUMBER 3152.00</td></tr></tbody></table>	REVISION	DESCRIPTION	DRAWING PHASE	2012-03-19	PER ANCPCC - ENVIRONMENTAL SECTION	SCALE AS-SHOWN	2012-05-23	PER ANCPCC - ENVIRONMENTAL SECTION	DRAWN BY DLD	2012-09-13	PER ANCPCC - ENVIRONMENTAL SECTION	APPROVED BY JA	2012-12-06	PER ANCPCC - ENVIRONMENTAL SECTION	DATE 2010-02-09	2013-1-17	PER ANCPCC - ENVIRONMENTAL SECTION	PROJECT NUMBER 3152.00	<div>DRAWING TITLE</div> <div>TYPE II TREE CONSERVATION PLAN</div> <div>DRAWING #</div> <div>TC4</div> <div>Copyright 2012 Andropogon Associates, Ltd.</div>
	REVISION	DESCRIPTION	DRAWING PHASE																						
2012-03-19	PER ANCPCC - ENVIRONMENTAL SECTION	SCALE AS-SHOWN																							
2012-05-23	PER ANCPCC - ENVIRONMENTAL SECTION	DRAWN BY DLD																							
2012-09-13	PER ANCPCC - ENVIRONMENTAL SECTION	APPROVED BY JA																							
2012-12-06	PER ANCPCC - ENVIRONMENTAL SECTION	DATE 2010-02-09																							
2013-1-17	PER ANCPCC - ENVIRONMENTAL SECTION	PROJECT NUMBER 3152.00																							