

Planting on Slope

ORIGINAL GRADE -

Container Grown and B&B Planting Techniques

SPECIMEN

TREE

DO NOT

REMOVE

MACHINERY, DUMPING, MATERIAL STORAGE OF

SITE DISTURBANC

PROHIBITED

TREES FOR YOUR

1. ATTACHMENT OF SIGNS TO TREES IS PROHIBITED.
2. SIGNS SHOULD BE PROPERLY MAINTAINED.

7. SIGNS SHOULD BE IN PLACE IMMEDIATELY FOLLOWING

PERSONNEL FROM ALL DIRECTIONS.

3. AVOID INJURY TO ROOTS WHEN PLACING POSTS FOR THE SIGNS.

4. SIGNS SHOULD BE POSTED TO BE VISIBLE TO ALL CONSTRUCTION

5. LOCATE SIGNS APPROXIMATELY EVERY 50 FEET ALONG FENCING.

STAKE OUT OF L.O.D., AND REMAIN IN PLACE IN PERPETUITY.

SIGNS SHOULD BE INSTALLED AT SAME TIME AS TREE PROTECTION DEVICE.

SPECIMEN TREE SIGN

MIN. DEPTH 18"

SOIL MIX BACKFILL


4"x4" PRESSURE

TREATED POST

" GALV. RING

THREAD NAILS

A-4, DET-14



-FENCE WIRE

IN GROUND 2'.

SILT FENCE-

(SEE NOTES)

EXISTING GRAI

1. SILT FENCE TO BE HEELED INTO SOIL

PRIOR TO INSTALLING DEVICE.

2. WIRE, SNOW FENCE, ETC. FOR TREE PROTECTION ONLY.

HE TREE CONSERVATION PLAN REVIEW PROCESS.

5. AVOID ROOT DAMAGE WHEN PLACING ANCHOR POSTS.

, PROTECTION SIGNS ARE ALSO REQUIRED.


8. LOCATE FENCE OUTSIDE THE CRITICAL ROOT ZONE.


3. BOUNDARIES OF RETENTION AREA WILL BE ESTABLISHED AS PART OF


4. BOUNDARIES OF RETENTION AREA SHOULD BE STAKED AND FLAGGED


3. DEVICE SHOULD BE PROPERLY MAINTAINED THROUGHOUT CONSTRUCTION.

TYPE 4 (TEMPORARY) TREE PROTECTION FENCE









Maintenance Calendar Temple of Praise

Four Year Schedule

1. All trees and shrubs to be planted according to ANSI standards. No planting during months of May through

September. Planting in Winter is allowable if ground is not frozen. Oaks and pines may be planted in

The planting and care of trees is most successful if coordinated with local conditions. This calendar

summarizes the recommended time frames for basic reforestation activities for the reduction of stress on

| May | June | July | Aug | Sept | Oct | Nov | Dec

Task

containerized stock

Minimum monitorina

Fertilizer, if needed

Water, if needed

Pruning, if needed

Spring or fall.

transplanted material.

Fertilization, if needed, to take place in Fall.

Typical Forest Tree Distribution Patterns

Transplant of

TREE PROTECTION FENCE WITH

1. COMBINATION SEDIMENT CONTROL AND FOREST PROTECTION DEVICE.

3. BOUNDARIES OF RETENTION AREA SHOULD BE STAKED PRIOR TO

FOREST CONSERVATION PLAN REVIEW PROCESS.

INSTALLING PROTECTIVE DEVICE.

4. ROOT DAMAGE SHOULD BE AVOIDED.

AREA: PLACE DIKE ACCORDINGLY.

SHALL APPLY TO THESE DETAILS.

Tasks

2. BOUNDARIES OF THE RETENTION AREA WILL BE SET AS PART OF THE

5. THE TOE OF SLOPE SHOULD BE OUTSIDE THE CRITICAL ROOT ZONE.

6. EQUIPMENT IS PROHIBITED WITHIN CRITICAL ROOT ZONE OF RETENTION

7. ALL STANDARD MAINTENANCE FOR EARTHEN DIKES AND SWALES APPLY TO

8. ALL STANDARD RECLAMATION PRACTICES FOR EARTHEN DIKES AND SWALES

TYPE 3 (TEMPORARY) TREE PROTECTION FENCE

COMBINATION SILT FENCE & TREE PROTECTION

Months

1. THIS PLAN IS SUBMITTED TO FULFILL THE WOODLAND CONSERVATION REQUIREMENTS FOR 4-2. CUTTING OR CLEARING OF WOODLAND NOT IN CONFORMANCE WITH THIS PLAN OR WITHOUT THE EXPRESSED WRITTEN CONSENT OF THE PLANNING DIRECTOR 3. A PRE-CONSTRUCTION MEETING IS REQUIRED PRIOR TO THE ISSUANCE OF GRADING PERMITS. THE DEPARTMENT OF PUBLIC WORKS AND TRANSPORTATION OR COUNTY INSPECTORS, AS APPROPRIATE, SHALL BE CONTACTED PRIOR TO THE START OF ANY WORK ON THE SITE TO CONDUCT A PRE-CONSTRUCTION MEETING WHERE IMPLEMENTATION OF WOODLAND CONSERVATION MEASURES SHOWN ON THIS PLAN WILL BE DISCUSSED IN DETAIL. 4. THE DEVELOPER OR BUILDER OF THE LOTS OR PARCELS SHOWN ON THIS PLAN SHALL NOTIFY FUTURE BUYERS OF ANY WOODLAND CONSERVATION AREAS THROUGH THE PROVISION OF A COPY OF THIS PLAN AT TIME OF CONTRACT SIGNING. FUTURE PROPERTY OWNERS ARE ALSO SUBJECT TO THIS REQUIREMENT. 5. THE OWNERS OF THE PROPERTY SUBJECT TO THIS TREE CONSERVATION PLAN ARE SOLELY RESPONSIBLE FOR CONFORMANCE TO THE REQUIREMENTS

REMOVAL OF THE HAZARDOUS TREE OR PORTIONS THEREOF SHALL REQUIRE AUTHORIZATION BY THE COUNTY INSPECTOR. ONLY AFTER APPROVAL BY THE

I. IF A TREE OR TREES BECOME HAZARDOUS PRIOR TO BOND RELEASE FOR THE PROJECT, DUE TO STORM EVENTS OR OTHER SITUATIONS NOT RESULTING

INSPECTOR MAY THE TREE BE CUT BY CHAINSAW TO NEAR THE EXISTING GROUND LEVEL. THE STUMP SHALL NOT BE REMOVED OR COVERED WITH SOIL,

FROM AN ACTION BY THE PERMITEE, PRIOR TO REMOVAL, A CERTIFIED ARBORIST OR A LICENSED TREE EXPERT MUST CERTIFY THAT THE TREE OR THE PORTION OF THE TREE IN QUESTION HAS A POTENTIAL TO FALL AND STRIKE A STRUCTURE, PARKING AREA, OR OTHER HIGH USE AREA AND MAY RESULT IN PERSONAL INJURY OR PROPERTY DAMAGE. IF A TREE OR PORTIONS THEREOF ARE IN IMMINENT DANGER OF STRIKING A STRUCTURE, PARKING AREA, OR OTHER HIGH USE AREA AND MAY RESULT IN PERSONAL INJURY OR PROPERTY DAMAGE THEN THE CERTIFICATION IS NOT REQUIRED AND THE PERMITEE SHALL TAKE CORRECTIVE ACTION IMMEDIATELY. THE CONDITION OF THE AREA SHALL BE FULLY DOCUMENTED THROUGH PHOTOGRAPHS PRIOR TO CORRECTIVE ACTION BEING

F CORRECTIVE PRUNING MAY ALLEVIATE A HAZARDOUS CONDITION, THE CERTIFIED ARBORIST OR A LICENSED TREE EXPERT MAY PROCEED WITHOUT FURTHER

SUBMITTED TO THE INSPECTOR FOR DOCUMENTATION OF THE DAMAGE. DEBRIS FROM THE TREE REMOVAL OR PRUNING THAT OCCURS WITHIN 35 FEET OF THE

WOODLAND EDGE MAY BE REMOVED AND PROPERLY DISPOSED OF BY RECYCLING, CHIPPING OR OTHER ACCEPTABLE METHODS. ALL DEBRIS THAT IS MORE THAN

PRIOR TO GRADING AND AT THE SAME TIME AS INSTALLATION OF THE SUPER SILT FENCE, A TREE PROTECTION FENCE WILL BE INSTALLED ON THE OUTSIDE

OF THE SILT FENCE ACCORDING TO THE ATTACHED SPECIFICATION DETAILS. SIGNS WILL BE ATTACHED AT A SPACING OF EVERY FIFTY FEET ALONG THE FENCE

PLANS FOR STORMWATER MANAGEMENT ARE CONTAINED IN SWM CONCEPTUAL PLAN #29733-2007-03. IT IS UNDERSTOOD THAT FINAL DESIGN PLANS FOR

TO FIND COMPLIANCE WITH CONDITION NO. 8 OF PGCPB 10-006,, AN INVESTIGATION OF MARLBORO CLAY ON THIS SITE AND AN EVALUATION OF THE 1.5

SAFETY FACTOR WAS DOCUMENTED IN THE FOLLOWING REPORTS: PROJECT NO. 2611438 NEW TEMPLE OF PRAISE INTERNATIONAL CHURCH SITE, GEOTECHNICAL

ENGINEER SERVICES, ADDENDUM TO BOTA REPORT, PREPARED BY GEOTECH ENGINEERS, INC. (MAY 21, 2007); SUBSURFACE INVESTIGATION AND GEOTECHNICAL

REPORT, TEMPLE OF PRAISE INTERNATIONAL CHURCH, PREPARED BY BOTA CONSULTING ENGINEERS, INC. (SEPTEMBER 28, 2007, REVISED SEPTEMBER 10,

2008); AND RESPONSE TO M-NCPPC COMMENTS TO SUBSURFACE INVESTIGATION AND GEOTECHNICAL REPORT, TEMPLE OF PRAISE INTERNATIONAL CHURCH, PREPARED BY BOTA CONSULTING ENGINEERS, INC. (MAY 12, 2009). THE PROFESSIONAL ENGINEER WHO PREPARED THESE REPORTS CONCLUDED THAT THERE

MATERIALS SHALL BE PLACED INTO BRUSH PILES THAT WILL SERVE AS WILDLIFE HABITAT. TREE WORK TO BE, COMPLETED WITHIN A ROAD RIGHT-OF-WAY

REQUIRES A PERMIT FROM THE MARYLAND DEPARTMENT OF NATURAL RESOURCES UNLESS THE TREE REMOVAL' IS SHOWN WITHIN THE APPROVED LIMITS OF

AUTHORIZATION. THE PRUNING MUST BE DONE IN ACCORDANCE WITH THE LATEST EDITION OF THE APPROPRIATE ANSI A-300 PRUNING STANDARDS. THE

CONDITION OF THE AREA SHALL BE FULLY DOCUMENTED THROUGH PHOTOGRAPHS PRIOR TO CORRECTIVE ACTION BEING TAKEN. THE PHOTOS SHALL BE

35 FEET FROM THE WOODLAND EDGE SHALL BE CUT UP TO ALLOW CONTACT WITH THE GROUND, THUS ENCOURAGING DECOMPOSITION. 1

TAKEN. THE PHOTOS SHALL BE SUBMITTED TO THE INSPECTOR FOR DOCUMENTATION OF THE DAMAGE.

DISTURBANCE ON A TCP2. THE WORK IS REQUIRED TO BE CONDUCTED BY A LICENSED TREE EXPERT.

STORMWATER MANAGEMENT WILL BE APPROVED PRIOR TO THE APROVAL OF PLAN PHASE.

DESIGNATING THIS AS A TREE SAVE AREA. (SEE ATTACHED DETAIL).

IS NO 1.5 SAFETY FACTOR LINE TO BE DELINEATED ON THIS SITE.

12x12' Acer rubrum Red maple Flowering dogwood Total Seeding equivalents required

TREES SHALL BE OF LOCAL ORIGIN, SEE TABLE FOR SPECIES, SIZE, TYPE AND QUANTITY 1" CALIPER OR EQUIVALENT 5-7 GALLON CONTAINERIZES, AND IN GOOD HEALTH. TREES AND SHRUBS ARE TO BE HAND PLANTED ACCORDING TO ANSI STANDARDS AS DEPICTED IN PLANTING DETAIL: CONTAINER GROWN AND B&B PLANTING TECHNIQUES ..

SOIL CONDITIONS:: SEE AFFORESTATION\REFORESTATION NOTES SOILS SHALL BE FREE OF CONTAMINANTS.

TREE AND SHRUB SPECIES DESIGNATED ARE COMPATIBLE WITH UPLAND HYDROLOGY

INVASIVE SPECIES PLAN 1/09/11 EDR INVASIVE VINES SHALL BE PULLED OR CUT AS NEEDED NEAR PLANTING AREAS AND STUMP AND ROOTS TREATED WITH TRICLOPYR BY PAINTING ON STUMP AND BARK, HERBACEOUS WEEDS SHOULD BE PULLED BY HAND AND/OR TREATED WITH GLYPHOSATE ACCORDING TO

SUPPLEMENTAL MAINTENANCE NOTES TREES AND SHRUBS ARE TO BE WATERED ON WEEKLY BASIS DURING THE FIRST GROWING SEASON UNLESS 1/2 * OF RAIN OR MORE IS RECEIVED ON SITE OR THE NEAREST WEATHER STATION. AFTER ONE YEAR MAINTENANCE SHOULD FOLLOW STANDAND SCHEDULE(SEE BELOW) TREES SHALL BE REMULCHED ONCE YEARLY AND MULCH BEDS WEEDED.

AFFORESTATION AND REFORESTATION NOTES

A. ALL AFFORESTATION AND REFORESTATION BONDS, BASED ON SQUARE FOOTAGE, SHALL BE POSTED WITH THE COUNTY PRIOR TO THE A. ALL AFFORESTATION AND REPORTSTATION BONDS, BASED ON SQUARE FOUTAGE, SHALL BE FOSTED WITH THE COUNTY FROM TO THE ISSUANCE OF ANY PERMITS. THESE BONDS WILL BE RETAINED AS SURETY UNTIL ALL REQUIRED ACTIVITIES HAVE BEEN SATISFIED OR THE REQUIRED TIMEFRAME FOR MAINTENANCE HAS PASSED, WHICHEVER IS LONGER.

B. THE PLANTING OF AFFORESTATION OR REFORESTATION AREAS SHALL BE COMPLETED PRIOR TO THE ISSUANCE OF THE FIRST BUILDING PERMIT. NO PLANTING SHALL BE DONE WHILE GROUND IS FROM PLANTING WITH LARGER CALIPER STOCK OR CONTAINERIZED STOCK MAY BE DONE AT ANY TIME PROVIDED A DETAILED MAINTENANCE SCHEDULE IS PROVIDED. C. IF PLANTING CANNOT OCCUR DUE TO PLANTING CONDITIONS. THE DEVELOPER OR PROPERTY OWNER SHALL INSTALL THE FENCING AND SIGNAGE IN ACCORDANCE WITH THE APPROVED TYPE 2 TREE CONSERVATION PLAN. PLANTING SHALL THEN BE ACCOMPLISHED DURING TH NEXT PLANTING SEASON. IF PLANTING IS DELAYED BEYOND THE TRANSFER OF THE PROPERTY TITLE TO THE HOMEOWNER, THE DEVELOPER OR BUILDER SHALL OBTAIN A SIGNED STATEMENT FROM THE PURCHASER INDICATING THAT THEY UNDERSTAND THAT THE REFORESTATION AREA IS LOCATED ON THEIR PROPERTY AND THAT REFORESTATION WILL OCCUR DURING THE NEXT PLANTING SEASON. A COPY OF THAT DOCUMENT SHALL BE PRESENTED TO THE GRADING INSPECTOR AND THE COUNTY. D. REFORESTATION AREAS SHALL NOT BE MOWED. THE MANAGEMENT OF COMPETING VEGETATION AROUND INDIVIDUAL TREES AND THE REMOVAL OF NOXIOUS, INVASIVE, AND NON-NATIVE VEGETATION WITHIN THE REFORESTATION AREAS IS ACCEPTABLE. E. ALL REQUIRED TEMPORARY TREE PROTECTION FENCING SHALL BE INSTALLED PRIOR TO THE CLEARING AND GRADING OF THE SITE AND SHALL REMAIN IN PLACE UNTIL THE PERMANENT TREE PROTECTION FENCING IS INSTALLED WITH THE REQUIRED PLANTING. THE TEMPORARY FENCING IS NOT REQUIRED TO BE INSTALLED IF THE PERMANENT FENCING IS INSTALLED PRIOR TO CLEARING AND GRADING OF THE SITE.

FAILURE TO INSTALL AND MAINTAIN TEMPORARY OR PERMANENT TREE PROTECTIVE FENCING IS A VIOLATION OF THIS TCP2. F. AFFORESTATION/REFORESTATION AREAS SHALL BE POSTED WITH NOTIFICATION SIGNAGE, AS SHOWN ON THE PLANS, AT THE SAME TIME AS THE PERMANENT PROTECTION FENCING INSTALLATION. THESE SIGNS SHALL REMAIN IN PERPETUITY. G. THE COUNTY INSPECTOR SHALL BE NOTIFIED PRIOR TO SOIL PREPARATION OR INITIATION OF ANY TREE

H. AT TIME OF ISSUANCE OF THE FIRST PERMIT, THE FOLLOWING INFORMATION SHALL BE SUBMITTED TO THE M-NCPPC PLANNING DEPARTMENT REGARDING THE CONTRACTOR RESPONSIBLE FOR IMPLEMENTATION OF THIS PLAN: PATUXENT NUSERY 2410 NORTH CRAIN HWY.

BOWIE, MD. 20716 510-218-4769 RESULTS OF ANNUAL SURVIVAL CHECKS FOR EACH OF THE REQUIRED FOUR YEARS AFTER TREE PLANTING SHALL BE REPORTED TO THE M-NCPPC. PLANNING DEPARTMENT. I. FAILURE TO ESTABLISH THE AFFORESTATION OR REFORESTATION WITHIN THE PRESCRIBED TIME FRAME WILL RESULT IN THE FORFEITURE OF THE REFORESTATION BOND AND/OR A VIOLATION OF THIS PLAN INCLUDING THE ASSOCIATED \$9.00 PER SQUARE FOOT PENALTY UNLESS

THE COUNTY INSPECTOR APPROVES A WRITTEN EXTENSION. PLANTING SPECIFICATION NOTES 1. QUANTITY: (SEE PLANT TABLE)
2. TYPE: CONTAINERIZED

. PLANT QUALITY STANDARDS: THE PLANTS SELECTED SHALL BE HEALTHY AND STURDY REPRESENTATIVES OF THEIR SPECIES. PLANTS HAT DO NOT HAVE AN ABUNDANCE OF WELL DEVELOPED TERMINAL BUDS ON THE LEADERS AND BRANCHES SHALL BE REJECTED. PLANTING SHALL OCCUR WITHIN ONE GROWING SEASON OF THE ISSUANCE OF GRADING/BUILDING PERMITS AND/OR REACHING THE FINAL GRADES AND STABILIZATION OF PLANTING AREAS. 4. SPACING: SEE PLANT SCHEDULE AND/OR PLANTING PLAN FOR SPACING REQUIREMENTS. ALSO REFER TO THE PLANTING LAYOUT DETAIL FOR A DESCRIPTION OF THE GENERAL PLANTING THEORY. SOIL: UPON THE COMPLETION OF ALL GRADING OPERATIONS, A SOIL TEST SHALL BE CONDUCTED TO ETERMINE WHAT SOIL PREPARATION AND SOIL AMENDMENTS, IF ANY, ARE NECESSARY TO CREATE GOOD TREE GROWING CONDITIONS. SOIL

SAMPLES SHALL BE TAKEN AT A RATE THAT PROVIDES ONE SOIL SAMPLE FOR EACH AREA THAT APPEARS TO HAVE A DIFFERENT SOIL TYPE (IF THE ENTIRE AREA APPEARS UNIFORM, THEN ONLY ONE SAMPLE IS NECESSARY), AND SUBMITTED FOR TESTING TO A PRIVATE COMPANY. THE COMPANY OF CHOICE SHALL MAKE RECOMMENDATIONS FOR IMPROVING THE EXISTING SOIL. THE SOIL WILL BE TESTED AND RECOMMENDED FOR CORRECTIONS OF SOIL TEXTURE, PH, MAGNESIUM, PHOSPHORUS, POTASSIUM, CALCIUM AND ORGANIC MATTER. 6. SOIL IMPROVEMENT MEASURES: THE SOIL SHALL THEN BE IMPROVED ACCORDING TO THE RECOMMENDATIONS MADE BY THE TESTING

7. FENCING AND SIGNAGE: FINAL PROTECTIVE FENCING SHALL BE PLACED ON THE VISIBLE AND/OR DEVELOPMENT SIDE OF PLANTING AREAS. THE FINAL ROTECTIVE FENCE SHALL BE INSTALLED UPON COMPLETION OF PLANTING OPERATIONS UNLESS IT WAS INSTALLED DURING THE INITIAL STAGES OF DEVELOPMENT. SIGNS SHALL BE POSTED PER THE SIGNAGE DETAIL ON THIS SHEET. 8. PLANTING METHOD: HAND PLANTING 9. MULCHING: APPLY TWO-INCH THICK LAYER OF WOODCHIP OR SHREDDED HARDWOOD MULCH (AS NOTED) TO EACH PLATING SITE (SEE DETAIL SHOWN ON THIS PLAN).

10. GROUNDCOVER ESTABLISHMENT: THE REMAINING DISTURBED AREA BETWEEN SEEDLING PLANTING SITES SHALL BE SEEDED AND STABILIZED WITH WHITE CLOVER SEED AT THE RATE OF 5 LBS/ACRE. 11 MOWING: NO MOWING SHALL BE ALLOWED IN ANY PLANTING AREA 2. SURVIVAL CHECK FOR BOND RELEASE: THE PLANTING IS TO BE CHECKED AT THE END OF EACH YEAR FOR FOUR YEARS TO ASSURE THAT NO LESS THAN 350 TREES PER ACRE SURVIVES. IF THE MINIMUM NUMBER HAS NOT BEEN PROVIDED THE AREA MUST BE SUPPLEMENTED WITH ADDITIONAL PLANTS TO REACH THE REQUIRED NUMBER AT TIME OF PLANTING.

FIELD CHECK THE REFORESTATION AREA ACCORDING TO THE FOLLOWING SCHEDULE: YEAR 1: SITE PREPARATION AND TREE PLANTING SURVIVAL CHECK ONCE ANNUALLY (SEPTEMBER-NOVEMBER) SEE NOTE 1) WATERING IS NEEDED (2 X MONTH) CONTROL OF UNDESIRABLE VEGETATION AS NEEDED (1 X IN JUNE AND 1 X IN SEPTEMBER MIN.) YEAR 2-3: REINFORCEMENT PLANTING IS NEEDED (SEE NOTE 2) SURVIVAL CHECK ONCE ANNUALLY (SEPTEMBER-NOVEMBER) CONTROL OF UNDESIRABLE VEGETATION IF NEEDED (1 X IN MAY AND 1 X IN AUGUST MIN.)

YEAR 4: REINFORCEMENT PLANTING IF NEEDED. (SEE NOTE 2) SURVIVAL CHECK (SEPTEMBER -NOVEMBER) 1. SURVIVAL CHECK: CHECK PLANTED STOCK AGAINST PLANT LIST (OR AS- BUILT) BY WALKING THE SITE AND TAKING INVENTORY. PLANTS MUST SHOW VITALITY. SUBMIT FIELD DATA FORMS (CONDITION CHECK SHEETS) TO OWNER AFTER EACH INSPECTION. REMOVE ALL DEAD 2. REINFORCEMENT PLANTING: REPLACE DEAD OR MISSING PLANTS IN SUFFICIENT QUANTITY TO BRING THE TOTAL NUMBER OF LIVE PLANTS TO AT LEAST 75% OF THE NUMBER ORIGINALLY PLANTED. IF A PARTICULAR SPECIES SUFFERS UNUSUALLY HIGH MORTALITY, REPLACE WITH

3. MISCELLANEOUS: FERTILIZATION OR WATERING DURING YEARS 1 THROUGH 3 WILL BE DONE ON AN AS NEEDED BASIS. SPECIAL RETURN OPERATIONS OR RECOMMENDATIONS WILL BE CONDUCTED ON AN AS NEEDED BASIS. WHEN INVASIVE PLANT SPECIES ARE TO BE REMOVED BY THE PERMITTEE: A. INVASIVE PLANT REMOVAL SHALL BE COMPLETED PRIOR TO PLANTING AND CONFORM TO THE RECOMMENDATIONS OF THE INVASIVE PLANT REMOVAL PLAN SHOWN ON THE PLAN

PREPARED BY EARL D. REAVES DATED NOVEMBER 9, 2011 B. THE REMOVAL OF NOXIOUS, INVASIVE, AND NON-NATIVES PLANT SPECIES SHALL BE DONE WITH THE USE OF HAND-HELD EQUIPMENT ONLY SUCH AS PRUNERS OR A CHAIN SAW. THESE PLANTS MAY BE CUT NEAR THE GROUND AND THE MATERIAL LESS THAN TWO INCHES DIAMETER MAY BE REMOVED FROM THE AREA AND DISPOSED OF APPROPRIATELY. ALL MATERIAL FROM THESE NOXIOUS, INVASIVE, AND NON-NATIVE PLANTS GREATER THAN TWO (2) INCHES DIAMETER SHALL BE CUT TO ALLOW CONTACT WITH THE GROUND, THUS ENCOURAGING DECOMPOSITION.

C. THE USE OF BROADCAST SPRAYING OF HERBICIDES IS NOT PERMITTED. HOWEVER, THE USE OF HERBICIDES TO DISCOURAGE RE-SPROUTING OF INVASIVE, NOXIOUS, OR NON-NATIVE PLANTS IS PERMITTED IF DONE AS AN APPLICATION OF THE CHEMICAL DIRECTLY TO THE CUT STUMP IMMEDIATELY FOLLOWING CUTTING OF PLANT TOPS. THE USE OF ANY HERBICIDE SHALL BE DONE IN ACCORDANCE WITH THE LABEL INSTRUCTIONS AND BE APPLIED BY A CERTIFIED PESTICIDE APPLICATOR.

Initial staff

signature

01 revision

2 revision

03 revision

A. THE SUBJECT PROPERTY CONTAINS VIRGINIA PINES (PINUS VIRGINIANA) THAT ARE SUBJECT TO WIND THROW. ILL VIRGINIA PINES GREATER THAN 6 INCHES IN DIAMÈTER WITHIN 40 FÉÉT OF THE FINAL PROPOSED LIMIT OF DISTURBANCE OR THE BOUNDARY OF THE PROPERTY SHALL BE CUT DOWN BY HAND DURING THE CLEARING OF THE SITE. B. AFTER THE VIRGINIA PINES HAVE BEEN REMOVED, THE CONTRACTOR RESPONSIBLE FOR IMPLEMENTATION OF THIS TCP2 SHALL SUBMIT AN EVALUATION OF THE STOCKING LEVELS FOR THE RESIDUAL STAND, MANAGEMENT TECHNIQUES TO BE APPLIED TO THE RESIDUAL STAND, AND SUPPLEMENTAL PLANTING REQUIREMENTS TO THE M-NCPPC PLANNING DEPARTMENT. THIS EVALUATION SHALL BE SUBMITTED PRIOR TO THE ISSUANCE OF THE FIRST BUILDING PERMIT TO ENSURE THAT ALL HIGH RISK TREES HAVE BEEN REMOVED. A PLANTING SCHEDULE AND/OR DETAILS FOR THE MANAGEMENT OF NATURAL REGENERATION TO FULLY RESTOCK THE SITE MUST BE SHOWN ON THE PLAN.

M-NCPPC

Prince George's County Planning Department

Environmental Planning Section

APPROVAL

TREE CONSERVATION PLAN

TCPII 2-019-11

Findu

Date

Scale

6941 Lamont Drive Lanhman, MD 20706 Phone: 301-552-3047 Fax: 301-552-3047

PSC Philip Cooper Architect

Architectural:

Suite 266 Bowle, MD 20716 Phone: 240-353-0659

Alpha-Ωmega Systems, L.L.C.

WHERE GREAT MINDS ARE BUILDING A BETTER FUTURI

Skyline Engineering & Construction LLC 1678 Oakbrook Lake Drive, Suite 200 Norcross, GA 30093

Phone: 678-914-5922 Fax: 770-368-2016 Mechanical/Electrical/Plumbing: **Brown Technical Services** P.O. Box 956276 Duluth, GA 30095

Phone: 770-605-9838 Fax: 678-559-0417 Structural: Strucural Engineer

9612 Locust Hill Drive Great Falls, VA 22066 Phone: 703-989-5292 Fax: 703-759-0421

Real Estate Surveyors LLC Residential, Commercial, Industrial and Land Surveys Laurel Lakes Executive Park 8325 Cherry Lane Laurel, Maryland 20707 TEL: (301)-604-3105 FAX: (301)-572-9619

Bota Engineering & Consulting, Inc. 10216 Everly Terrace Lanham, MD 20706 Phone: 301-577-7814 Fax: 301-577-7814

Professional Certification: I hereby certify that these documents were prepared or approved by me, and that I am a duly licensed

professional engineer under the laws of the State of License No. _____, Expiration Date: _____

PROJECT DATA:
Address: CRAIN HWY. (US Rt. 301) County: Prince George Parcel A & PARCEL 148 State: Maryland Zip Code: 20705 Election District: 7th Owner: Temple of Praise International Church, Queen Esther Ministries Address:11301 Rhode Island Avenue City: Beltsville State: Md. Zip Code: 20705

Contact Person: Apostle Nike Daramy-Wilhlems Phone: 301-937-6071 . 15 , GRID 🙀 — 11 W.S.S.C. 203 , GRID E - 2 & 3 NE 14 & 15 TAX NAP No. 63 PEACH ST

VICINITY MAP

No.	Description	Date
1	REVISED PER M-NCPPC REVIEW	11/11/11
2	REVISED PER M-NCPPC REVIEW	12/13/11
		2

TEMPLE OF PRAISE INT'L CHURCH

Tree Protection Notes and Details

TOPIC09-001 Project number **SEPT 23, 2011** Drawn by Checked by **EDR**

AS SHOWN

FOR LOCATION OF UTILITIES

48 HOURS IN ADVANCE OF ANY WORK IN THIS VICINITY

<u>CAUTION</u>

THE UTILITIES SHOWN ARE SHOWN FOR THE CONTRACTOR'S CONVENIENCE ONLY. THERE MAY BE OTHER UTILITIES NOT SHOWN ON THESE PLANS. THE ENGINEER ASSUMES NO RESPONSIBILITY FOR THE LOCATIONS SHOWN AND IT SHALL BE THE CONTRACTORS RESPONSIBILITY TO VERIFY THE LOCATIONS OF ALL UTILITIES WITHIN THE LIMITS OF THE WORK. ALL DAMAGES MADE TO EXISTING UTILITIES BY THE CONTRACTOR SHALL BE THE SOLE RESPONSIBILITY OF THE CONTRACTOR.

OUALIFIED PROFESSIONAL CERTIFICATION

Signed: Latolleas EARL D. REAVES 410-746-7402 bud@woodlandmgt.com

This plan complies with the current requirements of Subtitle Conservation Technical Manual.