

PRINCE GEORGE'S COUNTY, MARYLAND 1801 McCORMICK DRIVE, SUITE 500 LARGO, MARYLAND 20774

TREE CONSERVATION PLAN 2 FOR


LA DOVA WAY PHASE II OUTFALL RESTORATION SPRINGDALE, MARYLAND

COUNTY COUNCIL DISTRICT 5
COUNTY COUNCIL PERSON: JOLENE IVY

					V	Voodland Con	servation Summary	Table				
Sheet	Gross Tract Area (AC)	100-Year Floodplain (FP) (AC)	Net Tract Area (NTA) (AC)	Ex. Woodland (NTA) (AC)	Ex. Woodland (FP)	Woodland Cleared Floodplain (C-FP) (AC)	Woodland Cleared Net-Tract (C-NTA) (AC)			Reforest. Area	Woodland Retained / Not Credited (WR- NC)	
1	0.97	0.22	0.75	0.41	0.14	0.14	0.41	-	-	0.67	-	-
2	0.58	0.23	0.35	0.18	0.17	0.17	0.18	-	-	0.35	-	-
3	0.23	0.00	0.23	0.03	0.00	0.00	0.03	-	-	0.03	-	-
Total	1 78	0.45	1 33	0.61	0.31	0.31	0.61	_	_	1 04	_	_

Previous Tree Conservation Plan(s) Summary Table

TCP2 Sheet - Number	TCP Number	Area Within the LOD (SF/AC)	Total Tree Clearing (SF/AC)
1	TCP2-016-91	21,545 SF / 0.49 AC	16,110 SF / 0.37 AC
2	TCP2-016-91	7,594 SF / 0.17 AC	5,621 SF / 0.13 AC
2	TCP2-139-91	311 SF / 0.01 AC	143 SF / 0.003 AC



PROJECT KEY MAP 1" = 500'

Forest Conservation Act Reporting Information (Change Table)							
	Original Approval	Revision Number (-01)	Revision Number (-02)	Change Since Last Approval			
Net Tract (Acres)	1.33						
Existing Woodland (Acres)	0.92						
Woodland Cleared (Acres)	0.92						
Woodland Retained On-Site (Acres)	0						
Woodland Planted On-Site (Acres)	0						
On-Site Woodland Easement/ Preservation and Planting (Acres)	0						
On-Site Wooded Floodplain in Easement (Acres)	0						
Bond Amount	0						
Fee-In-Lieu Amount	0						
50' Stream Buffers Conserved (Preservation) - Linear Length	0						
50' Stream Buffers Conserved (Preservation) - Acreage	0						
50' Stream Buffers Newly Established (Afforestation) - Linear Length	1,671						
50' Stream Buffers Newly Established (Afforestation) - Acreage	0.82						
Off-Site Woodland Conservation Credits Required (Acres)	0						
Off-Site Woodland Conservation Credits Provided (Acres)	0						

PROPERTY OWNERS AWARENESS CERTIFICATE

I/We M-NCPPC, DPR hereby acknowledge that we are aware of this Type 2 Tree Conservation Plan (TCP2) and that we understand the requirements as set forth in this TCP2.

Matthew Typett Owner's Representative**

Owner or Owner's Representative*

2/14/2025

PROPERTY OWNERS AWARENESS CERTIFICATE

I/We _____ hereby acknowledge that we are aware of this Type 2 Tree Conservation Plan (TCP2) and that we understand the requirements as set forth in this TCP2.

Owner of Owner's Representative 03/07/2025

Date

PROPERTY OWNERS AWARENESS CERTIFICATE I/We CREENAUGH * CLEMENT THOMAS hereby acknowledge that we are aware of this Type 2 Tree Conservation Plan (TCP2) and that we understand the requirements as set forth in this TCP2. C. M. Owner or Owner's Representative

THIS PLAN WAS PREPARED BY:		
DANIEL YEAGER , MD DNR QUALIFIED PROFESSIONAL		
David George		
	2/15/202	5
DANIEL YEAGER	DATE	
CENTURY ENGINEERING, LLC, A KLEINFELDER COMPANY		
10710 GILROY RD., HUNT VALLEY, MD 21031		
443-689-2670 / DYEAGER@KLEINFELDER.COM		
		_

CENTURY ENGINEERING

10710 GILROY ROAD, HUNT VALLEY, MD 21031 PHONE: 443-589-2400

DEPARTMENT OF THE ENVIRONMENT





CAPITOL PROJECTS SECTION
STORMWATER MANAGEMENT DIVISION


LA DOVA WAY PHASE II OUTFALL RESTORATION PRINCE GEORGE'S COUNTY, MARYLAND

TREE CONSERVATION PLAN 2
TITLE SHEET

1 of 6







- THIS SITE IS ZONED RSF-95/R-O-S AND IS LOCATED IN ENVIRONMENTAL STRATEGY AREA 2 IN ACCORDANCE WITH
- THE SOURCE OF THE PROPERTY BOUNDARIES ON THIS PLAN IS FROM STATE PROPERTY LAYER.

 THE TOPOGRAPHY SHOWN WITHIN THE LIMIT OF DISTURBANCE ON THIS PLAN IS FROM INFORMATION OBTAINED VIA SURVEY FROM CENTURY STAFF IN AUGUST 2023. TOPOGRAPHY OUTSIDE OF THE SURVEY AREA BOUNDARY IS FROM
- 4. THE SOURCE OF THE SOILS INFORMATION ON THIS PLAN IS FROM THE USDA NRCS WEB SOIL SURVEY (WSS) IN A CUSTOM SOIL RESOURCE REPORT FOR AN AREA OF INTEREST (AOI) ESTABLISHED FOR THE SUBJECT SITE ONLY
- THE EXISTING FLOODPLAIN SHOWN ON THIS PLAN IS GOVERNED BY FPS #890213 AND THE USE OF THIS FLOODPLAIN STUDY WAS APPROVED BY DPIE ON JUNE 26, 2023. THE WETLAND AND STREAM INFORMATION ON THIS PLAN IS FROM A STUDY PREPARED BY COURTNEY EGOLF AND
- KINCADE STIREK OF CENTURY ENGINEERING LLC, A KLEINFELDER COMPANY DATED JUNE 7, 2023. THIS SITE DOES NOT CONTAIN WETLANDS OF SPECIAL STATE CONCERN AS DEFINED IN COMAR 26.23.06.01 THIS SITE IS LOCATED WITHIN A TIER II CATCHMENT WITH NO ASSIMILATIVE CAPACITY AND DOES NOT CONTAIN A TIER II WATERBODY AS DEFINED IN COMAR 26.08.02.04. THIS SITE IS NOT LOCATED WITHIN AN IMPAIRED WATER BODY WITH A TOTAL MAXIMUM DAILY LOAD (TMDL) ALLOCATED FOR SEDIMENT, WHICH ARE AFFORDED SPECIAL PROTECTION UNDER MARYLAND'S ANTI-DEGRADATION POLICY. PGSCD RESERVES THE RIGHT TO RESTRICT

DISTURBANCE TO ANY ONSITE OR OFFSITE TIER II BUFFER OR BUFFERS FOR IMPAIRED WATERS. THIS SITE IS LOCATED WITHIN A STRONGHOLD WATERSHED AS ESTABLISHED BY THE MD DNR.

- THIS SITE IS WITHIN A SENSITIVE SPECIES PROTECTION REVIEW AREA. A LETTER WAS SENT TO THE DNR WILDLIFE AND HERITAGE SERVICE INQUIRING ABOUT THE PRESENCE OR ABSENCE OF RARE, THREATENED, OR ENDANGERED SPECIES ON-SITE. A RESPONSE LETTER DATED JULY 12, 2023, INDICATED THAT "THIS PROJECT SITE FALLS WITHIN THE DRAINAGE OF WESTERN BRANCH WHICH IS KNOWN TO SUPPORT RARE FISH SPECIES INCLUDING THE STATE-LISTED THREATENED GLASSY DARTER (ETHEOSTOMA VITREUM), THE STATE-LISTED THREATENED AMERICAN BROOK LAMPREY (LETHENTERON APPENDIX), AND THE STATE-LISTED ENDANGERED STRIPEBACK DARTER (PERCINA NOTOGRAMMA). IN ORDER TO REDUCE THE LIKELIHOOD OF ADVERSE IMPACTS TO THESE AND TO OTHER RARE AQUATIC SPECIES IN WESTERN BRANCH, WE WOULD ENCOURAGE THE APPLICANT TO ADHERE STRINGENTLY TO ALL APPROPRIATE BEST MANAGEMENT PRACTICES FOR SEDIMENT AND EROSION CONTROL DURING ALL PHASES OF WORK
- 11. THE SITE DOES INCLUDE FOREST INTERIOR DWELLING SPECIES HABITAT. 12. THE SITE IS SUBJECT TO A PREVIOUSLY APPROVED TCP. PREVIOUSLY APPROVED TCP'S INCLUDE: TCP2-139-91
- AND TCP2-016-91. 13. THERE ARE EIGHT (8) SPECIMEN TREES LOCATED WITHIN THE PROJECT AREA. THESE TREES WERE LOCATED USING
- SURVEYED LOCATIONS. THE SUBJECT SITE IS NOT WITHIN A SCENIC RESOURCES POLICY AREA. 15. THE SITE IS ADJACENT TO ARDWICK ARDMORE ROAD, A DESIGNATED HISTORIC ROAD IN THE VICINITY OF THE
- 16. THE SUBJECT PROPERTY IS NOT LOCATED WITHIN A REGISTERED HISTORIC DISTRICT. THIS SITE DOES NOT CONTAIN
- AND IS NOT ADJACENT TO ANY PRINCE GEORGE'S COUNTY HISTORIC SITES OR RESOURCES. THERE ARE NO KNOWN ARCHEOLOGICAL SITES LOCATED ON THE SUBJECT PROPERTY; HOWEVER THE SUBJECT PROPERTY HAS NOT BEEN SURVEYED FOR ANY ARCHEOLOGICAL RESOURCES AND A PHASE I ARCHEOLOGY REPORT
- MAY BE REQUIRED DURING SUBSEQUENT DEVELOPMENT REVIEW PROCESSES. 18. MARLBORO CLAY IS NOT FOUND TO OCCUR ON OR WITHIN THE VICINITY OF THIS PROPERTY. CHRISTIANA CLAY IS FOUND TO OCCUR ON OR WITHIN THE VICINITY OF THIS PROPERTY. A GEOTECHNICAL REPORT IN ACCORDANCE WITH THE DPIE'S GEOTECHNICAL GUIDELINES FOR SOIL INVESTIGATIONS AND REPORTS FOR SITE/ROAD GRADING PERMIT IN OR NEAR OVER-CONSOLIDATED CLAYS MAY BE REQUIRED DURING SUBSEQUENT DEVELOPMENT
- 19. THE SITE IS NOT LOCATED IN THE VICINITY OF ANY MASTER PLANNED ROADWAY DESIGNATED AS ARTERIAL OR
- 20. THE SUBJECT PROPERTY IS NOT LOCATED WITHIN THE 2009 JOINT BASE ANDREWS NOISE CONTOURS. THE SITE IS NOT LOCATED WITHIN AN AVIATION POLICY AREA (APA).
- THE SITE IS NOT LOCATED WITHIN THE CHESAPEAKE BAY CRITICAL AREA (CBCA) 23. AN APPROVED NRI IS VALID FOR FIVE YEARS FROM THE DATE OF SIGNATURE BY STAFF, OR UNTIL INFORMATION USED TO PREPARE THE NRI CHANGES. NRIS WILL BE REQUIRED TO BE REVISED AND REAPPROVED IF THE BASE
- INFORMATION CHANGES SIGNIFICANTLY. APPROVAL OF THIS NRI IN NO WAY IMPARTS ANY OTHER DEVELOPMENT APPLICATION APPROVALS. 24. NO PREVIOUS MINING MINING ACTIVITES WERE KNOWN TO OCCUR ONSITE. 25. THE ENTIRETY OF THIS PROPERTY WAS NOT ANALYZED AS PART OF THIS NRI. FUTURE APPLICATIONS SHOWING
- DISTURBANCE OUTSIDE THE LIMITS OF THIS NRI MAY BE REQUIRED TO SUBMIT MORE INFORMATION AND/OR A FULL

- THIS PLAN IS SUBMITTED TO FULFILL WOODLAND CONSERVATION REQUIREMENTS FOR A GRADING PERMIT ASSOCIATED WITH A DOE PROJECT LOCATED ON PROPERTY OWNED BY THE SPRINGDALE PROPERTY OWNERS ASSOCIATION SPRINGDALE,
- PROJECT DESCRIPTION: PRINCE GEORGE'S COUNTY DEPARTMENT OF THE ENVIRONMENT (DOE) HAS CONTRACTED CENTURY ENGINEERING, LLC, A KLEINFELDER COMPANY (CENTURY) TO PROVIDE ENGINEERING DESIGN AND PERMITTING SERVICES TO RESTORE APPROXIMATELY 741 LINEAR FEET (LF) OF AN UNNAMED TRIBUTARY TO BALD HILL BRANCH IN SPRINGDALE,
- 3. THIS PROJECT IS SUBJECT TO THE AMENDED AND RESTATED MEMORANDUM OF UNDERSTANDING WATERSHED IMPLEMENTATION PLAN BY AND BETWEEN PRINCE GEORGE'S COUNTY (THE "COUNTY") AND THE MARYLAND-NATIONAL CAPITAL PARK AND PLANNING COMMISSION (THE "COMMISSION") ON PROPERTY OWNED AND/OR MANAGED BY THE DEPARTMENT OF PARKS AND RECREATION (DPR
- 4. THE COUNTY IS SUBJECT TO THIS TREE CONSERVATION PLAN, PREPARED FOR A WATERSHED IMPLEMENTATION PLAN PROJECT LOCATED ON COMMISSION/DPR PROPERTY AND IS RESPONSIBLE FOR IMPLEMENTATION AND CONFORMANCE TO THE REQUIREMENTS CONTAINED HEREIN.
- WOODLAND CONSERVATION REQUIREMENTS FOR THE PROPOSED DEVELOPMENT ACTIVITY SHALL BE PROVIDED WITH THIS TCP2 PLAN CONSISTENT WITH THE PRIORITIES ESTABLISHED IN THE SUBTITLE 25, DIVISION 2, WOODLAND AND WILDLIFE HABITAT CONSERVATION ORDINANCE AND THE ENVIRONMENTAL TECHNICAL MANUAL. 6. THIS PLAN IS NOT GRANDFATHERED UNDER CB-27-2010. SECTION 25-119 (G), IF A TCP2 PLAN IS NOT
- NDFATHERED, THE PROJECT SITE IS SUBJECT TO APPROVAL OF A SUBTITLE 25. VARIANO SPECIMEN, CHAMPION, AND HISTORIC TREES. 7. A PRE-CONSTRUCTION MEETING IS REQUIRED PRIOR TO THE COMMENCEMENT OF ANY CLEARING. GRADING. OR
- CONSTRUCTION ACTIVITIES. THE COUNTY SHALL SCHEDULE AN ON-SITE PRE-CONSTRUCTION MEETING WITH COMMISSION REPRESENTATIVES AND PROVIDE A MINIMUM OF FORTY-EIGHT (48) HOURS NOTICE.
- 8. CUTTING OR CLEARING OF WOODLAND NOT IN CONFORMANCE WITH THIS PLAN OR WITHOUT THE EXPRESSED WRITTEN CONSENT OF THE DEPARTMENT OF PARKS AND RECREATION, OR DESIGNEE SHALL BE SUBJECT TO A \$9.00 PER SQUARE FOOT MITIGATION FEE TO BE PAID TO THE WOODLAND CONSERVATION FUND.
- 9. THE PROJECT IS NOT LOCATED ON PARKLAND WHICH WAS PURCHASED WITH CAPPER-CRAMTON FUNDS. THE COMMISSION HAS ACCEPTED THIS PROJECT AND DETERMINED THAT THE PROJECT IMPOSES A LOW IMPACT TO THE
- FUNCTIONAL OPERATIONS OF THE PARK AND IS SUBJECT TO THE APPROPRIATE DESIGN REVIEW PROCESS. 11. THE PROPERTY IS WITHIN THE ENVIRONMENTAL STRATEGY AREA 2 OF PLAN PRINCE GEORGE'S 2035 (FORMERLY THE
- 12. THE PROJECT SITE IS ZONED RSF-95/R-0-S (RESERVED OPEN SPACE).
- 13. THE SITE IS ADJACENT TO ARDWICK ARDMORE ROAD, A ROADWAY DESIGNATED AS SCENIC, HISTORIC, A PARKWAY OR A
- 14. THIS PROJECT IS LOCATED WITHIN THE WESTERN BRANCH (02131103) SUBWATERSHED AND THE PATUXENT RIVER BASIN.

<u>AFFORESTATION AND REFORESTATION NOTES</u>

- ALL AFFORESTATION AND REFORESTATION BONDS, BASED ON SQUARE FOOTAGE, SHALL BE POSTED WITH THE COUNTY PRIOR TO THE ISSUANCE OF ANY PERMITS. THESE BONDS WILL BE RETAINED AS SURETY UNTIL ALL REQUIRED ACTIVITIES HAVE BEEN SATISFIED OR THE REQUIRED TIMEFRAME FOR MAINTENANCE HAS PASSED.
- THE PLANTING OF AFFORESTATION OR REFORESTATION AREAS SHALL BE COMPLETED PRIOR TO THE ISSUANCE OF THE FIRST BUILDING PERMIT. (THIS STANDARD NOTE MAY BE MODIFIED AS NECESSARY TO ADDRESS WHICH BUILDING PERMITS ARE ADJACENT TO THE PROPOSED PLANTING AREA.) SEEDLING PLANTING IS TO OCCUR FROM NOVEMBER THROUGH MAY ONLY. NO PLANTING SHALL BE DONE WHILE GROUND IS FROZEN. PLANTING WITH LARGER CALIPER STOCK OR CONTAINERIZED STOCK MAY BE DONE AT ANY TIME PROVIDED A DETAILED MAINTENANCE SCHEDULE IS PROVIDED.
- IF PLANTING CANNOT OCCUR DUE TO PLANTING CONDITIONS, THE DEVELOPER OR PROPERTY OWNER SHALL INSTALL THE FENCING AND SIGNAGE IN ACCORDANCE WITH THE APPROVED TYPE 2 TREE CONSERVATION PLAN. PLANTING SHALL THEN BE ACCOMPLISHED DURING THE NEXT PLANTING SEASON. IF PLANTING IS DELAYED BEYOND THE TRANSFER OF THE PROPERTY TITLE TO THE HOMEOWNER, THE DEVELOPER OR BUILDER SHALL OBTAIN A SIGNED STATEMENT FROM THE PURCHASER INDICATING THAT THEY UNDERSTAND THAT THE REFORESTATION AREA IS LOCATED ON THEIR PROPERTY AND THAT REFORESTATION WILL OCCUR DURING THE NEXT PLANTING SEASON. A COPY OF THAT DOCUMENT SHALL BE PRESENTED TO THE GRADING INSPECTOR AND
- REFORESTATION AREAS SHALL NOT BE MOWED. THE MANAGEMENT OF COMPETING VEGETATION AROUND INDIVIDUAL TREES AND THE REMOVAL OF NOXIOUS, INVASIVE, AND NON-NATIVE VEGETATION WITHIN THE
- REFORESTATION AREAS IS ACCEPTABLE ALL REQUIRED TEMPORARY TREE PROTECTION FENCING SHALL BE INSTALLED PRIOR TO THE CLEARING AND GRADING OF THE SITE AND SHALL REMAIN IN PLACE UNTIL THE PERMANENT TREE PROTECTION FENCING IS INSTALLED WITH THE REQUIRED PLANTING. THE TEMPORARY FENCING IS NOT REQUIRED TO BE INSTALLED IF THE PERMANENT FENCING IS INSTALLED PRIOR TO CLEARING AND GRADING OF THE SITE. FAILURE TO INSTALL AND MAINTAIN TEMPORARY OR PERMANENT TREE PROTECTIVE FENCING IS A VIOLATION OF THIS TCP2.
- THE PLANS, AT THE SAME TIME AS THE PERMANENT PROTECTION FENCING INSTALLATION. THESE SIGNS SHALL REMAIN IN PERPETUITY.
- THE COUNTY INSPECTOR SHALL BE NOTIFIED PRIOR TO SOIL PREPARATION OR INITIATION OF ANY TREE

AFFORESTATION/REFORESTATION AREAS SHALL BE POSTED WITH NOTIFICATION SIGNAGE, AS SHOWN ON

- AT TIME OF ISSUANCE OF THE FIRST PERMIT, THE FOLLOWING INFORMATION SHALL BE SUBMITTED TO THE M-NCPPC PLANNING DEPARTMENT REGARDING THE CONTRACTOR RESPONSIBLE FOR IMPLEMENTATION OF THIS PLAN: CONTRACTOR NAME: BUSINESS NAME (IF DIFFERENT): ADDRESS: AND PHONE NUMBER. RESULTS OF ANNUAL SURVIVAL CHECKS FOR EACH OF THE REQUIRED FOUR YEARS AFTER TREE PLANTING SHALL BE REPORTED TO THE M-NCPPC, PLANNING DEPARTMENT.
- FAILURE TO ESTABLISH THE AFFORESTATION OR REFORESTATION WITHIN THE PRESCRIBED TIME FRAME WILL RESULT IN THE FORFEITURE OF THE REFORESTATION BOND AND/OR A VIOLATION OF THIS PLAN INCLUDING THE ASSOCIATED \$9.00 PER SQUARE FOOT PENALTY UNLESS THE COUNTY INSPECTOR APPROVES A WRITTEN

PLANTING SPECIFICATION NOTES

- QUANTITY: (SEE PLANT SCHEDULE) TYPE: (SEE PLANT SCHEDULE) PLANT QUALITY STANDARDS: THE PLANTS SELECTED SHALL BE HEALTHY AND STURDY REPRESENTATIVES OF THEIR SPECIES. SEEDLINGS SHALL HAVE A MINIMUM TOP GROWTH OF 18". THE DIAMETER OF THE ROOT COLLAR (THE PART OF THE ROOT JUST BELOW GROUND LEVEL) SHALL BE AT LEAST 3/8". THE ROOTS SHALL BE WELL DEVELOPED AND AT LEAST 8" LONG, NO MORE THAN TWENTY -FIVE PERCENT (25%) OF THE ROOT SYSTEM (BOTH PRIMARY AND AUXILIARY/FIBROUS ROOTS SHALL BE PRESENT.
 - PLANTS THAT DO NOT HAVE AN ABUNDANCE OF WELL DEVELOPED TERMINAL BUDS ON THE LEADERS AND
- PLANTS SHALL BE SHIPPED BY THE NURSERY IMMEDIATELY AFTER LIFTING FROM THE FIELD OR REMOVAL FROM THE GREEN HOUSE, AND PLANTED IMMEDIATELY UPON RECEIPT BY THE LANDSCAPE CONTRACTOR.
- IF THE PLANTS CANNOT BE PLANTED IMMEDIATELY AFTER DELIVERY TO THE REFORESTATION SITE, THEY SHALL BE STORED IN THE SHADE WITH THEIR ROOT MASSES PROTECTED FROM DIRECT EXPOSURE TO SUN AND WIND BY THE USE OF STRAW, PEAT MOSS, COMPOST, OR OTHER SUITABLE MATERIAL AND SHALL BE MAINTAINED THROUGH PERIODIC WATERING, UNTIL THE TIME OF PLANTING. PLANT HANDLING: THE QUANTITY OF SEEDLINGS TAKEN TO THE FIELD SHALL NOT EXCEED THE QUANTITY THAT
- CAN BE PLANTED IN A DAY. SEEDLINGS, ONCE REMOVED FROM THE NURSERY OR TEMPORARY STORAGE AREA TIMING OF PLANTING: THE BEST TIME TO PLANT SEEDLINGS IS WHILE THEY ARE DORMANT, PRIOR TO SPRING BUDDING. THE MOST SUITABLE MONTHS FOR PLANTING ARE MARCH AND APRIL, WHEN THE SOIL IS MOIST, BUT MAY BE PLANTED FROM MARCH THROUGH NOVEMBER. NO PLANTING SHALL BE DONE WHILE GROUND IS FROZEN. PLANTING SHALL OCCUR WITHIN ONE GROWING SEASON OF THE ISSUANCE OF
- GRADING/BUILDING PERMITS AND/OR REACHING THE FINAL GRADES AND STABILIZATION OF PLANTING AREAS SEEDLING PLANTING: TREE SEEDLINGS SHALL BE HAND PLANTED USING A DIBBLE BAR OR SHARP-SHOOTER SHOVEL. IT IS IMPORTANT THAT THE SEEDLING BE PLACED IN THE HOLE SO THAT THE ROOTS CAN SPREAD OUT NATURALLY; THEY SHOULD NOT BE TWISTED, BALLED UP OR BENT. MOIST SOIL SHOULD THEN BE PACKED FIRMLY AROUND THE ROOTS. SEEDLINGS SHOULD BE PLANTED AT A DEPTH WHERE THEIR ROOTS LIE JUST BELOW THE GROUND SURFACE. AIR POCKETS SHOULD NOT BE LEFT AFTER CLOSING THE HOLE WHICH WOULD ALLOW THE ROOTS TO DRY OUT. SEE PLANTING DETAILS FOR FURTHER EXPLANATION. IF THE CONTRACTOR WISHES TO PLANT BY ANOTHER METHOD, THE PREPARER OF THIS TREE CONSERVATION PLAN MUST BE
- CONTACTED AND GIVE HIS APPROVAL BEFORE PLANTING MAY BEGIN. SPACING: SEE PLANT SCHEDULE AND/OR PLANTING PLAN FOR SPACING REQUIREMENTS. ALSO REFER TO THE PLANTING LAYOUT DETAIL FOR A DESCRIPTION OF THE GENERAL PLANTING THEORY
- SOIL: UPON THE COMPLETION OF ALL GRADING OPERATIONS, A SOIL TEST SHALL BE CONDUCTED TO DETERMINE WHAT SOIL PREPARATION AND SOIL AMENDMENTS, IF ANY, ARE NECESSARY TO CREATE GOOD TREE GROWING CONDITIONS. SOIL SAMPLES SHALL BE TAKEN AT A RATE THAT PROVIDES ONE SOIL SAMPLE FOR EACH AREA THAT APPEARS TO HAVE A DIFFERENT SOIL TYPE (IF THE ENTIRE AREA APPEARS UNIFORM, THEN ONLY ONE SAMPLE IS NECESSARY), AND SUBMITTED FOR TESTING TO A PRIVATE COMPANY. THE COMPANY OF CHOICE SHALL MAKE RECOMMENDATIONS FOR IMPROVING THE EXISTING SOIL THE SOIL WILL BE TESTED AND RECOMMENDED FOR CORRECTIONS OF SOIL TEXTURE, PH, MAGNESIUM, PHOSPHORUS, POTASSIUM, CALCIUM AND
- SOIL IMPROVEMENT MEASURES: THE SOIL SHALL THEN BE IMPROVED ACCORDING TO THE RECOMMENDATIONS MADE BY THE TESTING COMPANY.
- FENCING AND SIGNAGE: FINAL PROTECTIVE FENCING SHALL BE PLACED ON THE VISIBLE AND/OR DEVELOPMENT SIDE OF PLANTING AREAS. THE FINAL PROTECTIVE FENCE SHALL BE INSTALLED UPON COMPLETION OF PLANTING OPERATIONS UNLESS IT WAS INSTALLED DURING THE INITIAL STAGES OF DEVELOPMENT. SIGNS SHALL BE POSTED PER THE SIGNAGE DETAIL ON THIS SHEET. 11. PLANTING METHOD: CONSULT THE PLANTING DETAIL(S) SHOWN ON THIS PLAN.
- MULCHING: APPLY TWO-INCH THICK LAYER OF WOODCHIP OR SHREDDED HARDWOOD MULCH (AS NOTED) TO EACH PLATING SITE (SEE DETAIL SHOWN ON THIS PLAN).
- GROUNDCOVER ESTABLISHMENT: THE REMAINING DISTURBED AREA BETWEEN SEEDLING PLANTING SITES SHALL BE SEEDED AND STABILIZED WITH WHITE CLOVER SEED AT THE RATE OF 5 LBS/ACRE.
- 14. MOWING: NO MOWING SHALL BE ALLOWED IN ANY PLANTING AREA. SURVIVAL CHECK FOR BOND RELEASE: THE SEEDLING PLANTING IS TO BE CHECKED AT THE END OF EACH YEAR FOR FOUR YEARS TO ASSURE THAT NO LESS THAN 75% OF THE ORIGINAL PLANTED QUANTITY SURVIVES. IF THE
- MINIMUM NUMBER HAS NOT BEEN PROVIDED THE AREA MUST BE SUPPLEMENTED WITH ADDITIONAL SEEDLINGS TO REACH THE REQUIRED NUMBER AT TIME OF PLANTING. 16. SOURCE OF SEEDLINGS: STATE NAME, ADDRESS, AND PHONE NUMBER OF NURSERY OR SUPPLIER.

NATURAL REGENERATION NOTES

ALL AREAS DESIGNATED FOR REFORESTATION SHALL BE REFORESTED BY NATURAL REGENERATION. THE FOLLOWING

- ALL EXISTING TURF, GROUND COVERS, AND INVASIVE SPECIES SHALL BE EXTERMINATED USING A GENERAL BROADCAST HERBICIDE SUCH AS "ROUND-UP" OR EQUIVALENT. SECONDARY APPLICATIONS SHALL BE
- CARE SHALL BE TAKEN TO AVOID SPRAYING ANY HARDWOOD SEEDLINGS OR SAPLINGS. ROTO-TILLING OF TURF AREAS AND MANUAL REMOVAL OF INVASIVE VINES SHALL BE COMPLETED TWO WEEKS AFTER CHEMICAL TREATMENTS ARE COMPLETED. REFORESTATION SIGNS SHALL BE INSTALLED EVERY FIFTY FEET OR AS APPROPRIATE AND TWO STRAND WIRE FENCING SHALL BE INSTALLED ALONG ROAD FRONTAGES ADJACENT TO ANY REFORESTATION AREAS.
- REFORESTATION INTERNAL TO THE SITE SHALL BE POSTED AS REQUIRED IN THE DIRECTION OF ANY TRAILS NATURAL REGENERATION SHALL BE ENCOURAGED BY SEMI-ANNUAL MAINTENANCE OF THE DESIGNATED AREAS. THE MAINTENANCE SHALL, AT A MINIMUM, REQUIRE REMOVAL OF COMPETITIVE AND INVASIVE SPECIES FROM THE
- AFTER ONE AND TWO YEARS ALL DESIRABLE SEEDLINGS AND SAPLINGS SHALL BE COUNTED AND FLAGGED SURVEYORS TAPE IN THE LATE FALL. IF AFTER TWO YEARS THERE IS LESS THAN ONE SEEDLING PER 60 SQUARE FEET AND THERE ARE INDICATIONS THAT NATURAL REGENERATION IS NOT OCCURRING ADEQUATELY THEN THE OWNERS SHALL PLANT THOSE AREAS

WITH CONTAINER GROWN SEEDLINGS AT A RATE OF ONE PER 60 SQUARE FEET. ONLY NATURALLY OCCURRING

DESIRED INDIGENOUS HARDWOODS. THIS MAINTENANCE SHALL OCCUR FOR A PERIOD OF TWO YEARS.

FOUR-YEAR MANAGEMENT PLAN FOR RE/AFFORESTION AREAS FIELD CHECK THE RE-AFFORESTATION AREA ACCORDING TO THE FOLLOWING SCHEDULE:

SPECIES ALREADY PRESENT WITHIN THE SITE SHALL BE USED.

SITE PREPARATION AND TREE PLANTING

SURVIVAL CHECK ONCE ANNUALLY (SEPTEMBER-NOVEMBER) SEE NOTE 1) WATERING IS NEEDED (2 X MONTH) CONTROL OF UNDESIRABLE VEGETATION AS NEEDED (1 X IN JUNE AND 1 X IN SEPTEMBER MIN.)

REINFORCEMENT PLANTING IS NEEDED (SEE NOTE 2) SURVIVAL CHECK ONCE ANNUALLY (SEPTEMBER-NOVEMBER)

CONTROL OF UNDESIRABLE VEGETATION IF NEEDED (1 X IN MAY AND 1 X IN AUGUST MIN.)

REINFORCEMENT PLANTING IF NEEDED. (SEE NOTE 2) SURVIVAL CHECK (SEPTEMBER -NOVEMBER)

1. SURVIVAL CHECK: CHECK PLANTED STOCK AGAINST PLANT LIST (OR AS- BUILT) BY WALKING THE SITE AND TAKING INVENTORY. PLANTS MUST SHOW VITALITY. SUBMIT FIELD DATA FORMS (CONDITION CHECK SHEETS) TO OWNER AFTER EACH INSPECTION, REMOVE ALL DEAD PLANTS. 2. REINFORCEMENT PLANTING: REPLACE DEAD OR MISSING PLANTS IN SUFFICIENT QUANTITY TO BRING THE TOTAL NUMBER OF LIVE PLANTS TO AT LEAST 75% OF THE NUMBER ORIGINALLY PLANTED. IF A PARTICULAR SPECIES SUFFERS UNUSUALLY HIGH MORTALITY, REPLACE WITH AN 3. MISCELLANEOUS: FERTILIZATION OR WATERING DURING YEARS 1 THROUGH 3 WILL BE DONE ON AN AS NEEDED BASIS. SPECIAL RETURN OPERATIONS OR RECOMMENDATIONS WILL BE CONDUCTED

<u>OFF-SITE WOODLAND CONSERVATION AND FEE-IN-LIEU NOTES</u> NO OFF-SITE WOODLAND CONSERVATION OR FEE-IN-LIEU ARE REQUIRED. ALL FOREST CLEARING WILL BE

INVASIVE PLANT SPECIES REMOVAL NOTES INVASIVE PLANT REMOVAL SHALL BE COMPLETED PRIOR TO PLANTING AND CONFORM TO THE RECOMMENDATIONS

- OF THE INVASIVE PLANT REMOVAL NOTES DISCUSSED ON THE 95% DESIGN LANDSCAPE PLAN SHEET LN-01 PREPARED BY CENTURY. THE PLANS WERE REVIEWED BY KAREN BOWMAN (QP) AND MICHAEL PIERANUNZI (LA). THE REMOVAL OF NOXIOUS, INVASIVE, AND NON-NATIVES PLANT SPECIES SHALL BE DONE WITH THE USE OF HAND-HELD EQUIPMENT ONLY SUCH AS PRUNERS OR A CHAIN SAW. THESE PLANTS MAY BE CUT NEAR THE GROUND AND THE MATERIAL LESS THAN TWO INCHES DIAMETER MAY BE REMOVED FROM THE AREA AND DISPOSED OF APPROPRIATELY. ALL MATERIAL FROM THESE NOXIOUS, INVASIVE, AND NON-NATIVE PLANTS GREATER THAN TWO (2) INCHES DIAMETER SHALL BE CUT TO ALLOW CONTACT WITH THE GROUND,
- THE USE OF BROADCAST SPRAYING OF HERBICIDES IS NOT PERMITTED. HOWEVER, THE USE OF HERBICIDES TO DISCOURAGE RE-SPROUTING OF INVASIVE. NOXIOUS.OR NON-NATIVE PLANTS IS PERMITTED IF DONE AS AN APPLICATION OF THE CHEMICAL DIRECTLY TO THE CUT STUMP IMMEDIATELY FOLLOWING CUTTING OF PLANT TOPS. THE USE OF ANY HERBICIDE SHALL BE DONE IN ACCORDANCE WITH THE LABEL INSTRUCTIONS AND BE APPLIED BY A CERTIFIED PESTICIDE APPLICATOR.

VIRGINIA PINE NOTES

THUS ENCOURAGING DECOMPOSITION.

NO VIRGINIA PINES WERE OBSERVED ON-SITE.

TCP 2 - ADDITIONAL NOTES

- THE COUNTY AND THE COMMISSION/DPR SHALL PARTICIPATE IN A PRE-CONSTRUCTION MEETING PRIOR TO THE CONTRACTOR MOBILIZING AND THE OF ANY COMMENCEMENT OF CLEARING, GRADING, OR CONSTRUCTION ACTIVITIES. THE COUNTY SHALL SCHEDULE AN ON-SITE PRE-ONSTRUCTION MEETING WITH COMMISSION REPRESENTATIVES AND PROVIDE A MINIMUM OF FORTY-EIGHT (48) HOURS NOTICE.
- 2. THE COUNTY SHALL HAVE THE LIMITS OF DISTURBANCE (LOD) STAKED IN THE FIELD AFTER THE PRE-CONSTRUCTION MEETING. AN INSPECTION AFTER STAKEOUT SHALL BE PERFORMED BY COMMISSION/DPR
- 3. IMPACTS TO RESOURCES WERE MINIMIZED TO THE GREATEST EXTENT POSSIBLE WHILE STILL MAINTAINING THE GOALS OF THE PROJECT. WHILE IMPACTS TO TREES ARE UNAVOIDABLE, TREE REMOVAL WAS MINIMIZED TO THE GREATEST EXTENT PRACTICAL TO FURTHER REDUCE IMPACTS TO FOREST RESOURCES, GRADING AND RESTORATION ACTIVITIES HAVE BEEN LIMITED TO A 30-45-FOOT WIDE CORRIDOR AND 0.92 ACRES OF TREE CLEARING. THE MAJORITY OF THE PROPOSED TREE REMOVALS WILL BE USED ON-SITE AS STABILIZATION STRUCTURES. THE HEALTH AND PROJECTED LONGEVITY OF THE EXISTING TREES PROPOSED FOR REMOVAL LOCATED ALONG THE STREAM BANKS ARE CURRENTLY BEING THREATENED DUE TO THE ACTIVE UNDERMINING OF THE STREAM BANKS. SHOULD THE TREES BE LEFT IN PLACE, OR THE STREAM NOT REPAIRED, IT IS LIKELY THESE TREES WOULD FALL AND INCREASE BANK EROSION AND SEDIMENT INPUTS. THE COMMISSION WILL ALSO ASSESS THE LIMIT OF DISTURBANCE (LOD) PRIOR TO CONSTRUCTION TO DETERMINE IF ADDITIONAL TREES CAN BE SAVED. AFTER CONSTRUCTION, THÈ PROJECT AREA WILL BE REPLANTED WITH NATIVE VEGETATION, INCLUDING REE AND SHRUB SPECIES WITHIN THE RIPARIAN CORRIDOR AND HERBACEOUS PLUGS WITHIN THE FLOODPLAIN.
- 4. WOODLAND PRESERVATION AND RETENTION NOTES A.) ALL WOODLANDS DESIGNATED ON THIS PLAN FOR RETENTION OUTSIDE OF THE DESIGNATED LIMIT OF DISTURBANCE SHALL REMAIN IN A NATURAL STATE. THIS INCLUDES THE CANOPY TREES AND UNDERSTORY VEGETATION. A REVISED TREE CONSERVATION PLAN IS REQUIRED PRIOR TO CLEARING WOODLAND AREAS THAT ARE NOT SPECIFICALLY IDENTIFIED TO BE CLEARED ON THE APPROVED TCP2. B). TREE AND WOODLAND CONSERVATION METHODS SUCH AS ROOT PRUNING SHALL BE CONDUCTED AS SPECIFIED AND NOTED ON THIS PLAN. C). THE LOCATION OF ALL TEMPORARY TREE PROTECTION FENCING (TPFS) SHOWN ON THIS PLAN SHALL BE FLAGGED OR STAKED IN THE FIELD AND INSPECTED AFTER THE PRE—CONSTRUCTION MEETING. UPON APPROVAL OF THE LOCATIONS BY THE COMMISSION REPRESENTATIVE, INSTALLATION OF THE TPFS MAY BEGIN. D). ALL TEMPORARY TREE PROTECTION FENCING (TPF) AND TEMPORARY CONSTRUCTION SIGNAGE REQUIRED BY THIS PLAN SHALL BE INSTALLED PRIOR TO COMMENCEMENT OF CLEARING AND GRADING OF THE SITE AND SHALL REMAIN IN PLACE UNTIL THE COMPLETION OF THE PROJECT. FAILURE TO INSTALL AND MAINTAIN TEMPORARY OR PERMANENT TREE PROTECTIVE DEVICES IS A VIOLATION OF THIS TCP2.
- 5. GROUNDCOVER ESTABLISHMENT HE REMAINING DISTURBED AREA SHALL BE SEEDED AND STABILIZED TO ENHANCE THE HABITAT AND POLLINATOR VALUE OF THE SITE, WITH A POLLINATOR-FRIENDLY HERBACEOUS COVER MIX BE SELECTED FROM THE NRCS CONSERVATION PRACTICE STANDARD FOR CONSERVATION COVER (CODE 327), SELECTED LIST OF HERBACEOUS COVER MIXES BASED ON THE SPECIFIC CHARACTERISTICS OF THE SITE. THE MIXES AND SPECIES CONTAINED IN THE TABLE ARE FOCUSED ON HIGH DIVERSITY PLANTINGS TO SUPPORT WILDLIFE

HABITAT, WITH SPECIAL CONSIDERATION FOR POLLINATORS AND BENEFICIAL INSECTS, CONSISTENT WITH USDA

BIOLOGY TECHNICAL NOTE NO. 78, 2ND EDITION: USING 2014 FARM BILL PROGRAMS FOR POLLINATOR

6. POST-CONSTRUCTION REQUIREMENTS AND CORRECTIVE MEASURES WHEN POST CONSTRUCTION PROJECT MONITORING HAS COMPLIED WITH THE TERMS OF ALL PERMITS ISSUED BY REGULATORY AGENCIES, AND THE PROJECT HAS BEEN FOUND SUBSTANTIALLY COMPLETE, THE COUNTY WILL NOTIFY THE COMMISSION /DPR AND WILL ARRANGE FOR A FINAL MEETING AND/OR JOINT INSPECTION. THE COUNTY WILL BE SOLELY RESPONSIBLE FOR COORDINATING, DESIGNING AND

CONSERVATION, OR MOST CURRENT RECOMMENDATION FROM NRCS PRACTICE STANDARDS.

IMPLEMENTING ANY REQUIRED CORRECTIVE MEASURES.

POST DEVELOPMENT: WOODLAND AND/OR SPECIMEN, HISTORIC OR CHAMPION TREES TO REMAIN NOTES

- IF THE DEVELOPER OR BUILDER NO LONGER HAS AN INTEREST IN THE PROPERTY AND THE NEW OWNER DESIRES TO REMOVE A HAZARDOUS TREE OR PORTION THEREOF, THE NEW OWNER SHALL OBTAIN A WRITTEN STATEMENT FROM A CERTIFIED ARBORIST OR LICENSED TREE EXPERT IDENTIFYING THE HAZARDOUS CONDITION AND THE PROPOSED CORRECTIVE MEASURES PRIOR TO HAVING THE WORK CONDUCTED. AFTER PROPER DOCUMENTATION HAS BEEN COMPLETED PER THE HANDOUT "GUIDANCE FOR PRINCE GEORGE'S COUNTY PROPERTY OWNERS, PRESERVATION OF WOODLAND CONSERVATION AREAS", THE ARBORIST OR TREE EXPERT MAY THEN REMOVE THE TREE. THE STUMP SHALL BE CUT AS CLOSE TO THE GROUND AS POSSIBLE AND LEFT IN PLACE. THE REMOVAL OR GRINDING OF THE STUMPS IN THE WOODLAND CONSERVATION AREA IS NOT PERMITTED. IF A TREE OR PORTIONS THEREOF ARE IN IMMINENT DANGER OF STRIKING A STRUCTURE. PARKING AREA, OR OTHER HIGH USE AREA AND MAY RESULT IN PERSONAL INJURY OR PROPERTY DAMAGE THEN THE CERTIFICATION IS NOT REQUIRED AND THE PERMITEE SHALL TAKE CORRECTIVE ACTION IMMEDIATELY. THE CONDITION OF THE AREA SHALL BE FULLY DOCUMENTED THROUGH PHOTOGRAPHS PRIOR TO CORRECTIVE ACTION BEING TAKEN. THE PHOTOS SHALL BE SUBMITTED TO THE INSPECTOR FOR DOCUMENTATION OF THE DAMAGE. TREE WORK TO BE COMPLETED WITHIN A ROAD RIGHT—OF—WAY REQUIRES A PERMIT FROM THE MARYLAND DEPARTMENT OF NATURAL RESOURCES UNLESS THE TREE REMOVAL IS SHOWN WITHIN THE APPROVED LIMITS OF DISTURBANCE ON A TCP2. HE WORK IS REQUIRED TO BE CONDUCTED BY A LICENSED TREE EXPERT.
- THE REMOVAL OF NOXIOUS, INVASIVE, AND NON-NATIVE PLANT SPECIES FROM ANY WOODLAND PRESERVATION AREA SHALL BE DONE WITH THE USE OF HAND-HELD EQUIPMENT ONLY (PRUNERS OR A CHAIN SAW). THESE PLANTS MAY BE CUT NEAR THE GROUND AND MATERIAL LESS THAN TWO INCHES DIAMETER MAY BE REMOVED FROM THE AREA AND DISPOSED OF APPROPRIATELY. ALL MATERIAL FROM THESE NOXIOUS, INVASIVE, AND NON-NATIVE PLANTS GREATER THAN TWO (2) INCHES DIAMETER SHALL BE CUT TO ALLOW CONTACT WITH THE GROUND, THUS ENCOURAGING DECOMPOSITION.
- THE USE OF BROADCAST SPRAYING OF HERBICIDES IS NOT PERMITTED. HOWEVER, THE USE OF HERBICIDES TO DISCOURAGE RE-SPROUTING OF INVASIVE, NOXIOUS, OR NON-NATIVE PLANTS IS PERMITTED IF DONE AS AN APPLICATION OF THE CHEMICAL DIRECTLY TO THE CUT STUMP IMMEDIATELY FOLLOWING CUTTING OF PLANT TOPS. THE USE OF ANY HERBICIDE SHALL BE DONE IN ACCORDANCE WITH THE LABEL INSTRUCTIONS. D. THE USE OF CHAINSAWS IS EXTREMELY DANGEROUS AND SHOULD NOT BE CONDUCTED WITH POORLY MAINTAINED EQUIPMENT, WITHOUT SAFETY EQUIPMENT, OR BY INDIVIDUALS NOT TRAINED IN THE USE OF THIS EQUIPMENT FOR THE PRUNING AND/OR CUTTING OF TREES.

GENERAL LANDSCAPING AND MAINTENANCE NOTES:

NURSERY GROWN PLANT MATERIAL SHOULD MEET OR EXCEED THE REQUIREMENTS OF THE AMERICAN NURSERY & LANDSCAPE ASSOCIATION'S' (A.N.L.A.) LATEST EDITION OF "AMERICAN STANDARD NURSERY STOCK" (ANSI Z60.1) SPECIFICATIONS, PARTICULARLY REGÁRDING THE SIZE, GROWTH, SIZE OF THE ROOT BALL, AND DENSITY OF BRÁNCH

THE CONTRACTOR IS RESPONSIBLE FOR TESTING PROJECT SOILS. THE CONTRACTOR IS TO PROVIDE A CERTIFIED SOILS REPORT TO THE OWNER. THE CONTRACTOR SHALL VERIFY THAT THE SOILS ON SITE ARE APPROPRIATE COMPOSITION AND PH LEVELS ACCEPTABLE FOR THE PROPER GROWTH OF THE PROPOSED PLANT MATERIAL. SHOULD THE CONTRACTOR FIND POOR SOIL CONDITIONS, THE CONTRACTOR SHALL BE REQUIRED TO PROVIDE SOIL AMENDMENTS AS NECESSARY. THESE AMENDMENTS SHALL INCLUDE, BUT NOT BE LIMITED TO FERTILIZERS, LIME, AND TOPSOIL. PROPER PLANTING SOILS MUST BE VERIFIED PRIOR TO WHEN PLANTING MATERIALS ARE INSTALLED.

- THE CONTRACTOR SHALL FURNISH PLANT MATERIALS IN SIZES AND QUANTITIES SPECIFIED IN THE PLANT SCHEDULES. ALL PLANTING MATERIAL SHALL BE SOURCED FROM WITHIN 100 MILES OF THE SITE.
- 3. NO SUBSTITUTIONS SHALL BE MADE WITHOUT THE WRITTEN CONSENT OF THE OWNER AND/OR LANDSCAPE ARCHITECT. PLANT MATERIAL TRANSPORT, APPROVAL, & STORAGE -
- 1. PLANT MATERIAL SHALL BE PROTECTED TO PREVENT SUN SCALD, DESICCATION, AND STRUCTURAL DAMAGE DURING TRANSPORT TO THE SITE. ROOT STOCK OF THE PLANT MATERIAL SHALL BE KEPT MOIST DURING TRANSPORT FROM THE SOURCE TO THE JOB SITE AND UNTIL PLANTED.
- PLANT MATERIAL SHALL BE INSPECTED TO BE FREE OF DISEASE, DAMAGE, INSECT INFESTATION, AND VIGOR UPON DELIVERY TO THE SITE. ALL PLANTS SHOULD BE HEALTHY AND WELL STRUCTURED. NO HEELED-COLD STORAGE OR COLLECTED STOCK WILL BE ACCEPTED. PLANTS IN POOR CONDITION SHALL BE REJECTED, REMOVED FROM THE SITE AND
- 3. THE CONTRACTOR IS REQUIRED TO OBTAIN CLEAN FRESH WATER FOR USE DURING PLANTING OPERATIONS AND THE SUBSEQUENT MAINTENANCE PERIOD.
- 1. THE SITE AND AREAS IMMEDIATELY ABUTTING (WITHIN 25' OF) THE LOD SHALL BE TREATED FOR INVASIVE SPECIES PRIOR TO THE START OF CONSTRUCTION.
- 2. TREE PROTECTION FENCING DETAIL CAN BE FOUND ON E&S NOTES AND DETAILS.
- 3. ALL TREE PROTECTION MEASURES MUST BE IN PLACE AT THE TIME OF THE SEDIMENT & EROSION CONTROL INSPECTION, PRIOR TO THE COMMENCEMENT OF DEMOLITION, SITE CLEARING, GRADING, OR CONSTRUCTION. TREE PROTECTION DEVICES SHALL BE MAINTAINED FOR THE DURATION OF CONSTRUCTION. NO EQUIPMENT, TRUCKS, MATERIALS, OR DEBRIS MAY BE STORED WITHIN THE TREE PROTECTION AREAS DURING THE ENTIRE CONSTRUCTION PROJECT
- ALL TREES TO BE REMOVED MUST BE REMOVED IN A MANNER THAT WILL NOT DAMAGE THE REMAINING TREES. THE CONTRACTOR SHALL DISPOSE OF STUMPS AND MAJOR ROOTS OF ALL PLANTS TO BE REMOVED. ANY DEPRESSIONS CAUSED BY REMOVAL OPERATIONS SHALL BE REFILLED WITH FERTILE, FRIABLE, SOIL PLACED AND COMPACTED SO AS TO REESTABLISH PROPER GRADE FOR NEW PLANTING AND/OR LAWN AREAS.
- 5. ANY TREES THAT ARE TO REMAIN THAT ARE DAMAGED DURING THE CLEARING OPERATION MUST BE REPAIRED OR REMOVED AND REPLACED IN AN APPROVED MANNER BY AN MDLTE/ISA CERTIFIED ARBORIST PRINCE GEORGE'S COUNTY OR A M-NCPCC REPRESENTATIVE AS SOON AS FINAL CLEARING HAS BEEN COMPLETED.
- ROOT PRUNING MAY BE NECESSARY WHERE THE CRITICAL ROOT ZONE IS IMPACTED, AS DETERMINED BY THE PLAN PREPARER OR AN MDLTE/ISA CERTIFIED ARBORIST. PRUNING SHALL BE ALONG THE LOD ADJACENT TO TREE PROTECTION FENCING. A CERTIFIED ARBORIST SHALL SUPERVISE OR CONDUCT ROOT PRUNING.
- REFER TO THE MDSHA STANDARDS AND SPECIFICATIONS SECTION 710.03.01 PLANTING SEASONS TABLE FOR ACCEPTABLE PLANTING PERIOD. PLANTING SHALL NOT BE COMPLETED IN SUB-FREEZING TEMPERATURES; WHEN THE GROUND IS FROZEN; WHEN WEATHER CONDITIONS WILL ADVERSELY AFFECT PLANT MATERIALS; OR WHEN THE SOIL IS TOO WET OR OTHERWISE IN A CONDITION NOT ACCEPTABLE FOR PLANTING.
- MOW PLANTING AREA CLOSE TO THE GROUND ONE WEEK (OR LESS) PRIOR TO CONTAINER PLANTING DATE. 9. SOIL CONDITIONS MUST BE TESTED, VERIFIED, AND ADJUSTED BY THE LANDSCAPE CONTRACTOR TO INSURE THAT APPROPRIATE SOILS COMPOSITION AND PH LEVELS ARE SUITABLE FOR PLANT MATERIALS SPECIFIED FOR THAT SPECIFIC
- 10. PREPARE PLANTING PITS PER DETAILS AS SHOWN MDSHA STANDARDS AND SPECIFICATIONS SECTION 710.03.04.
- INSTALL PLANT MATERIALS PER MDSHA STANDARDS AND SPECIFICATIONS 710.03.09.
- 12. UPON COMPLETION OF ALL LANDSCAPING, AN ACCEPTANCE OF THE WORK SHALL BE HELD. THE CONTRACTOR SHALL NOTIFY THE LANDSCAPE ARCHITECT OF THE OWNER FOR SCHEDULING OF THE INSPECTION AT LEAST SEVEN (7) DAYS PRIOR
- 13. AFTER INSTALLATION OF PLANTS, THE CONTRACTOR SHALL MONITOR THE SOIL MOISTURE AND WATER NEEDS OF PLANTS AND SEED AS NECESSARY TO ENSURE SURVIVABILITY. WATERING PLANTING PITS AND SEEDED AREAS SHOULD OCCUR AS SPECIFIED IN MDSHA STANDARDS AND SPECIFICATIONS SECTION 710.03.04(C).

UPON COMPLETION OF INSTALLATION. THE PLANTING AREA IS TO BE MAINTAINED FOR A 2 YEAR PERIOD. AN 85% SURVIVAL RATE MUST BE ACHIEVED FROM THE DATE OF ACCEPTANCE TO THE TERMINATION OF THE MAINTENANCE PERIOD.

- a. ANY PLANT MATERIAL SHOWING SIGNS OF DISTRESS ARE TO BE REPLACED IMMEDIATELY BY THE CONTRACTOR.
- NATIVE VOLUNTEER SEEDLINGS SHALL BE REMOVED ONLY IF THEY ARE ADVERSELY IMPACTING THE GROWTH OF THE PLANTED MATERIAL. NON-NATIVE AND INVASIVE SPECIES ARE TO BE TREATED WITHIN THE ENTIRE PLANTING AREA THROUGH SELECTED AND APPROVED MEANS.
- ALL MAN-MADE MATERIALS SHALL BE REMOVED FROM THE SITE WHICH WOULD IMPACT THE ESTABLISHMENT OF THE
- THOROUGHLY WATER PLANTED MATERIAL ONCE WEEKLY OR AS NEEDED DURING THE GROWING SEASON.
- PLANTED MATERIAL IS TO BE MONITORED FOR SIGNS OF DAMAGE AND APPROPRIATE ACTIONS SHALL BE TAKEN TO PREVENT FURTHER DAMAGE. THIS MAY INCLUDE, BUT NOT BE LIMITED TO, THE FOLLOWING: PEST DAMAGE OR INFESTATION, DISEASE OR BROWSING; ANY DEAD OR DECIMATED MATERIAL SHALL BE REPLACED WITH THE IDENTICAL SPECIES OR AN APPROVED REPLACEMENT.
- f. AT THE END OF THE 2 YEAR MAINTENANCE PERIOD, THE SITE SHALL BE INSPECTED FOR THE 85% SURVIVAL RATE AS REQUIRED BY PRINCE GEORGE'S COUNTY AND M-NCPPC.

5 of 6

PROPERTY OWNERS AWARENESS CERTIFICATE

I/We M-NCPPC, DPR hereby acknowledge that we are aware of this Type 2 Tree Conservation Plan (TCP2) and that we understand the requirements as set forth in this TCP2. Matthew Tippett Owner's Representative

Owner or Owner's Representative 2/14/2025

PROPERTY OWNERS AWARENESS CERTIFICATE

I/We CREENAUGH + CLEMENT THOMAS hereby acknowledge that we are aware of this Type 2 Tree Conservation Plan (TCP2) and that we understand the requirements as set forth in this TCP2.

C.n Owner or Owner's Representative 2 19 25

PROPERTY OWNERS AWARENESS CERTIFICATE

hereby acknowledge that we are aware of this Type 2 Tree Conservation Plan (TCP2) and that we understand the requirements as set forth in this TCP2.

anthon SHAGOLA Owner of Owner's Representative

THIS PLAN WAS PREPARED BY: DANIEL YEAGER, MD DNR QUALIFIED PROFESSIONAL 2/15/2025 DANIEL YEAGER CENTURY ENGINEERING, LLC, A KLEINFELDER COMPANY 10710 GILROY RD., HUNT VALLEY, MD 21031 443-689-2670 / DYEAGER@KLEINFELDER.COM

> ENGINEERING A KLEINFELDER COMPANY

10710 GILROY ROAD, HUNT VALLEY, MD 21031 PHONE: 443-589-2400

TYPE 2 TREE CONSERVATION (TCP2) PLAN APPROVAL BLOCK

		Environ PE 2 TREE COM	mental Planning	PLAN APPROVAL	
	Approved by	Date	DRD#	Reason for Revision	
)				N/A	
		19		2	
le,					
;					

CAPITOL PROJECTS SECTION

LA DOVA WAY PHASE II OUTFALL RESTORATION PRINCE GEORGE'S COUNTY, MARYLAND

TREE CONSERVATION PLAN 2 **NOTES**

DELINEATED RESOURCES

RESOURCE TYPE	RESOURCE NAME	CLASSIFICATION	AREA SF/AC	LENGTH (LF)
Waterway	S001	R4SB3/4 / R3UB1/2	6,513 / 0.15	820
Wetland	Wet 1*	PFO1E	0.00	N/A
Wetland	Wet 2*	PFO1E	0.00	N/A

*System located outside of the Limits of Disturbance (LOD)

TABLE B-1. GENERAL INFORMATION TABLE

LAYER CATEGORY	LAYER NAME	VALUE
Zone	Zoning (Zone)	RSF-95 / R-O-S
Zone	Aviation Policy Area (APA)	N/A
Administrative	Tax Grid (TMG)	52-E3, 52-E4
Administrative	WSSC Grid (Sheet 20)	205NE08
Administrative	Planning Area (Plan Area)	3-73 Largo-Lottsford
Administrative	Election District (ED)	20
Administrative	Councilmanic District (CD)	5
Administrative	General Plan 2002 Tier (Tier)	Developing
Administrative	General Plan Growth Policy (2035)	Established Communities
Administrative	Police District	II
·		

SPECIMEN TREES (≥30")

NUMBER	SPECIES	DBH	CONDITION	NOTES	DISPOSITION	PROTECTION TYPE
ST-1	White Oak (<i>Quercus alba</i>)	30	Poor	Bark rot and large cavity. Located on bank.	To Be Removed	-
ST-2	White Oak (Quercus alba)	35.4	Fair	Large dead wood	To Remain	Tree Protection Planking
ST-3	Tuliptree (Liriodendron tulipifera)	41	Poor	Large cavity. Located on bank.	To Be Removed	-
ST-4	Tuliptree (Liriodendron tulipifera)	32.3	Fair	Bark rot	To Be Removed	-
ST-5	White Oak (<i>Quercus alba</i>)	48.3	Fair	Vine cover and bark rot. Located on bank.	To Be Removed	-
ST-6	Willow Oak (Quercus phellos)	31.7	Poor	Large dead wood. Located on bank.	To Be Removed	-
ST-7	Pin Oak (<i>Quercus palustris</i>)	32	Poor	Large dead wood and vines. Located on bank.	To Remain	Tree Protection Planking
ST-8	American Beech (Fagus grandifolia)	31.2	Fair	Located on bank.	To Be Removed	-

Note: This plan is approved in accordance with the following variance from the strict requirements of Subtitle 25 approved by the Planning Director on 10/15/2024: The removal of six (6) specimen trees (Section 25-122(b)(1)(G)), labeled as ST-1, ST-3, ST-4, ST-5, ST-6, and ST-8.

Riparian Forest & Steep Slopes Plantings (40,336 SF / 0.93 AC)

Species	Common Name	Layer	Size	Туре	Spacing	Quantity	Bareroot Equivalent
Acer rubrum	Red maple	Canopy tree	6'-8' Height	#7 Container	15'-17' O.C.	26	91
Celtis occidentalis	Hackberry	Canopy tree	6'-8' Height	#7 Container	15'-17' O.C.	26	91
Quercus palustris	Pin oak	Canopy tree	6'-8' Height	#7 Container	15'-17' O.C.	26	91
Liriodendron tulipifera	Tuliptree	Canopy tree	6'-8' Height	#7 Container	15'-17' O.C.	26	91
Nyssa sylvatica	Blackgum	Canopy tree	6'-8' Height	#7 Container	15'-17' O.C.	26	91
					Total:	130	455
Carpinus caroliniana	American hornbeam	Understory tree	5' Height	#5 Container	14'-16' O.C.	12	42
Magnolia virginiana*	Sweetbay magnolia	Understory tree	4' Height	#7 Container	14'-16' O.C.	12	42
Juniperus virginiana	Eastern red cedar	Understory tree	4' Height	#7 Container	14'-16' O.C.	12	42
					Totali	26	126

Note: Assume 100% canopy and 20% understory coverage.

Required for mitigation: 545 bareroot seedlings or 155 #5 or #7 container grown trees.

Concentrate Juniperus virginiana in areas of steep slopes.

Floodplain Forest-Tree Plantings (5,157 SF / 0.12 AC)

· · · · · · · · · · · · · · · · · · ·	- · · · · · · · · · · · · · · · · · · ·	, , , , , , , , , , , , , , , , , , , ,					
Species	Common Name	Layer	Size	Туре	Spacing	Quantity	Bareroot Equivalent
Platanus occidentalis	American sycamore	Canopy Tree	6'-8' Height	#7 Container	14'-16' O.C.	5	17
Liquidambar styraciflua	Sweetgum	Canopy Tree	6'-8' Height	#7 Container	14'-16' O.C.	5	17
Betula nigra*	River birch	Canopy Tree	6'-8' Height	#7 Container	14'-16' O.C.	5	17
Quercus phellos	Willow oak	Canopy Tree	6'-8' Height	#7 Container	14'-16' O.C.	5	17
Quercus bicolor	Swamp white oak	Canopy Tree	6'-8' Height	#7 Container	14'-16' O.C.	5	17
					Total:	25	85

Note: Assume 100% canopy coverage.

Required for mitigation: 83 bareroot seedlings or 24 #5 or #7 container grown trees.

*=multi-stem form

*=multi-stem form

Specimen Tree Replacement Plantings

-p							
Species	Common Name	Layer	Size	Туре	Spacing	Quantity	DBH Mitigation
Acer rubrum	Red maple	Specimen Tree	2" Caliper	B&B	As Shown	7	14
Liriodendron tulipifera	Tuliptree	Specimen Tree	2" Caliper	B&B	As Shown	7	14
Quercus alba	White oak	Specimen Tree	2" Caliper	B&B	As Shown	7	14
Celtis occidentalis	Hackberry	Specimen Tree	2" Caliper	B&B	As Shown	7	14
_	•	_	_		Total	20	Γ.6

Note: Required for mitigation: 54" DBH replacement or 27 2" trees.

Woodland Conservation Worksheet for Governmental and Linear Projects in Prince George's County

		CB-20-2024 (Effec	ctive July 1, 20	24)	,			
	SECTION 1-Establishing Site Inf	ormation						
1	Property Description or Name:	LADOVA WAY PHASE 2	2 OUTFALL RE	STORATION	PROJECT			
2	Project Location;	SPRINGDALE, MARYLA	SPRINGDALE, MARYLAND					
3	TCP2 Number:	TCP2-037-2024	TCP2-037-2024					
4	NRI Number:	NRI-157-2023			Revision #	0		
5	Current Zone(s)		F	RSF-95 / R-O-	S			
6	Located in a Priority Funding Area (PFA)?		Υ	(Y/N)			
7	Gross Tract:	,		1.78	acres			
8	Project Area/Limits:			1.78	acres			
	SECTION 2-Determining Require	ements				1		
9	Existing Woodland in Project Limits			0.92	or	51.69%		
_	Woodland Cleared in Project Limits			0.92	j - [31.3370		
	Total area of woodland cleared (sul			0.92				
	Off-Site Woodland Conservation pr			0.00				
	Woodland Conservation Require				acres			
	·							
	SECTION 3- Meeting the Requir	ements						
15	On-site Woodland Preservation			0.00				
16	On-site Afforestation /Reforestation	1		1.04	Bond amount:	\$ 13,590.72		
17	On-site Natural Regeneration			0.00				
18	Specimen/Historic Tree Credit (CR	Z area *1.0)		0.00				
19	Off-site WC in preservation pro	vided on this property		0.00				
20	Off-site WC in afforestation provide	ed on this property		0.00				
21	Forest Enhancement Credits (Area	*0.50)	0.00	0.00				
22	On-site Landscape Credit (T-O-C	only)	T-O-C only	0.00				
23	Street Tree Credit (Existing or 10-y	ear canopy coverage)	T-O-C only	0.00				
24	Prior Credit for Woodland Conserva	ation provided off-site		0.00				
25	Current Credit for Woodland Conse	ervation provided off-site		0.00	_			
26	Area provided in Fee-in-lieu			0.00	Fee amount:	\$0.00		
28	Woodland Conservation Provide	ed		1.04	acres			
29	Regulated Stream Buffer (RSB)	Afforestation Requiremen	nt					
	Unforested Regulated Stream Buffe	•				0.00		
31	Has the applicant demonstrated that	at full buffer afforestation ca	nnot be provide	d? (SOJ requi	red)	Υ		
-	A .I'		•		•	0.00		

33 Adjusted RSB Afforestation Requirement 34 Does the on-site afforestation satisfy the Adjusted RSB afforestation requirement? 2/12/2025 34 Prepared by:

32 Adjustment granted to RSB afforestation requirements


35 Qualifications

[1]Table B-1. Natural Resources Inventory Statistics Table Site or Project Statistics Gross tract or project area (LOD) Existing 100-year floodplain Net tract or project area Existing woodland [2] in net tract or project area Existing woodland in the floodplain Existing woodland ² total Delineated Primary Management Area (PMA) Primary Buffer (CBCA only) Secondary Buffer (CBCA only) Regulated Stream Buffers in Transit-Oriented Centers (T-O-C) 3 Regulated Streams (linear feet of centerline) Regulated Stream Buffer (75-feet-wide) Unforested Regulated Stream Buffer Regulated Stream Buffers not in Transit-Oriented Centers (T-O-C) 3 Regulated Streams (linear feet of centerline) Regulated Stream Buffer (100-feet-wide) Unforested Regulated Stream Buffer Effective: July 1, 2024 CB-20-2024 and CB-22-2024

- 1. Figures are to be provided in acres rounded to the nearest 1/100th unless otherwise indicated
- 2. For woodland within the CBCA, this also applies to developed woodland
- 3. Acreage of on-site woodland up to 100 feet measured from the stream centerline or
- from the top of bank on both sides of all regulated streams

PROPERTY OWNERS AWARENESS CERTIFICATE Anthony Stafford

are aware of this Type 2 Tree Conservation Plan (TCP2) and that we understand the requirements as set forth in this TCP2.



PROPERTY OWNERS AWARENESS CERTIFICATE

> Wrap with 10 gauge wire, 24" O.C. Staple wire to each 2"x4"

—Board from first high branch to

I/We M-NCPPC, DPR hereby acknowledge that we are aware of this Type 2 Tree Conservation Plan (TCP2) and that we understand the requirements as set forth in this TCP2. Matthew Typpett Owner's Representative

Owner or Owner's Representative 2/14/2025

BLAZE ORANGE PLASTIC MESH

2. RETENTION AREA WILL BE SET AS PART OF THE REVIEW PROCESS.

6. DEVICE SHOULD BE MAINTAINED THROUGHOUT CONSTRUCTION.

Protective planking shall be erected prior to clearing, grading or construction begins. Protective measures shall remain in place for

TREE PROTECTION PLANKING (TPP)

3. BOUNDARIES OF RETENTION AREA SHOULD BE STAKED AND FLAGGED

TREE PROTECTION FENCING

ANCHOR POSTS SHOULD BE

NOTES:

2"x4" slats spaced 3"-5"

apart around circumference

1. FOREST PROTECTION DEVICE ONLY.


PRIOR TO INSTALLING DEVICE. 4. ROOT DAMAGE SHOULD BE AVOIDED. 5. PROTECTIVE SIGNAGE MAY ALSO BE USED.


HIGHLY VISIBLE —— FLAGGING

PROPERTY OWNERS AWARENESS CERTIFICATE

I/We <u>CREENAU GH + CLEMENT THOMAS</u> hereby acknowledge that we are aware of this Type 2 Tree Conservation Plan (TCP2) and that we understand the requirements as set forth in this TCP2.

C.n Owner or Owner's Representative 2 19 25 Date





DANIEL YEAGER , MD DNR QUALIFIED PROFESSIONAL

6 of 6

THIS PLAN WAS PREPARED BY:

CENTURY ENGINEERING, LLC, A KLEINFELDER COMPANY 10710 GILROY RD., HUNT VALLEY, MD 21031 443-689-2670 / DYEAGER@KLEINFELDER.COM



2/15/2025

10710 GILROY ROAD, HUNT VALLEY, MD 21031 PHONE: 443-589-2400

TYPE 2 TREE CONSERVATION (TCP2) PLAN APPROVAL BLOCK

Prince George's County Planning Department, M-NCPPC **Environmental Planning Section** TYPE 2 TREE CONSERVATION PLAN APPROVAL TCP2-037-2024 DRD# Reason for Revision Approved by

DEPARTMENT OF THE ENVIRONMENT

