## TYPE II TREE CONSERVATION PLAN CAPITAL COURT

13th ELECTION DISTRICT - KENT PRINCE GEORGE'S COUNTY, MARYLAND



<u> </u>	General Information Table	eva ee oode teregeel
Layer Category	Layer Name	Value
Zone	Zoning (Zone)	<b>C</b> -O
Zone	Aviation Policy Area (APA)	NA
Administrative	Tax Grid (TMG)	67-E4
Administrative	WSSC Grid (Sheet 20)	210NE08 & 09
Administrative	Policy Analysis Zone (PAZ)	255D
Administrative	Planning Area (Plan Area)	Largo-Lottsford
Administrative	Election District (ED)	13
Administrative	Councilmanic District (CD)	6
Administrative	General Plan 2002 Tier (Tier)	Developing
Administrative	Traffic Analysis Zone (COG) (TAZ-COG)	1098
Administrative	PG Traffic Analysis Zone (TAZ-PG)	2451

No.	Scientific Name	Common Name	Dbh (Inches)	Condition Rating	Disposition
ST-1	Quercus prinus	Chestnut Oak	37	Good	Remove
ST-2	Acer rubrum	Red Maple	35	Good	Save
ST-6	Carya sp.	Hickory sp. Snag tion 25-122(b)(1)(G) was	30	Dead	Remove

NOTE: FINAL LOT SIZES AND DIMENSIONS TO BE DETERMINED AT SITE PLAN.

NOTE: ARCHITECTURAL FOOTPRINTS ARE SHOWN FOR ILLUSTRATIVE PURPOSES ONLY. FINAL ARCHITECTURES AND BUILDING HEIGHT SHALL BE DETERMINED AT BUILDING PERMIT.

NOTE: UTILITIES SHOWN ARE FOR INFORMATIONAL PURPOSES AND ARE SUBJECT TO CHANGE AT FINAL ENGINEERING.

REVISION	DATE	REVISION	DATE	REVISION	DATE	Owner/Developer:
						BODIEM REGERENDEN FERNONEN DES
						GALAXY NC LLC
						448 VIKING DRIVE, SUITE 2:
						VIRGINIA BEACH, VA 23452
					- 1	
TE IN THE WORLD STREET	7 3		=			PHONE: 301-502-0956
Merina Law part Law Law 1981						CONTACT: SEAN BRUCE

## CAPITAL COURT

PARCEL A, REP210@66

L.36985 F.435

ELECTION DISTRICT No. 13

UPPER MARLBORO, PRINCE GEORGE'S COUNTY, MARYLAND

RODGERS
CONSULTING

19847 Century Boulevard, Suite 200, Germantown, Maryland 20874
Ph: 301.948.4700 Fx: 301.948.6256 www.rodgers.com

Property Owners Awareness Certificate

I/we Fram Discrete hereby acknowledge that we are aware of this Type 2
Tree Conservation Plan (TCP2) and we understand the requirements set forth in this TCP2.

Capital Court MD, LLC

03 Mus Souder 6/11/2019 DSP#17049

00 K. Finch

01 T. Burke

02 T. Burke

TCPII-159-04

Approved by Date DRD # Reason for Revision

8/9/2005 DSP#04046 N/A

Property Redeveloped

Washington Gas Line

TYPE 2
TREE CONSERVATION PLAN

by the Planning Board, its designee

PROJECT NAME: CAPITAL COURT MULTIFAMILY

PROJECT NUMBER: DSP-17049/DDS-650/DPLS-460

or Conditions of Approval see Site Plan Cover Sheet or Approval Sheet Revision numbers must be included in the Project Number

N: \MD-Prince Georges\100 Capital Ct\autocad\Plot Plans\Environmental\TCP 2\TCP-2.dwa


or the District Council.


M-NCPPC

**APPROVAL** 

SCALE: 1" = 100' JOB No. 1209A1 DATE: APR. 2017

SHEET No.





"FOR LOCATION OF UTILITIES CALL 8-1-1 or 1-800-257-7777 OR LOG ON TO www.call811.com or http://www.missutility.net 48 HOURS IN ADVANCE OF ANY WORK IN THIS VICINITY" The excavator must notify all public utility companies with underground facilities in the area of proposed excavation and have those facilities located by the utility companies prior to commencing excavation. The excavator is responsible for compliance with requirements of Chapter 36A of the Montgomery County Code.

NOTE: THE REVISIONS FOR PARCEL 1 WERE PREPARED BY VIKA MARYLAND, LLC. ALL OTHER PLAN ELEMENTS REMAIN AS DESIGNED BY RODGERS CONSULTING. CERTIFICATIONS ON THIS PLAN APPLY STRICTLY TO 17049 REVISIONS. SEE SUBSEQUENT AMENDMENTS FOR PRIOR CERTIFICATIONS.

Prince George's County Planning Department, M-NCPPC **Environmental Planning Section** TYPE 2 TREE CONSERVATION PLAN APPROVAL TCPII-159-04

	Approved by	Date	DRD#	Reason for Revision
)	K. Finch	8/9/2005	DSP#04046	N/A
	T. Burke	10/6/2017	DSP#16041	Property Redeveloped
	T. Burke	11/30/2018	N/A	Washington Gas Line
	Que & Sonder	6/11/2019	DSP#17049	Property Redeveloped

QR label certifies that meets conditions of the by the Planning Board				
PROJECT NAME:	CAPITAL COU	RT MULTIFAMI		
PROJECT NUMBER:	DSP-17049/D	DS-650		

**DESIGNED BY:** DATE ISSUED: 12/27/18 MILY DSP-17049/DDS-650 For Conditions of Approval see Site Plan Cover Sheet or Approval Sheet Revision numbers must be included in the Project Number SHEET NO. 2 OF 7

CAPITAL

COURT

**MULTIFAMILY** 

13TH ELECTION DISTRICT PRINCE GEORGE'S COUNTY,

WSSC GRID: 201NE09

TREE

CONSERVATION

PLAN 2

VIKA MARYLAND, LLC
20251 CENTURY BOULEVARD SUITE #400
GERMANTOWN, MARYLAND 20874
PHONE: (301) 916-4100
FAX: (301) 916-2262
GERMANTOWN, MD. TYSONS, VA.

The NRP Holdings, LLC 200 CONCORD PLAZA DRIVE

SAN ANTONIO, TX 78216

**DESIGN CONSULTANTS** 

PLANNER, CIVIL ENGINEER
VIKA MARYLAND, LLC
20251 CENTURY BOULEVARD
SUITE 400

GERMANTOWN MD, 20874 301.916.4100

LANDSCAPE ARCHITECT URBAN LTD. 4200-D TECHNOLOGY COURT CHANTILLY VA, 20151 703.642.2306 KEVIN TANKERSLEY

ARCHITECT
DWELL DESIGN STUDIO, LLC
8200 GREENSBORO DRIVE

DON MITCHELL, PE


SUITE 650 MCLEAN VA, 22102 571.253.6950 DON FLOOR III


ATTORNEY
McNAMEE HOSEA


6411 IVY LANE, SUITE 200 GREENBELT, MD 20770 301.441.2420 SUZANNE NICKLE


PREPARED FOR:

SUITE 200









This plan is submitted to fulfill the woodland conservation requirements for DSP # 16041. If DSP # 16041 expires, then this TCP2 also expires and is no longer valid. 2. Cutting or clearing of woodland not in conformance with this plan or without the expressed written

consent of the Planning Director or designee shall be subject to a \$9.00 per square foot mitigation fee. 3. A pre-construction meeting is required prior to the issuance of grading permits. The Department of Public Works and Transportation or the Department of Environmental Resources, as appropriate, shall be contacted prior to the start of any work on the site to conduct a pre-construction meeting where

implementation of woodland conservation measures shown on this plan will be discussed in detail. . The developer or builder of the lots or parcels shown on this plan shall notify future buyers of any woodland conservation areas through the provision of a copy of this plan at time of contract signing.

Future property owners are also subject to this requirement. 5. The owners of the property subject to this tree conservation plan are solely responsible for conformance to the requirements contained herein.

6. The property is within the Environmental Strategy Area Two (formerly the Developing Tier) of the 4. Plant Handling: the quantity of seedlings taken to the field shall not exceed the quantity that can be Regulated Environmental Protection Areas Map, as designated by Plan Prince George's 2035 Approved General Plan and is zoned C-O. Commercial Office.

7. The site is not adjacent to a roadway designated as scenic, historic, a parkway or a scenic byway. 8. The property is adjacent to Central Avenue and which is classified as an expressway and Harry Truman Drive which is classified as a arterial roadway.

9. This plan is not grandfathered under CB-27-2010, Section 25-117 (g).

10. Woodlands preserved, planted or regenerated in fulfillment of woodland conservation requirements on-site have been placed in a woodland and wildlife habitat conservation easement recorded in the Prince George's County Land Records at Liber \_\_\_\_folio\_\_\_. Revisions to this TCP2 may require a revision to the recorded easement.

Tree Preservation and Retention Notes

I. All woodlands designated on this plan for preservation are the responsibility of the property owner. The woodland areas shall remain in a natural state. This includes the canopy trees and understory vegetation. A revised tree conservation plan is required prior to clearing woodland areas that are not specifically identified to be cleared on the approved TCP2.

2. Tree and woodland conservation methods such as root pruning shall be conducted as noted on this

3. The location of all temporary tree protection fencing (TPFs) shown on this plan shall be flagged or staked in the field prior to the pre-construction meeting. Upon approval of the locations by the county inspector, installation of the TPFs may begin. 4. All temporary tree protection fencing required by this plan shall be installed prior to commencement of

clearing and grading of the site and shall remain in place until the bond is released for the project. Failure to install and maintain temporary or permanent tree protective devices is a violation of this TCP2. 9. Soil Improvement Measures: the soil shall then be improved according to the recommendations made 5. Woodland preservation areas shall be posted with signage as shown on the plans at the same time as the temporary TPF installation. These signs must remain in perpetuity.

Removal of Hazardous Trees or Limbs by Developers or Builders

6. The developer and/or builder is responsible for the complete preservation of all forested areas shown on 11. Planting method: Consult the Planting Detail(s) shown on this plan. the approved plan to remain undisturbed. Only trees or parts thereof designated by the county as dead, 12. Mulching: Apply two-inch thick layer of woodchip or shredded hardwood mulch (as noted) to each dying, or hazardous may be removed.

7. A tree is considered hazardous if a condition is present which leads a Certified Arborist or Licensed Tree Expert to believe that the tree or a portion of the tree has a potential to fall and strike a structure, parking area, or other high use area and result in personal injury or property damage.

14. Mowing: No mowing shall be allowed in any planting area. 8. During the initial stages of clearing and grading, if hazardous trees are present, or trees are present that 15. Survival Check for Bond Release: The seedling planting is to be checked at the end of each year for are not hazardous but are leaning into the disturbed area, the permitee shall remove said trees using a chain saw. Corrective measures requiring the removal of the hazardous tree or portions thereof shall require authorization by the county inspector. Only after approval by the inspector may the tree be cut by chainsaw to near the existing ground

9. The stump shall not be removed or covered with soil, mulch or other materials that would inhibit sprouting.

10. If a tree or trees become hazardous prior to bond release for the project, due to storm events or other situations not resulting from an action by the permitee, prior to removal, a Certified Arborist or a Licensed Tree Expert must certify that the tree or the portion of the tree in question has a potential to fall Year 1: and strike a structure, parking area, or other high use area and may result in personal injury or property damage. If a tree or portions thereof are in imminent danger of striking a structure, parking area, or other high use area and may result in personal injury or property damage then the certification is not required and the permitee shall take corrective action immediately. The condition of the area shall be fully documented through photographs prior to corrective action being taken. The photos shall be submitted to the inspector for documentation of the damage.

11. If corrective pruning may alleviate a hazardous condition, the Certified Arborist or a Licensed Tree Expert may proceed without further authorization. The pruning must be done in accordance with the latest edition of the appropriate ANSI A-300 Pruning Standards. The condition of the area shall be fully documented through photographs prior to corrective action being taken. The photos shall be submitted to the inspector for documentation of the damage. 1. Survival Check: Check planted stock against plant list (or as-built) by walking the site and taking 12. Debris from the tree removal or pruning that occurs within 35 feet of the woodland edge may be

removed and properly disposed of by recycling, chipping or other acceptable methods. All debris that is more than 35 feet from the woodland edge shall be cut up to allow contact with the ground, thus encouraging decomposition. The smaller materials shall be placed into brush piles that will serve as 2. Reinforcement Planting: Replace dead or missing plants in sufficient quantity to bring the total number

13. Tree work to be completed within a road right-of-way requires a permit from the Maryland Department of Natural Resources unless the tree removal is shown within the approved limits of disturbance on a TCP2. The work is required to be conducted by a Licensed Tree Expert.

14. Work on this project will be initiated in several phases. All temporary TPFs required for a given phase shall be installed prior to any disturbance within that phase of work.

Afforestation and Reforestation Notes

NOTE: FINAL LOT SIZES AND DIMENSIONS TO BE

NOTE: ARCHITECTURAL FOOTPRINTS ARE SHOWN FOR

NOTE: UTILITIES SHOWN ARE FOR INFORMATIONAL PURPOSES AND ARE SUBJECT TO CHANGE AT FINAL

ILLUSTRATIVE PURPOSES ONLY. FINAL ARCHITECTURES. AND BUILDING HEIGHT SHALL BE DETERMINED AT

DETERMINED AT SITE PLAN.

BUILDING PERMIT

1. All afforestation and reforestation bonds, based on square footage, shall be posted with the County prior 1. Prior to the issuance of the first permit for the development shown on this TCP2, all off site woodland to the issuance of any permits. These bonds will be retained as surety until all required activities have been satisfied or the required timeframe for maintenance has passed, whichever is longer.

2. The planting of afforestation or reforestation areas shall be completed prior to the issuance of the first building permit. (This standard note may be modified as necessary to address which building permits are adjacent to the proposed planting area.) Seedling planting is to occur from November through May only. No planting shall be done while ground is frozen. Planting with larger caliper stock or containerized Post Development Notes stock may be done at any time provided a detailed maintenance schedule is provided.

3. If planting cannot occur due to planting conditions, the developer or property owner shall install the fencing and signage in accordance with the approved Type 2 Tree Conservation Plan. Planting shall then be accomplished during the next planting season. If planting is delayed beyond the transfer of the property title to the homeowner, the developer or builder shall obtain a signed statement from the purchaser indicating that they understand that the reforestation area is located on their property and that reforestation will occur during the next planting season. A copy of that document shall be presented to the Grading Inspector and the county.

4. Reforestation areas shall not be mowed. The management of competing vegetation around individual trees and the removal of noxious, invasive, and non-native vegetation within the reforestation areas is

5. All required temporary tree protection fencing shall be installed prior to the clearing and grading of the site and shall remain in place until the permanent tree protection fencing is installed with the required planting. The temporary fencing is not required to be installed if the permanent fencing is installed prior 2. Tree work to be completed within a road right-of-way requires a permit from the Maryland Department of to clearing and grading of the site. Failure to install and maintain temporary or permanent tree protective fencing is a violation of this TCP2.

6. Afforestation/reforestation areas shall be posted with notification signage, as shown on the plans, at the 3. The removal of noxious, invasive, and non-native plant species from any woodland preservation area same time as the permanent protection fencing installation. These signs shall remain in perpetuity. 7. The county inspector shall be notified prior to soil preparation or initiation of any tree planting on this

8. At time of issuance of the first permit, the following information shall be submitted to the M-NCPPC Planning Department regarding the contractor responsible for implementation of this plan: contractor name; business name (if different); address; and phone number. Results of annual survival checks for each of the required four years after tree planting shall be reported to the M-NCPPC, Planning

9. Failure to establish the afforestation or reforestation within the prescribed time frame will result in the forfeiture of the reforestation bond and/or a violation of this plan including the associated \$9.00 per square foot penalty unless the county inspector approves a written extension

4"x4" PRESSURE TREATED POST WOODLAND KESERVATION AREA DO HOT DISTURB MERICALISMS
MERICALISMS
SELICIMAN
PROHIBITED NOT NOT ELECT MIN. DEPTH 18" ATTACHMENT OF SIGNS TO TREES IS PROHIBITED. ATTACHMENT OF SIGNS TO TREES IS PROTECTED.

2. SIGNS SHOULD BE PROPERLY MAINTAINED.

3. AVOID INJURY TO PROOTS WHEN PLACING POSTS FOR THE SIGNS.

4. SIGNS SHOULD BE POSTED TO BE VISIBLE TO ALL CONSTRUCTION. PERSONNEL FROM ALL DIRECTIONS 5. SIGNS SHOULD BE INSTALLED AT SAVE TIME AS TREE PROTECTION DEVICE.

6. LOCATE SIGNS APPROXIMATELY EVERY SO FEET ALONG FENONG.


I SONS SHOULD BE IN PLACE DIVEDLATELY FOLLOWING STAKE OUT OF LO.D., AND REVAIN IN PLACE IN PERPETUITY.


WOODLAND PRESERVATION AREA SIGN

August 2010

A-4, DET-1

4"x4" PRESSURE TREATED POST WOODLAND CONSERVATION AREA REFORESTATION PROJECT PROMISITED TOTAL TOP TOP MIN. DEPTH 18" ATTACHMENT OF SIGNS TO TREES IS PROHIBITED.
 SIGNS SHOULD BE PROPERLY MAINTAINED.
 AVOID INJURY TO ROOTS WHEN PLACING POSTS FOR THE SIGNS.
 SIGNS SHOULD BE POSTED TO BE VISIBLE TO ALL CONSTRUCTION
 SECRETARY. PERSONNEL FROM ALL DIRECTIONS 5. SIGNS SHOULD BE INSTALLED AT SAME TIME AS TREE PROTECTION DEVICE.
6. LOCATE SIGNS APPROXIMATELY EVERY 50 FEET ALONG FENONG. SIGNS SHOULD BE IN PLACE INMEDIATELY FOLLOWING TAKE OUT OF LO.D., AND REMAIN IN PLACE IN PERPETUIT REFORESTATION AREA SIGN August 2010 A 4. DET-2





Tasks Months Seedings White DICE STRUCTURE ex a vio becervois COMMERCED WITH AND PARTY Organism spendig Cord to Dependent Upon Edo Constitute Wheely Watering a Strongy Recommended From May Through October United Weelly Rainfall Equals 1

Notes:

Activities during November through February depend on ground conditions.

He fall planting of asks and pines.

The planting and care of trees is nest successful when coordinated with the local conditions.


This calendal summertues some of the recommended time traines for basic referestation. Conser Adapted from Fixed Conservation Manual, 1991

Tree Planting and Maintenance Calendar

CONNECTIVE TO Planting on Slope work sere -Source Address than Fire & Co demakes reprod 1981 Container Grown and B&B Planting Techniques

WANTERSTONE

Undisturbed Soil



Pruning a Branch HOST-MAN TON CONTROL FOR LYNG OF STAC STACE NOISS.

1. Remove branch weight by undercuting at A and remove lamb by cutting through at A3.

2. Remove stub at CD (one totaken branch bare noise and other adjaced branch collar).

3. If D is officed to find on hardwoods, angle of CD to thick should be the reflective angle of the bark branch ridge to the truth.

4. Chy prume at specified times.

5. Petrova no more than 30% of occarriations. Pruning a Leader to Reduce Size Notes: 1. Remove top weight by underbuting at A and remove limb by cuting through AB. 2. Pempre slub at EF parallel to the ball branch ridge. Pempire stob at EF paramers.


3. Only prune at apecified times.


4. Not more than 90% of crosen to be removed at one time.

4. No more than 90% of crosen to be removed at one time. Stock Participants ingreating about themen a making county that

Tree Pruning

August 2010





	Planting Sche	Planting Schedule		0.49 acres	
	Botanical and Common Name	Qty	Size	Remarks	Spacing
	Trees	1		Array Control of the	
	Acer rubrum Red maple	30	1" cal.	B&B	15X15 Random Placement
	Celtis occidentalis Hackberry	30	1" cal.	B&B	15X15 Random Placement
THE OF MARY	Fagus grandifolia American Beech	29	1" cal.	B&B	15X15 Random Placement
BUCHALLAN AND AND AND AND AND AND AND AND AND A	Carya sp. Hickory	29	1" cal.	B&B	15X15 Random Placement
200 AS272 OF ARCHITECTURE	Quercus rubra Red Oak	29	1" cal.	B&B	15X15 Random Placement
	TOTAL:	147	300 tree per acre		

REMAIN AS DESIGNED BY RODGERS CONSULTING. CERTIFICATIONS ON THIS PLAN APPLY STRICTLY TO 17049 Prince George's County Planning Department, M-NCPPC **Environmental Planning Section** TYPE 2 TREE CONSERVATION PLAN APPROVAL Date DRD# Approved by

Reason for Revision 00 K. Finch 8/9/2005 | DSP#04046 | N/A 01 T. Burke 0/6/2017 | DSP#16041 | Property Redeveloped 02 T. Burke 11/30/2018 N/A Washington Gas Line 03 (Duc Souder 6/11/2019 DSP#17049 Property Redevelope 05

FOR OFFICIAL USE ONLY QR label certifies that this plan meets conditions of final approval by the Planning Board, its designee or the District Council. M-NCPPC **APPROVAL** PROJECT NAME: CAPITAL COURT MULTIFAMILY

PROJECT NUMBER: DSP-17049/DDS-650/DPLS-460 For Conditions of Approval see Site Plan Cover Sheet or Approval Sheet Revision numbers must be included in the Project Number

REVISION REVISION Owner/Developer

REVISION

pruning and/or cutting of trees.

**GALAXY NC LLC** 448 VIKING DRIVE, SUITE 220 VIRGINIA BEACH, VA 23452 PHONE: 301-502-0956 CONTACT: SEAN BRUCE

Planting Specification Notes

Type: (See Plant Schedule)

Quantity: (See Plant Schedule)

watering, until the time of planting.

and stabilization of planting areas.

3. Plant Quality Standards: The plants selected shall be healthy and sturdy representatives of their

species. Seedlings shall have a minimum top growth of 18". The diameter of the root collar (the part of

the root just below ground level) shall be at least 3/8". The roots shall be well developed and at least

roots shall be present. Plants that do not have an abundance of well developed terminal buds on the

8" long, No more than twenty -five percent (25%) of the root system (both primary and auxiliary/fibrous

leaders and branches shall be rejected. Plants shall be shipped by the nursery immediately after lifting

from the field or removal from the green house, and planted immediately upon receipt by the landscape

contractor. If the plants cannot be planted immediately after delivery to the reforestation site, they shall

be stored in the shade with their root masses protected from direct exposure to sun and wind by the use

planted in a day. Seedlings, once removed from the nursery or temporary storage area shall be planted

of straw, peat moss, compost, or other suitable material and shall be maintained through periodic

5. Timing of Planting: The best time to plant seedlings is while they are dormant, prior to spring budding.

. Seedling Planting: Tree seedlings shall be hand planted using a dibble bar or sharp-shooter It is

The most suitable months for planting are March and April, when the soil is moist, but may be planted

from March through November. No planting shall be done while ground is frozen. Planting shall occur

within one growing season of the issuance of grading /building permits and/or reaching the final grades

important that the seedling be placed in the hole so that the roots can spread out naturally; they should

should be planted at a depth where their roots lie just below the ground surface. Air pockets should not

explanation. If the contractor wishes to plant by another method, the preparer of this tree conservation

. Spacing: See Plant Schedule and/or Planting Plan for spacing requirements. Also refer to the Planting

8. Soil: Upon the completion of all grading operations, a soil test shall be conducted to determine what soil

preparation and soil amendments, if any, are necessary to create good tree growing conditions. Soil

samples shall be taken at a rate that provides one soil sample for each area that appears to have a

existing soil. The soil will be tested and recommended for corrections of soil texture, pH, magnesium,

10. Fencing and Signage: Final protective fencing shall be placed on the visible and/or development side of

unless it was installed during the initial stages of development. Signs shall be posted per the signage

planting areas. The final protective fence shall be installed upon completion of planting operations

13. Groundcover Establishment: the remaining disturbed area between seedling planting sites shall be

four years to assure that no less than 75% of the original planted quantity survives. If the minimum

Survival check once annually (September-November) see Note 1)

number has not been provided the area must be supplemented with additional seedlings to reach the

Control of undesirable vegetation as needed (1 x in June and 1 x in September min.)

Control of undesirable vegetation if needed (1 x in May and 1 x in August min.)

inventory. Plants must show vitality. Submit field data forms (Condition Check Sheets) to owner after

of live plants to at least 75% of the number originally planted. If a particular species suffers unusually

3. Miscellaneous: Fertilization or watering during years 1 through 3 will be done on an as needed basis.

conservation required by this plan shall be identified on an approved TCP2 plan and recorded as an

conservation shall be provided to the M-NCPPC, Planning Department prior to issuance of any permit

off-site easement in the land records of Prince George's County. Proof of recordation of the off-site

1. If the developer or builder no longer has an interest in the property and the new owner desires to

Certified Arborist or Licensed Tree Expert identifying the hazardous condition and the proposed

corrective measures prior to having the work conducted. After proper documentation has been

remove a hazardous free or portion thereof, the new owner shall obtain a written statement from a

completed per the handout "Guidance for Prince George's County Property Owners, Preservation of

Woodland Conservation Areas", the arborist or tree expert may then remove the tree. The stump shall

be cut as close to the ground as possible and left in place. The removal or grinding of the stumps in the

The condition of the area shall be fully documented through photographs prior to corrective action being

woodland conservation area is not permitted. If a tree or portions thereof are in imminent danger of

striking a structure, parking area, or other high use area and may result in personal injury or property damage then the certification is not required and the permitee shall take corrective action immediately.

Natural Resources unless the tree removal is shown within the approved limits of disturbance on a

cut near the ground and material less than two inches diameter may be removed from the area and disposed of appropriately. All material from these noxious, invasive, and non-native plants greater than

. The use of broadcast spraying of herbicides is not permitted. However, the use of herbicides to

i. The use of chainsaws is extremely dangerous and should not be conducted with poorly maintained

equipment, without safety equipment, or by individuals not trained in the use of this equipment for the

shall be done with the use of hand-held equipment only (pruners or a chain saw). These plants may be

two (2) inches diameter shall be cut to allow contact with the ground, thus encouraging decomposition.

discourage re-sprouting of invasive, noxious, or non-native plants is permitted if done as an application

taken. The photos shall be submitted to the inspector for documentation of the damage.

TCP2. The work is required to be conducted by a Licensed Tree Expert.

of the chemical directly to the cut stump immediately following cutting of plant

5. The use of any herbicide shall be done in accordance with the label instructions

Special return operations or recommendations will be conducted on an as needed basis.

different soil type (if the entire area appears uniform, then only one sample is necessary), and submitted

for testing to a private company. The company of choice shall make recommendations for improving the

not be twisted, balled up or bent. Moist soil should then be packed firmly around the roots. Seedlings

be left after closing the hole which would allow the roots to dry out. See planting details for further

plan must be contacted and give his approval before planting may begin.

Layout detail for a description of the general planting theory.

seeded and stabilized with white clover seed at the rate of 5 lbs/acre.

Field check the re-afforestation area according to the following schedule:

Reinforcement planting is needed (See Note 2)

Reinforcement planting if needed. (See Note 2)

Survival check (September -November)

Survival check once annually (September-November)

phosphorus, potassium, calcium and organic matter.

plating site (see detail shown on this plan).

Four-Year Management Plan for Re/Afforestion Areas

Site preparation and Tree Planting

Watering is needed (2 x month)

each inspection. Remove all dead plants.

high mortality, replace with an alternative plant type.

required number at time of planting.

16. Source of Seedlings: TBD.

Year 2-3;

Offsite Mitigation Note

for the associated plan.

by the testing company

detail on this sheet.

L.36985 F.435 **ELECTION DISTRICT No. 13** UPPER MARLBORO, PRINCE GEORGE'S COUNTY, MARYLAND RODGERS CONSULTING

BASE DATA DESIGNED DRAWN EVIEWED ODGERS CONTACT: RELEASE FOR

TYPE 2 TREE CONSERVATION PLAN

1" = 30' 1209A1 SHEET No.

7 of 7

CAPITAL COURT

PARCEL A, REP210@66 19847 Century Boulevard, Suite 200, Germantown, Maryland 20874 Ph: 301.948.4700 Fx: 301.948.6256 www.rodgers.com

A-4. DET-11

N: \MD-Prince Georges\100 Capital Ct\autocad\Pict Plans\Environmental\TCP 2\TCP-2.dwg