




			Woodland Conserv	ation M	
REFORESTATION AREA (RA)		AREA (IN ACRE	for Non-Governmen		
NUMBER		· · · · · · · · · · · · · · · · · · ·	Zone: R-E Owner: Sun	nybrook	
		5.45	Gross Tract: 187,32 Address:		
2		0.50		Fort No	
3		1.20	Prev.Dedicated Landi O.OO Acres Phone:		
4		1.29	Net Tracti 176.90 Tax Map: Subdivision: SUNINYBROC		
5		0.43	Break-even Point (preservation) =	10.19	
TOTAL	_	8.87			
			Moodland Conservation Calculations:	Net	
NATURAL REGENERATI		ATION	Existing Moodland	(a a.]	
REAS (NR		ATION	MCT ¹ (25%× Not Tract) ²	b. <u>4</u>	
No.	ARE,	(AC)	Smaller of a. or b.	c. :	
1	4.	40	Woodland above MCT (a-b); O If <0	d. [
2			Woodland Cleared	ø. [
	0.48		Smaller of d. or e.	f. <u>1</u> 2	
3	0.62		Clearing below MCT (e-f); 0 if <0	g. <u>c</u>	
4	0.09		Replacement: (f x 0.25)	h. <u> </u>	
5	18.41		(g x 2.0)	1. <u>Q</u>	
6	0.29		Afforestation: (if applicable)	j. <u>Q</u>	
7	4.4	12	(Not tract x 2-a) or (not tract x .15-a); O IF (C		
8	0.46		Moodland Conservation Required: (c+h+l+j+l-g)	= m.	
9	0.93		Moodland Conservation Provided	(
10	0.	21	Woodland Preservation (a-e)	5	
11	0.29		Woodland Reforestation/Replacement		
12	0.15		Afforestation		
		2.75	Area approved for fee-in-lieu		
>17th		,.13	Off-site Credits		
			Off-eite Mitigation Provided		
			Moodland Conservation Provided (must equal or exceed Item "m" above)		
			Area of woodland not cleared		








LEGEND PROPERTY BOUNDARY EX. CONTOUR PROP. CONTOUR (10') EX. TREELINE WATERS OF THE U.S. (Perennial & Intermittent) WATERS OF THE U.S. (Ephemeral) NONTIDAL WETLAND EX. WETLAND BUFFER (25') EX. FLOODPLAIN LIMITS OF DISTURBANCE REFORESTATION AREA

NATURAL REGENERATION AREA (NRA) TREE PROTECTION _____TP-----_TP-------TP-----FENCE SILT FENCE ____ x ____ x ____

COMB. SILT FENCE TREE PROTECTION DEVICE COMB EARTH DIKE TREE PROTECTION DEVICE

PRESERVATION AREA

TREE PROTECTION SIGNAGE (REFORESTATION) TREE PROTECTION SIGNAGE (PRESERVATION)



TREE CONSERVATION PLAN TYPE II FOR

SUNNYBROOK PROPERTIES

(Lands of Robert & Ernest Giaquinto; Robert & Katherine Welch; Erlyne Twining & Max Offenberg; Indianhead Properties, Inc.; Elizabeth Krahling; Samuel Wood; and Roland View-Section One) PRINCY COMPLANNING DEPT

PISCATAWAY ELECTION DISTRICT NO. 5 PRINCE GEORGE'S COUNTY, MARYLAND

BEN DYER ASSOCIATES, INC. Engineers / Surveyors / Planners


54.010-Z


GRAPHIC SCALE W55C 200' SHEET SERIES 213 \$ 214 SE | \$ 2 ADC MAP BK LOCATION 30 FGH |, 2 \$ 3


APPLICANT

SUNNYBROOK PROPERTIES, LLC 10000 INDIAN HEAD HIGHWAY FT. WASHINGTON, MD 20744 PHONE: (301) 248-4448 Attn. RAY ECHARD


6	TCP SHEET I OF 9		
	Feb. 13, 2015		4
	DATE	2/10/15	REVISED TO
U		7/20/07	REVISED TO
	TONBE	5-14-02	REVISED TO
	Mike Petrakis Qualified Professional	DATE	
	COMAR 08.19.06.01		















PROPERTY BOUNDARY EX. CONTOUR PROP. CONTOUR (10') EX. TREELINE WATERS OF THE U.S. (Perennial & Intermittent) WATERS OF THE U.S. (Ephemeral) NONTIDAL WETLAND _____ WB _____ EX. WETLAND BUFFER (251) EX. FLOODPLAIN LIMITS OF DISTURBANCE REFORESTATION AREA PRESERVATION AREA NATURAL REGENERATION AREA (NRA) ____TP____TP____TP____ COMB. SILT FENCE TREE PROTECTION DEVICE COMB EARTH DIKE TREE PROTECTION DEVICE TREE PROTECTION SIGNAGE (REFORESTATION) TREE PROTECTION SIGNAGE (PRESERVATION)



TREE CONSERVATION PLAN TYPE II
FOR
SUNNYBROOK

SUNNYBROOK PROPERTIES

(Lands of Robert & Ernest Giaquinto; Robert & Katherine Welch; Erlyne Twining & Max Offenberg; Indianhead Properties, Inc.; Elizabeth Krahling; Samuel Wood; and Roland View-Section One)

PISCATAWAY ELECTION DISTRICT NO. 5
PRINCE GEORGE'S COUNTY, MARYLAND

GRAPHIC SCALE I"= 50'

0 50 100 150

WSSC 200' SHEET SERIES 213 & 214 SE | & 2 ADC MAP BK LOCATION 30 FGH |, 2 & 3

FCD 13. 2015

DATE

2/10/15 REVISED TO ADD NATURAL REGENERATION AREAS PCN

T/20/07 REVISED TO INCREASE LIMIT OF OPERATION

Mike Petrakis
Qualified Professional
COMAR 08.19.06.01

J-BOOO21

DATE

DESCRIPTION

REVISIONS

DATE

DESCRIPTION

REVISIONS

DATE

1721 WOODMORE ROAD, SUITE 200

MITCHELIVILLE, MARYLAND 20721

BEN DYER ASSOCIATES, INC.

Engineers / Surveyors / Planners

TELEPHONE (301) 430-2000

COPYRIGHT © 2007 BEN DYER ASSOCIATES, INC.

BY SCALE | " = 50'
DATE

DESCRIPTION

BY SCALE | " = 50'
DATE

J-BOOO21
DATE

JUNE 2007

DATE

DESCRIPTION


DATE


J-BOOO21
DATE


JUNE 2007

D


THE PAINT MADE FEB 13 2005. THE STATE OF THE PROPERTY OF THE P











EX. CONTOUR

PROP. CONTOUR (IO')

EX. TREELINE

WATERS OF THE

U.S. (Perennial & Intermittent)

WATERS OF THE

U.S. (Ephemeral)

NONTIDAL
WETLAND

EX. WETLAND

BUFFER (25')

EX. FLOODPLAIN

FP FP

LIMITS OF DISTURBANCE

REFORESTATION AREA
(RA)

PRESERVATION AREA
(PA)

—— TP ——— TP ———

----x ------x ------

______ r ____ x ____

NATURAL REGENERATION
AREA (NRA)


TREE PROTECTION
FENCE
SILT FENCE


PROPERTY BOUNDARY

SUPER SILT FENCE COMB. SILT FENCE TREE PROTECTION DEVICE

COMB EARTH DIKE
TREE PROTECTION DEVICE
TREE PROTECTION
SIGNAGE (REFORESTATION)

TREE PROTECTION SIGNAGE (PRESERVATION)





TREE CONSERVATION PLAN TYPE II
FOR
SUNNYPROOK

SUNNYBROOK PROPERTIES

(Lands of Robert & Ernest Giaquinto; Robert & Katherine Welch; Erlyne Twining & Max Offenberg; Indianhead Properties, Inc.; Elizabeth Krahling; Samuel Wood; and Roland View-Section One)

PISCATAWAY ELECTION DISTRICT NO. 5
PRINCE GEORGE'S COUNTY, MARYLAND

GRAPHIC SCALE |"= 50'

0 50 100 150

WSSC 200' SHEET SERIES 213 & 214 SE | & 2 ADC MAP BK LOCATION 30 FGH 1, 2 & 3

TCP SHEET 8 OF 9

Feb. 13, 2015

DATE

240/15 REVISED TO ADD NATURAL REGENERATION AREAS PCN

Mike Petrakis
Qualified Professional
COMAR 08.19.06.01

DATE

DESCRIPTION

REVISIONS

11721 WOODMORE ROAD, SUITE 200
MITCHELLVILLE, MARYLAND 20721

Engineers / Surveyors / Planners
TELEPHONE (301) 430-2000

COPYRIGHT © 2007 BEN DYER ASSOCIATES, INC.

MIKE Petrakis
Qualified Professional
COMAR 08.19.06.01

DATE

DESCRIPTION

BY

SCALE | "= 50'
DRIVE NO.
DATE | DESCRIPTION

BY

DATE | DESCRIPTION

DATE | DESCRIP

- Cutting or clearing of woodland not in conformance with this plan or without the expressed written consent of the Planning Director or designee, shall be subject to a \$1.50 per square foot mitigation fee.
- The Department of Environmental Resources (DER) Inspection and Code Compliance Section (301-883-6033), must be contacted prior to the start of any work on the site to address implementation of Tree Conservation Measures shown on this plan.
- Property owners shall be notified by the Developer or Contractor, of any Woodland Conservation Areas (Tree Save Areas, Reforestation Areas, Afforestation Areas or Selective Clearing Areas) located on their lot or parcel of land and the associated fines for unauthorized disturbances to these areas. Upon the sale of the property the owner/ developer or owners representative shall notify the purchaser of the property of any Moodland Conservation Areas.
- All appropriate bonds shall be posted with the Building Official prior to the issuance of any permits. These bonds will be retained as surety by the Building Official until all required activities have been satisfied. Three copies of the bonds are submitted with the grading permit ap-
- . All required off-site mitiaation shall be identified on an approved TCP!! for the off-site location and shall be recorded as an off-site easement in the land records of Prince George's County prior to issuance of any permits for the subject property.

ADDITIONAL NOTES

- The location of all Tree Protection Devices (TPD's) shown on this Plan, shall be flagged or staked in the field prior to the pre-construction meeting with the Sediment and Erosion Control Inspector from DER. Upon approval of the flagged or staked TPD locations by the inspector, installation of the TPD's may begin. TPD installation shall be completed prior to installation of initial sediment controls. No cutting or clearing of trees may begin before final approval of TPD installation.
- Moodland Conservation Tree Saye Areas and/or Reforestation Areas shall be posted as shown at the same time as the Tree Protective Device installation and/or start of reforestation activities. These signs shall remain in place.
- . All tree planting for woodland replacement, reforestation or afforestation will be completed prior to Use and Occupancy Permit. Failure to establish the woodland replacement, reforestation or afforestation within the prescribed time frame will result in the forfeiture of the Reforestation Bond and/or a violation of this Plan including the associated \$1.50 per square foot penalty unless a written extension is approved by the DER inspector.
- The DER Inspector shall be notified prior to soil preparation or initiation of any tree planting on this site.
- Results of survival checks for all tree plantings shall be reported to the DER Inspector for the site and M-NCPPC, Environmental Planning Section..
- Prior to the issuance on any permits, the contractor responsible for soil preparation, site preparation, tree planting and tree maintenance must be identified.

<u>Signage</u>

PLAN SYMBOL =

PLAN SYMBOL = (S)

----- Min II"

Conservation Area

REFORESTATION

PROJECT

Trees for Your

----- Min 11"

FOREST RETENTION AREA

MACHINERY, DUMPING OR STORAGE OF

ANY MATERIALS IS

PROHIBITED

VIOLATORS ARE SUBJECT TO FINES AS IMPOSED BY THE MARYLAND FOREST CONSERVATION ACT OF 1991

3. Attachment of signs to trees is prohibited.

I. Bottom of signs to be higher than top of tree protection fence.

may warrant placing signs closer or farther apart.

2. Signs to be placed approximately 50' feet apart. Conditions on site affecting visibility

_____//____//_____

PLAN SYMBOL

SPLIT RAIL FENCE DETAIL

Sunnubrook Properties, LLC 10000 Indian Head Highway Fort Washington, MD 20744 (301) - 248 - 4448

PLANTING SPECIFICATIONS FOR RE/AFFORESTATION AREAS

i. Quantity: (see Plant Schedule)

- 2. Type: (see Plant Schedule)
- 3. Plant Quality Standards: The plants selected shall be healthy and sturdy representatives of their species. Seedlings shall have a minimum top growth of 18". The diameter of the root collar (the part of the root just below around level) shall be at least 3/8". The roots shall be well developed and at least 8" long. No more than twenty-five percent (25%) of the root system (both primary and auxiliary/fibrous) shall show evidence of being cut (pruned) or striped from the plant during the digging process. Substantial auxiliary/fibrous roots shall be present.

Plants that do not have an abundance of well developed terminal buds on the leaders and branches shall be rejected.

Plants shall be shipped by the nursery immediately after lifting from the field or removal from the greenhouse, and planted immediately upon receipt by the landscape contractor.

if the plants cannot be planted immediately after delivery to the reforestation site, they shall be stored in the shade with their root masses protected from direct exposure to sun and wind by the use of straw, peat moss, compost, or other suitable material and shall be maintained through periodic watering, until the time of planting.


- Plant Handling: The quantity of seedlings taken to the field shall not exceed the quantity that can be planted in a day. Seedlings, once removed from the nursery or temporary storage area shall be planted immediately.
- 5. Timing of Planting: The best time to plant seedlings is while they are dormant, prior to spring budding. The most suitable months for planting are March and April, when the soil is moist. November and early December are also acceptable planting times for this region as cool and cloudy weather is considered ideal. Planting shall occur within one growing season of the issuance of grading/ building permits and/or reaching the final grades and stabilization of planting
- Seedling Planting: Tree seedlings can be hand planted using a dibble bar or sharp-shooter shovel. It is important that the seedling be placed in the hole so that the roots can spread out naturally; they should not be twisted, balled up, or bent. Moist soil should then be packed firmly around the roots. Seedlings should be planted at a depth where their roots collars lie just below the ground surface. Air pockets should not be left after closing the hole which would allow the roots to dry out. See planting details for further explanation. If the contractor wishes to plant by another method, the preparer of this tree conservation plan must be contacted and give his approval before planting may begin.
- 7. Spacing: See Plant Schedule and/or Planting Plan for spacing requirements. Also refer to the Planting Layout detail for a description of the general planting
- 8. Soil: Upon the completion of all grading operations, a soil test shall be conducted to determine what soil preparation and soil amendments, if any, are necessary to create good tree growing conditions. Soll samples shall be taken at a rate that provides one soil sample for each area that appears to have a different soil tupe (If the entire area appears uniform, then only one sample is necessary), and submitted for testing to a private company.

The company of choice shall make recommendations for improving the existing soil. The soil will be tested and recommended for corrections of soil texture, pH, magnesium, phosphorous, potassium, calcium and organic matter.

- 9. Soil Improvement Measures: The soil shall then be improved according to the recommendations made by the testing company.
- 10. Fencing & Signage: Final protective fencing shall be placed on the visible and/or development side of planting areas. The protective fence shall be installed upon completion of planting operations. Signs shall be posted per the signage detail
- 11. Planting Method: Consult the Planting Detail(s) shown on this plan.
- 12. Mulching: Apply 2" thick layer of woodchip or shredded hardwood mulch (as noted) to each planting site (see detail shown on this plan).
- 13. Groundcover Establishment: The remaining disturbed area between seedling planting sites shall be seeded and stabilized with white clover seed at the
- 14. Mowing: No mowing shall be allowed in any planting area.
- 15. Survival Check for Bond Release: The seedling planting is to be checked at the end of each year for two years to assure that no less than 75% of the original planted quantity survivés.
- 16. Source of Seedlings: John S. Ayton State Forest Tree Nursery (410) 673-2467

PRE-CONSTRUCTION ACTIVITIES

- . Prior to any disturbance of the site, the tree save lines shall be field located by surveying techniques and the appropriate tree protective device (see detail) shall be erected along these designated lines. Only after the tree protective devices have been installed shall any tree cutting or other clearing, grubbing or grading operations begin. All protection devices shall remain in place until all construction has ceased in the immediate vicinity. Devices shall be maintained throughout construction. Attachment of signs, or any other objects, to trees is prohibited. No equipment, machinery, vehicles, matérials or excessive pedestrian traffic shall be allowed within protected areas.
- 2. After the boundaries of the retention area have been staked and flagged and before any disturbance has taken place on site, a pre-construction meeting at the construction site shall take place. The developer, contractor or project manager, and appropriate local inspectors shall attend.
- Reforestation planting shall be done after the final grading is established, stabilized and approved by SCD. Reforestation techniques and methods must comply with the details and specifications provided hereon.



MOODLAND CONSERVATION AREA MANAGEMENT NOTES

hazardous may be removed.

Removal of Hazardous Trees or Limbs by Developers or Builders The developer and/or builder is responsible for the complete preservation of all forested areas shown on the approved plan to remain undisturbed. Only trees or parts thereof designated by the Department of Environmental Resources as dead, dying or

- 1. A tree is considered hazardous if a condition is present which leads a Licensed Arborist or a Licensed Tree Expert to believe that the tree or a portion of the tree has a potential to fall and strike a structure, parking area or other high use area and result in personal injury or property damage.
- 2. If a hazardous condition may be alleviated by corrective pruning, the Licensed Arborist or a Licensed Tree Expert may proceed without further authorization. The pruning must be done in accordance with the latest edition of the ANSI A-300 Pruning Standards ("Tree Shrub and Other Woody Plant Maintenance - Standard Practices").
- 3. Corrective measures requiring the removal of the hazardous tree or portions thereof shall require authorization by the building or grading inspector if there is a valid grading or building permit for the subject lots or parcels on which the trees are located. Only after approval of the appropriate inspector, may the tree be cut by chainsaw to near the existing ground level. The stump may not be removed or covered with soil, mulch or other materials that would inhibit sprouting.
- 4. Debris from the tree removal or pruning that occurs within 35 feet of the woodland edge may be removed and properly disposed of by recycling, chipping or other acceptable methods. All debris that is more than 35 feet from the woodland edge shall be cut up to allow contact with the ground, thus encouraging decomposition. The smaller materials shall be placed into brush piles that will serve as wildlife habitat.

Removal of Hazardous Trees, Limbs, Noxious Plants , Invasive Plants or Non-native Plants in Woodland Conservation Areas Owned by Individual Homeowners

- 1. If the developer or builder no longer has an interest in the property, the homeowner shall obtain a written statement from the Licensed Arborist or Licensed Tree Expert identifying the hazardous condition and the proposed corrective measures prior to having the work conducted. The tree may then be removed by the arborist or tree expert. The stump shall be cut as close to the around as possible and left in place. The removal or grinding of the stumps in the woodland conservation area is not permitted.
- 2. The removal of noxious, invasive and non-native plant species from the woodland conservation areas may be done with the use of hand-held equipment only, such as pruners or a chain saw. These plants may be cut near the ground and the material less than two inches diameter may be removed from the area and disposed of appropriately. All material from these noxious, invasive and non-native plants greater than two (2) inches diameter shall be cut to allow contact with the ground, thus encouraging decomposition.
- 3. The use of broadcast spraying of herbicides is not permitted. However, the use of herbicides to discourage re-sprouting of invasive, noxious, or non-native plants is permitted if done as an application of the chemical directly to the cut stump immediately following the cutting of plant tops. The use of any herbicide shall be done in accordance with the label instructions.
- Note: The use of chainsaws is extremely dangerous and should not be conducted with poorly maintained equipment, without safety equipment, or by individuals not trained in the use of this equipment for the pruning and/or

Protection of Reforestation and Afforestation Areas by Developers or Builders


- 1. Reforestation and afforestation areas shall be planted prior to occupancy of the nearest building or residence. If planting cannot occur due to planting conditions. the developer or property owner shall install the fencing and signage in accordance with the approved Type II Tree Conservation Plan. Planting shall then be accomplished during the next planting season. If planting is delayed beyond the transfer of property title, to the homeowner, the developer shall obtain a signed statement from the purchaser indicating that they understand that the reforestation area is located on their property and that reforestation will occur during the next planting season. A copy of that document shall be presented to the grading inspector and the environmental planning section.
- 2. Reforestation areas shall not be mowed, however the management of competing vegetation around individual trees is acceptable.


Protection of Reforestation and Afforestation Areas by Individual Homeowners

- 1. Reforestation fencing and signage shall remain in place in accordance with the approved Type II Tree Conservation Plan or until the trees have grown sufficiently
- 2. Reforestation areas shall not be moved, however, the management of competing vegetation around individual trees is acceptable.

Moodland Areas NOT Counted as Part of the Moodland Conservation Requirements

- I. A revised Tree Conservation Plan is required prior to clearing any woodland area which is not specifically identified to be cleared on the most recently approved Type II Tree Conservation Plan (TCP) on file in the office of the M-NCPPC, Environmental Planning Section located on the 4th floor of the County Administration Building at 14741 Governor Oden Bowie Drive, Upper Marlboro, Maryland 20772, phone 301-952-3650. Additional mitigaiton will be required for the clearing of all woodlands beyond that reflected on the approved plans. Although clearing may be allowed, it may be subject to additional replacement requirements, mitigation and fees which must be reflected on TCP revisions approved by the M-NCPPC Environmental Planning Section.
- 2. Homeowners or property owners may remove trees less than two (2) inches diameter, shrubs, and vines in woodland areas which are saved but not part of the woodland conservation requirements after all permits have been released for the subject property. This area may not be tilled or have other ground disturbances which would result in damage to the tree roots. Raking leaves and overseeding with native grasses, flowers and groundcovers is acceptable. Seeding with invasive grasses, including any variety of Kentucky 31 fescue is not acceptable.






PLANT SCHEDULE FOR RE/AFFORESTATION


STOCK SPECIFICATION: 1000 SEEDLINGS PER ACRE


TOTAL RE/AFFORESTATION REQUIRED: 36.43 ACRES TOTAL RE/AFFORESTATION PROVIDED: 38.48 ACRES

Reforestation Area	Acreage	Seedling Selection					
		Black Locust	Virginia Pine	Red Maple	Pitch Pine	Chestnut Oak	Total No. of Seedlings
1	5.45	1090	1090	1090	1090	1090	5450
2	0.50	100	100	100	100	100	500
3	1.20	240	240	240	240	240	1200
4	1.29	258	258	258	258	258	590
5	0.43	86	86	86	86	86	430
TOTAL	8.87	1,774	1,774	1,774	1,774	1,774	8,870

1 - All tree/shrub species planted within the re/afforestation areas, should be randomly distributed throughout the proposed re/afforestation area, so as to promote a natural woodland structure. 2 - In the event of species unavailability, a substitution may be made. Any substitution made requires written notification to MNCPPC, Environmental Planning Section.







5 YEAR MANAGEMENT PLAN FOR RE/AFFORESTATION

Field check the re-afforestation area according to the following schedule:

Year I: Site Preparation and Tree Planting <u>Survival check</u> once annually (September-November, see Note 1) Watering if needed (2 x month) Control of undesirable vegetation as needed (1 x in June & I x in September min.)

Year 2-3: Reinforcement planting if needed (see Note 2) Survival check once annually (September-November) Control of undesirable vegetation if needed (1 x in May \$ $1 \times \text{in August min}$).


Year 4-5: Reinforcement planting if needed (See Note 2) <u>Survival check</u> once annually (September-November)

1) Survival Check: Check planted stock against plant list (or as-built) by walking the site and taking inventory. Plants must show vitality. Submit field data forms (Condition Check Sheets) to owner after each inspection. Remove all dead plants.

2) Reinforcement Planting: Replace dead or missing plants in sufficient quantity to bring the total number of live plants to at least 75% of the number originally planted. If a particular species suffers unusually high mortality, replace with an alternate plant


will be done on an as needed basis. Special return operations or recommendations will be conducted on an as needed basis. Remove perimeter fencing and signage after year 5 based on the date planted.

3) Miscellaneous: Fertilization or watering during years I through 3



9. Contractor may use blaze orange tree protection fence or equal according to MD State Forest Conservation Technical Marual Figure D-5.

TREE PROTECTION FENCING - TYPE I



Flow Rate 03 gal ft / inhrute (max.) Test. MSHT 322 Filtering Efficiency 15% (min.) Test. MSHT 322 3. Where ends of geotextile fabric come together, they shall be overlapped, folded and stapled to prevent sediment burges.

Silt Fence shall be inspected after each rainfall event and maintained when bulges occur or when seatment accumulation reached 50% of the fabric height.

COMBINATION SILT FENCE & TREE PROTECTION - TYPE II NOT TO SCALE


TREE CONSERVATION PLAN -TYPE II

FOR CLASS III FILL & FUTURE ARC OF SAFETY CHURCH SUNNYBROOK

PROPERTIES

(LANDS OF SUNNYBROOK PROPERTIES LLC. AND SUNNYBROOK INVESTMENTS, LLC.)

(FORMERLY FORT WASHINGTON PROPERTIES) PISCATAWAY ELECTION DISTRICT NO. 5 PRINCE GEORGE'S COUNTY, MARYLAND



TCP SHEET 9 OF 9 11721 WOODMORE ROAD, SUITE 200 MITCHELLVILLE, MARYLAND 20721 reb 13,2013 BEN DYER ASSOCIATES, INC 2/10/15 REVISED TO ADD NATURAL REGENERATION AREAS PCN COPYRIGHT @ 2007 BEN DYER ASSOCIATES, DRAWN BY DESIGNED BY CHECKED BY RECORD NO. REVISED TO INCREASE LIMIT OF OPERATION Mike Petrakis BY SCALE AS SHOWN DESCRIPTION DATE Qualified Professional DATE JUNE 2007 COMAR 08.19.06.01 54.018-Z REVISIONS J:\LD7-PROJ\B00021-LD7\SHEETS\TCPII-2-9.dwg, 2/13/2015 10:28:18 AM, nicpag